

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
N/W - Const of Road from Khetar to Kabet toll					
Agency:- Smt. Devendra Prasad					
Ag. No. 47 SB/19-20					
D.O.S 24-09-19					
D.O.C 23-06-2020					
Record Entry					
① P/L granular subbase with app. quality of matl all Comp job - SDE/S					
5 x 30 x 4.05 x 0.20 = 121.50 m ³					

1 x 21 x 4.05 x 0.20 =					
Profile Correction					
5 x 15 x $\frac{1.5 + 1.90}{2}$ x 0.10 = 12.75 m ³					
1 x 9.5 x $\frac{1.2 + 1.65}{2}$ x 0.10 = 1.35 m ³					
Widening					
2 x 13 x 30 x 0.525 x 0.10 = 40.95 m ³					
2 x 10 x 30 x 0.525 x 0.10 = 10.5 m ³					
1 x 13 x 30 x 4.05 x 0.10 = 157.95 m ³					
1 x 10 x 30 x 4.05 x 0.10 = 4.05 m ³					

② P/L WBM gr. III					356.61 m ³
with app. quality of matl					
all Comp job - SDE/S					
10 x 30 x 3.75 x 0.075 = 84.375 m ³					
21 x 30 x 3.75 x 0.075 = 177.187 m ³					
5 x 30 x 3.75 x 0.075 = 42.187 m ³					

Continuation
6 x 30 x 3.75 x 0.075 = 50.625 m³
1 x 3.75 x 0.075 = 0.281 m³
354.655 m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(28) 1/5 Removing of H.P QVTMB P-18		10 M			
② Rs 229.83				Rs	2298.0
(29) 9 Const of Subgrade QVTMB P-19			828.49 M ³		
② Rs 187.39				Rs	156908.0
(30) 7 Const. of embankment from roadway cutting QVTMB P-19			61.50 M ³		
Limit to 60.08 M ³					
② Rs 31.42				Rs	1888.0

(31) 19 S/Laying 300 mm H.P QVTMB P-19		30 M			
② Rs 651.23				Rs	19537.0
				Rs	6442962.0
Less 0.66% Re (100%)				Rs	42524.0
					6400436.0
Less Prev. Pay (1 M)				Rs	3356989.0
				Rs	3043447.0
15/06/2020 J.E.					
Math. Statement					
① S/M -		856.58 M ³			
② K/Sand -		85.58 M ³			
③ E/W -		278.50 M ³			

Continuation
15/06/2020
J.E.