

Name of work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on A/c Bil					
Name of work:—Construction of Road under					
memory from Nhasa Chandra					
Itam more to Nhasipur.					
Agency:—Chamakya techno Pvt Ltd.					
Agreement No:—38 S.B.D/2019-20					
Date of Work order:—05-09-2019					
Time of completion:—04-09-2020					
Measurement					
30x10 1/2 Construction of Road					
clearing & grubbing					
road land:—b—b—					
$10 \text{ Hb} \times 50.0 \times 2.2 + 3.8 =$					1750 m^2
$10 \text{ Hb} \times 50.0 \times 2.8 + 1.8 =$					1150 m^2
$10 \text{ Hb} \times 50.0 \times 2.5 + 3.5 =$					1500 m^2
$10 \text{ Hb} \times 50.0 \times 3.2 + 2.8 =$					1500 m^2
$10 \text{ Hb} \times 50.0 \times 3.5 + 3.3 =$					1700 m^2
$10 \text{ Hb} \times 50.0 \times 2.9 + 4.1 =$					1750 m^2
$10 \text{ Hb} \times 50.0 \times 2.7 + 2.1 =$					1200 m^2
					$= 10550 \text{ m}^2$
					$= 1.055 \text{ Hk}$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2002/4	Construction of embankment with a stone material obtained from borrow pit lead up to 1000 m - 2002				
	Qty as per graph				
	Sheet —				
Change	Area	Mean Area	Dist (m)	Volume (m ³)	
0	3.596	—	—	—	
25	20.267	11.932	25.0	248.288 m ³	
50	22.415	21.359	25.0	533.963 m ³	
75	21.632	22.041	25.0	551.025 m ³	
100	19.258	20.445	25.0	511.125 m ³	

125	15.893	17.576	25.0	439.388 m ³	
150	16.105	15.949	25.0	399.975 m ³	
175	17.16	16.633	25.0	415.813 m ³	
200	23.811	20.486	25.0	512.138 m ³	
225	18.762	21.787	25.0	532.163 m ³	
250	12.315	15.339	25.0	388.463 m ³	
275	14.612	13.464	25.0	336.588 m ³	
300	11.297	12.955	25.0	323.863 m ³	
				704.424 = 5242.79 m ³	
				1795.50 m	
				Less Sub grad 25 x 30 x 7.9810.8 = 1778.20	
				= 3447.29 m ³	
				3447.29 x 0.30 = 1034.18 m ³	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item 3/5 Construction of sub-grade of earthen show					
As complete					
		10.15	30.04	6+9	675 m ³
		15.14	50.04	5.04	1125 m ³
					= 1800 m ³
Item 4/6 Construction of embankment from borrow					
Pits laid up to 100 m					
Qty as per graph sheet					
		3447.29		0.70	2413.10 m ³
Item 5/7 Abstract of cost					
Item 3/3 Providing clearing and grubbing and level to as complete					
Qty in m ³ p. 115 (1)					
1.055 m ³ p. 49809.13/11					52548 =
Item 4/4 Construction of embankment from borrow					
Pits laid up to 100 m					
As complete					
Qty in m ³ p. 115 (2)					
1034.18 m ³ p. 18792/11					194343 =
					246891 = 00

Continuation

Continuation