

[illegible]

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No	I	II	III	
@ ₹ 1154.09/m					17311.05
(9/26) Plastering with					
cement mortar (1:4) do					
do -					
Qty vide TMB.					
Page No - 3				51.06 52.04 m ²	
@ 148.91/m ²					7663.34
(10/27) Plv 1.5 mm cement					
plumbing including Castings					
water do - do -					
Qty vide TMB					
Page No - 4				11.12 m ²	
@ ₹ 45.93					510.74

(11/4) construction at					
embankment with material					
from borrow pits					
do - do -					
Qty vide TMB.					
Page No - 5				122.88 m ³	
@ ₹ 157.62/m ³					19368.34
(12/5) construction at					
Subgrade & Earthen					
Shoulder do - do -					
Qty vide TMB.					
Page No - 5				873.60 m ³	
@ ₹ 233.01					203557.53
					438349.92

Continuation

429240.29

Amey
24/06/20
J.E

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of item
	No.	L.	B.	D.	
(5/22) Earth work excavation in foundation do do					
Qty	Vide	TMB			
Page No - 2	item - 5				$= 12.11 \text{ m}^3$
Page No - 2	item - 2				$= 04.41 \text{ m}^3$
					22.52 m^3
@ ₹ 285.12/m ³					6422.52
(6/23) Plv Rec m/s in foundation do do					
Page No - 2	item No - 6				$= 1.81 \text{ m}^3$
Page No - 3	item No - 3				$= 3.00 \text{ m}^3$
					4.81 m^3
@ ₹ 45,30.87/m ³					21793.48
(7/24) Plv Brick masonry Work in cement mortar (1:4) do do					
Qty	Vide	TMB			
Page No - 2	item - 01				$= 14.69 \text{ m}^3$
Page No - 3	item - 01				$= 5.69 \text{ m}^3$
					20.38 m^3
@ ₹ 5671.64/m ³					115588.02
(8/25) Plv & Laying R.C.C. Pipe NB ₃ 600 mm (Double vent) do do					
2x3x2.5	As per				As per
Qty	Vide	TMB			15.01
Page No - 3					$= 15 \text{ m}$

Continuation

Abstract ab cost

6

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1/1) Plv & Fixing ab					
working Bench mark Pillar					
do - do -					
Qty vide Tm B.					
Page No - 01			= 01	Nos.	
@ ₹ 3650.37/Nos.					3650.37
(2/2) Plv & Fixing ab					
working Bench mark					
Pillar do - do -					
Reference Pillar -					
Qty vide Tm B					
Page No - 01			= 02	Nos.	
@ ₹ 1664.91					= 3329.82

(3/3) clearing & grubbing					
Road Land including					
uprooting wild vegetation					
do - do -					
Qty vide Tm B					
Page No - 01			= 0.24	Hect	
@ ₹ 49524.68/Hect					= 11885.92

(4/21) Providing & Fixing					
ab typical mensur information					
Sign Board with logo					
do - do -					
Qty vide Tm B					
Page No - 02			= 02	Nos.	
@ ₹ 9109.83/Nos.					= 18219.66

Continuation

18219.66

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
100% at 122.88					122.88 m^3
					$= 122.88 \text{ m}^3$
(5) Construction at					
Subgrade	8				
Shoulder	do - do -				
$3 \times 30.00 \text{ m} \times$		7.30	$\times 0.30$		$= 102.10 \text{ m}^3$
$5 \times 30.00 \text{ m} \times$		7.50	$\times 0.30$		$= 322.50 \text{ m}^3$
$5 \times 30.00 \times$					
$5 \times 30.00 \times$		$7.10 + 7.70$	$\times 0.30$		$= 333.00 \text{ m}^3$
$1 \times 10.00 \times$		7.30	$\times 0.30$		$= 21.90 \text{ m}^3$
					Total = 881.62 m^3
					Limited = 873.60 m^3

By
24/06/20
J.E

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Top	-	2 x 5.0	0.4	=	4.00 m ²
Ende parabol	-	2 x 0.4	1.4	=	1.12 m ²
inner sides	-	2 x 5.0	0.6	=	6.00 m ²
					11.12 m ²
(4) Construction ab					
Embankment with material					
from Borrow pit do - do -					
Chainage	C/S	Area	Mean Area	Length	Volume
(M)	(m)	(m ²)	(m ²)	(M)	(m ³)
0	2.268				
50	2.534	2.401	50.00	120.05	
100	2.756	2.645	50.00	132.25	
150	2.782	2.769	50.00	138.45	
200	2.439	2.611	50.00	130.55	
250	2.455	2.447	50.00	122.35	
300	2.707	2.581	50.00	129.05	
350	2.164	2.436	50.00	121.80	
400	2.236	2.200	50.00	110.00	
			Total Qty.	1004.50 m ³	
Less					
Sub grade				6)	881.62 m ³
Net Qty ab Embankment =					122.88 m ³
for 100 m Lead					
= 0.00 m ³					
For 100 m lead					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1 x S.	311 x	0.26	0.25	=	3.00 M ²
(40) P/v & daying R.C.C					
pipe NB	600 MM	Ø			
Double (vent)	do - do				
2 x	3 x	2.5		=	15 M
Arms					
10.06/00					
J-E					
Date of measurement -	24/06/2020				
(10) P/v Brick masonry					
Work in cement mortar					
(1:4) do - do					
for Parapet					
1 (Nos) x 2 x	5.00	x 0.4	x 1.4	=	5.6 M ²
(12) Plastering with cement					
mortar (1:4) for do - do					
(a) Outer side	2 x 5.00 x	3.38	=	33.80	16.90 M ²
(b) Inner side	2 x 5.00 x	0.6	=	6.00	3.00 M ²
(c) TOP	2 x 5.00 x	0.4	=	4.00	2.00 M ²
(d) Ends	4 x 0.700 x	2.18	=	6.10	1.52 M ²
(e) Edge Parapet	4 x 0.4 x 1.4	=	2.24	0.56	M ²
Less	2 x 0.785 x (0.83)	=	1.08	0.54	M ²
			51.06		23.44 M ²
(13) P/v 1.5 mm cement					
Pumping in cluding carriage					
Water do - do					

Continuation

Particulars	Detailed description of work			Quantity
	No.	Unit	Rate	
(4) Providing & fixing				
Reinforcement in				
Foundations				
do do				
(5) Earthwork				
in foundations				
Head wall	1 x 2 x 5.00 x 1.50 x 1.50			15.00 m ³
(6) Plaster				
Foundation	do - do			
1 (Nos) x	2 x 5.25 x 1.5 x 0.150			1.81 m ³
Amount				
06/06/20				
2.6				

Particulars	Detailed description of work			Quantity
	No.	Unit	Rate	
(7) Plaster				
in concrete				
Foundations				
(1.50)	do - do			
1 x 2 x 5.00 x				2.18 = 15.26 m ³
1000 for pipe				
1 x 2 x 0.785 x (0.83)				0.53 = 14.69 m ³
(8) Earthwork				
excavation				
in foundations	do - do			
Below pipe level				
1 x 5.350 x 2.26 x 0.365				4.41 m ³
(9) Providing				
Bedding				
(1st class) on well completed				
do - do				

Continuation

1

Name to work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of
 the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D	
Name of work—	SHANPUR PAKKI				
Sadak se	Thakur Ashram				
(PK9 NO—					)
Name of Agency—	S.S.P. Gaurav				
	Kumar, A.P. - Shrivastava				
	Naharpur, Amichhabad				
	Pulwari Sarif, Patna.				
Agreement NO—	9/S.B.D/2019-20.				
Date of commencement—	13/12/2019				
Date of completion—	12.09.2020				

Date of measurement—06.10.2019					
(1) P.V. & Fixing of	Bench mark Pillar do-do-				
Working Bench mark Pillar	= 01 Nos.				
(2) P.V. & Fixing of	Working Bench mark Pillar				
do—do—					
Reference Pillars	= 02 Nos.				
(3) clearing & grubbing	Road land including uprooting				
wild vegetation do—do—					
13 (Nos) x 30.00 x 6.00 M	= 2340 m ²				
1 (Nos) x 10.00 x 6.00 M	= 60 m ²				
	2400 m ²				
	= 0.24 Hect.				

Continuation

MMGSY (GEN)

Schedule XLV-Form No. 134

SHAMPUR PAIKI SADAK SE THAKUR ASTHAN

EE RWD (W) Jehanabad **DIVISION**

A.E RWD (W) Gholshi **SUB-DIVISION**

MEASUREMENT BOOK