

5th on A/c Bill.

Sch. XLV-Form No. 134

38

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:-	C & M of Road for				
	L025 to Reyama utri				
	tola (sonai) under				
	MMGSY (SC) Sonai				
Agency:-	Sri Arbind Thakur				
	Mahua Saharghat,				
	Madhubani				
Ag. No.	87 SBD/18-19				
D.O.S.	06-03-19				
D.O.C.	05-03-20				
	Record Entry				

① P/L WBM gr-III with app.

quality of matt - all

Comp job - SDE/1

$$1 \times 10 \times 3.75 \times 0.075 = 2.8125^3$$

$$1 \times 41 \times 3.75 \times 0.075 = 11.53125^3$$

$$28 \times 30 \times 3.75 \times 0.075 = 236.250^4$$

$$1 \times 10 \times 3.75 \times 0.075 = 2.8125^3$$

$$253.405$$

$$M^3$$

② P/A Primer Coat with

app. quality of matt

- all Comp job - SDE/1

$$1 \times 10 \times 3.75 = 37.50 M^2$$

$$1 \times 41 \times 3.75 = 153.75 "$$

$$28 \times 30 \times 3.75 = 3150.00 "$$

$$1 \times 10 \times 3.75 = 37.50 "$$

$$3378.75 M^2$$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
QUTMB P-42			140.00		
Q 1 953-80					133532.0
					136580.5
					136796.5
					132006.0
					134796.5
Less 10% Below C/B					137996.5
					12292249
					11880585
Less Prev Payt					12511685
					9461839.0
					Rs 2418746.10
upto 1					2849846.0
Limit 46.1059858					2830410.0
					04/03/2020
					T.E.
upto date Matl. statement.					11/3/2020
① E/W.	3064.86	M ³			
② S/M	2232.38	M ³			
③ C/Sand	957.38	M ³			
④ Brick	120103	Nos.			
⑤ L. Sand	22.87	M ³			
⑥ Bitumin VG10	9.254	MT			
⑦ EM (SSI)	4.14	MT			
⑧ EM (RS)	1.239	MT			
Availability.					
① Bitumin VG10	9.222	MT			
					vide H/Pc Doc. No.
					13676G/19002710
					dt 02/03/2020
② EM SSI	4.60	MT			
③ EM RS	1.60	MT			
					vide CTS Industries Invoice No
					402/2019-20
					dt 28.02.2020

Continuation
04/03/2020

Limit All Rs 1057858 = 2
 01/04/2020

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
S.D @ 2% → Rs 84789 = 2					
Cost @ 1% → Rs 10599 = 2					
Cost @ 1% → Rs 10599 = 2					
S. Tax @ 1% → Rs 10599 = 2					
Royalty → Rs 162083 = 2					
S. Fee → Rs 166665 = 2					
Leb. cess @ 1% → Rs 10599 = 2					
By cheque → Rs 603985 = 2					
Total Rs 1057858 = 2					

passed for Rs 1057858 = 2

(Ten lakhs fifty nine thousand eight hundred fifty eight)

Ref No.

200072010485

20.07.2020

20.07.2020

Revenue Engineer
 Rural Works Department
 District Engineer's Office

20.07.2020