


Certified that this M.D. contain
10 (one hundred) pages by Printers -
Machine and issued to Sri Baham
Ram A.E. R.W.D. Work Sub-Div - Deo.


Executive Engineer
Rural Works Division, Aurangabad

5/12/19

Schedule KLV - Form No. 134.

E. E. R. W. D. Aurangabad DIVISION.

A. E. Kutamba SUB-DIVISION.

MEASUREMENT BOOK.

511146

2497

Sri Baham Ram A.E. Kutamba Deo.

Date of first entry _____

Date of last entry _____

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
			B/E		16649505=00
Less 10% As per Agmt. - Rs					1664951=00
Less Amount of					14984594=00
Payment up to date - Rs					4000000=00
Payable Amt - Rs					10984594=00

Forwards

28/6/20

J. Edeed

Forwards

28.6.20

AE

28/6/20
28.6.20

Material statement

(1) Stone Aggregate	—	1086.00 M ³
(1) Coarse Sand	—	321.00 M ³
(1) Soil (Earth)	—	1682.00 M ³

Forwards

28/6/20

J. Edeed

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
		B/F R			3711778=00
(10) Construction of					
granular Sub base -					
Qty vide To M.B P1-12					
1737.43 M ³					
@ Rs 2646.33/M ³ - R					4597813=00
(11) Providing & spreading					
2 Compacting W.B.M. 9.5mm					
Qty vide To No. 13					
P1-12 - 562.50 M ³					
P1-14 - 316.77 M ³					
879.27 M ³					
@ Rs 3902.42/M ³ - R					3431325=00
(12) Providing Box Celling					
Qty vide To M. A/2					
79.88 M ³					
@ Rs 82.01/M ³ - R					6551=00
(13) Const of Embankment					
material obtained from					
Box Cutting - etc -					
Qty vide To M.B P1-13					
47.93 M ³					
@ Rs 27.98/M ³ - R					1341=00
(14) Providing Rigid					
Pavement - etc -					
Qty vide To M.B P1-14					
712.98 M ³					
@ Rs 6973.54/M ³ - R					4900697=00
Continuation					
					16649505=00

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
			B/E P ₂		1762439=00
(6) Construction of					
Embankment - etc.					
Qty vide To M. B P1-11					
(a) For 1000 M Lead					
		3039.96	M ³		
	@ P ₂	197.23	M ³	A	568984=00
(b) For 100 M Lead					
		759.74	M ³		
	@ P ₂	132.56	M ³	A	100711=00
(7) Clearing & grubbing					
Road Land - etc.					
Qty vide To M. B P1-11					
2.15 Hectare					
	@ P ₂	49739.47	Hect	A	106940=00
(8) Setting out Pillars					
Qty vide To M. B P1-11					
(a) Benchmark					
	4 NO				
	@ P ₂	4372.67	NO	A	17491=00
					23942=00
(b) Reference Pillars					
	12 NO @ P ₂	1995.14	NO	A	23942=00
(9) Const of Subgrade					
Qty vide To M. B P1-11					
P1-11-		4292.32	M ³		
P1-14-		1684.45	M ³		
		5966.77	M ³		
Limit of continuation		5966.64	M ³		
	@ P ₂	159.60	M ³	A	1131275
					P ₂ 3711778=00

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
<u>ABSTRACT OF COST</u>					
① E/W in excavation for foundation of structure					
Qty vide T.M.B P-10					
178.79 M ³					
@ Rs 285.71/M ³ - B					51082=00
② Providing PCC M15 as levelling course					
Qty vide T.M.B P-10					
27.57 M ³					
@ Rs 2684.35/M ³ - B					156718=00
③ Providing PCC M20 in sub structure					
Qty vide T.M.B P-10					
202.44 M ³					
@ Rs 6642.32/M ³ - B					1345229=00
④ Providing RCC NP3 H.P of 1000 mm dia					
Qty vide T.M.B P-10					
4.500 M					
@ Rs 4352.48/M - B					195860=00
⑤ Providing Paving Two coats etc					
Qty vide T.M.B P-10					
123.84 M ²					
@ Rs 108.98/M ² - B					13496=00

Continuation

Rs 1724

1762435=00

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
Curb for B.T. Post			1/2		306.09 M ³
5' X 2' X 15' 4" M X 9" M X 0.75 M					10.69 M ³
					316.77 M ³
(3) Bonding Cement Concrete Pavement - - - (PCC)					
19' 10" X 30" M X 3.75' M X 160 M					342.00 M ³
19' 10" X 30" M X 3.75' M X 0.160 M					342.00 M ³
1' 10" X 24" M X 3.75' M X 0.160 M					15.00 M ³
Club					
3' X 2' 10" X 16' 18" M X 9" M X 160 M					13.98 M ³
					712.98 M ³
(4) Construction of Sub grade & earth shoulder					
2' X 30' X 30" M X 1.182 M X 0.075 M					159.57 M ³
2' X 33' X 30" M X 1.182 M X 0.075 M					175.52 M ³
2' X 1' 10" M X 1.182 M X 0.075 M					1.723
2' X 30' 10" X 30" M X 1.365 M X 0.2 M					499.69
2' X 33' 10" X 30" M X 1.365 M X 0.2 M					519.64
2' X 10' X 1.365 M X 0.2					5.552
2' X 19' 10" X 30" M X 1.375 M X 0.160					68.40
2' X 19' 10" X 30" M X 1.375 M X 0.160					68.40
2' X 24' X 1.375 M X 0.160					3.00
2' X 35' X 30" X 1.375 M X 0.075					64.125
					2.1375
2' X 35' X 30" X 1.375 M X 0.100					85.50
2' X 25' X 1.375 M X 0.075					1.40625
2' X 25' X 1.375 M X 0.100					1.875
					1654.456 M ³

P. Patel
 20/6/20
 J. Ealed
 Continuation
 20/6/20
 TE

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
3rd DAY A/C BILL					
Name of Work: - Deo-Kachan					
Pur Path chapter mo to					
Bhatta high (MMGSY)					
Agency: - Dharambeer Construction					
Pvt. Ltd.					
Agreement No: -					
Date of Work Start: -					
Date of Completion: -					
Date of Measurement: -					

① Construction of
Embankment material
obtained from Box
cutting etc. etc.
60% of Box cutting
vide T.M. B. P-1-2
60% of 79.88 M³ = 47.93 M³

② Providing & laying
spreading & compacting
W.B. 14 g. 112 etc.
P.C.C. Portion

17.10 X 3.0 M X 3.75 M X 0.075 M = 143.4375 M³
18.10 X 3.0 M X 3.75 M X 0.075 M = 151.875 M³
1.10 X 1.5 M X 3.75 M X 0.075 M = 4.21875 M³

Continuation
Curb: - 3 X 2 X 16.173 M X 9 M X 0.075 M = 60.55 M³
(P.C.C. Portion)

306.0612 M³
say 306.08 M³

Rural Works Department
MMGSY (SC) Allotment Requisition Format

Name Of Division:- RWD, Work Division, Aurangabad

Sl. No.	Year	Name of Road	Name of Contractor	Administrative Sanction		Agreement Amount		Amount Received (in lacs)	Total Expenditure (in Lacs)	Value of Measurement (in Lacs)	Current Demand (in lac)	Remarks
				Length (in Km.)	Amount (in Lacs)	Main work	Mainta.					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2018-19	Deo Kanchampur path to Chapta Mod To Bhattu Bigha	DHARMVEER CONSTRUCTION AND INFRA PRIVATE LIMITED	3.065	227.56000	183.97	18.91	40.00	40.00	149.84554	109.84554	On-going
Total:-				3.065	227.560	183.970	18.910	40.000	40.00000	149.84554	109.84554	

Handwritten signature

Handwritten signature
Executive Engineer
R.W.D. (W) Division, Aurangabad
Handwritten signature
22/7/2022

कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमण्डल, औरंगाबाद

पत्रांक 2890 अगुब

प्रेषक,

कार्यपालक अभियंता

ग्रामीण कार्य विभाग

कार्य प्रमण्डल, औरंगाबाद।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी,

—सह—सचिव, ब्राडा, पटना।

औरंगाबाद, दिनांक 22-07-020

विषय:—

मुख्यमंत्री ग्राम सम्पर्क योजनान्तर्गत (SC) स्वीकृत पथों में आवंटन उपलब्ध

कराने के संबंध में।

महाशय,

मुख्यमंत्री ग्राम सम्पर्क योजनान्तर्गत (SC) स्वीकृत पथों में कुल रु0.

109.84554 लाख का आवंटन उपलब्ध कराने की कृपा की जाए।

अनु0:— आवंटन अधियाचना विहित प्रपत्र संलग्न।

विश्वासभाजन

[Handwritten Signature]
22/7/2020

कार्यपालक अभियंता

ग्रामीण कार्य विभाग

कार्य प्रमण्डल, औरंगाबाद।

[Handwritten Signature]
22.07.20