

१५० से अधिक से कम है
 २० १००००० २००००० २०००००
 २००००० २००००० २०००००
 २००००० २००००० २०००००
 २००००० २००००० २०००००
 २००००० २००००० २०००००

२०००००
 २०००००
 २०००००
 २०००००
 २०००००
 २०००००

Re-issued to Jay prakash. Darn.
 SE, Champatia -
 SD O
 Champatia

२०००००
 २०००००
 २०००००
 २०००००

Sch. XLV - Form No. 134

DIVISION
 SUB-DIVISION

Measurement Book
 No.

Name of officer
 Date of first entry
 Date of last entry

Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
1) Const. of reference 4					
Working bench mark					
do do all comp					
QVTMBP(9) = 1.95 Km					
@ RS 11574.20/Km					RS 22455.0
2) Const. of reference 11/11a					
do do all comp					
QVTMBP(9) = 1.95 Km					
@ RS 11168.96/Km					RS 21779.0
3) clearing & grubbing					
road land do all					
QVTMBP(9) = 0.585 Hect					
@ RS 49809.13/Hect					RS 29138.0
4) Const. of Embankment					
1000m land do all					
QVTMBP(9) = 487.50 m ³					
@ RS 187.92/m ³					RS 91611.0
5) Const. of Embankment					
100m land do all					
QVTMBP(9) = 1127.50 m ³					
@ RS 143.08/m ³					RS 162754.0
Continuation					

Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
6/5) Const. of subgrade & E/shoulder - also all					
QVTMDP (10) =		30 m	30 m		
@ Rs 189.80/m ²					Rs 588262.00
7/9) Const. of G.S.B. grade - I - also all comp					
QVTMDP (11) =		1092.73 m ²			
@ Rs 2962.67/m ²					Rs 3237300.00
8/10) P.V. & laying spreading work on G.S.B. - also all					
QVTMDP (12) =		472.50 m ²			
QVTMDP (13) =		75.94 m ²			
		548.44 m ²			
@ Rs 3695.29/m ²					Rs 2026645.00
9/10) E/W in excavation in found - also all					
QVTMDP (14) =		189.42 m ²			
@ Rs 285.71/m ²					Rs 54119.00
10/31) sand filling in foundation trench - also all					
QVTMDP (15) =		23.95 m ²			
Unit = 18.75 m ²					
@ Rs 455.62/m ²					Rs 8543.00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L	B	
11 33) P/V P.C. grade m/s in open road - do - all				
Q.V.T.M.B.P. (13) = 26.685 m ²				
@ RS 6692.92/m ² -				RS 178601.10
12 42) S/P/H Hydr. bar behind ment - do - all				
Q.V.T.M.B.P. (16) = 13.002986 m ²				
Limit - 12.35 m ²				
@ RS 77062.65/m ² -				RS 151724.00
13 38) P/V P.C. m/s grade in structure - do - all				
Q.V.T.M.B.P. (17) = 173.61 m ²				
@ RS 8599.49/m ² -				RS 1492992.00
14 39) Back filling behind abutment - do - all				
Q.V.T.M.B.P. (18) = 108 m ²				
@ RS 3092.02/m ² -				RS 333971.00
15 40) P/V weep holes in P.C. concrete - do - all				
Q.V.T.M.B.P. (19) = 150 NH				
@ RS 103.40/each -				RS 15510.00
Total -				9215500.00
less 0.02% below rate (-)				1843.00

Continuation

less previous payment - (-) 5898547.00
 Net - 3315417.00
 35,15,110.00

14177.00

15/7/20
AP