

1st on the Bill

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work -					
1. Motak Bigha to Naya Nagar					
under Nardiganj Block					
Agreement No. - RWD, Nawada,					
of MHWSY / SCD / 2019-20					
Dated 6/3/2020					
Named Agency - Sri / Candan					
Kumar, V. D. - Sakin.					

PO - Siskin, P.O. - Hising, Nawada
 date of start - 04/02/2020
 date of completion - 3/11/2020
 date of measurement - 04/05/2020

(i) Construction of Benchmarks and
 reference pillars as per spec.
 (ii) Construction of reference &
 working bench marks '01' Not &
 1 Not respectively.
 Qty 0.180 km

(ii) Construction of reference pillars/
 Buryers
 Qty 2 - 0.18 km

Continuation

Est on AC Bill

6

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
Name of work :- Koshla - Nature					
Bigha to Naya Nagar under					
Mazliani Block.					
Agreement NO :- RWD, Alowabari					
28 March/ 82 1249-20					
date 6/3/2020					
Name of Agency :- Sri Kundan					
Kumar					
date of start :- 04/02/2020					

date of completion:- 3/11/2020					
②/② Construction of reference & working benchmarks					
Qty vide TMSR ①					
0.18 Km					
② 6228.88/Km = Rs 1121.00					
②/② Construction of Reference pillars / Bujees.					
Qty vide TMSR ①					
0.18 Km					
② 1528.39/Km = Rs 285.00					
②/③ cleaning and grubbing road land including uprooting wild.					
Qty vide TMSR ② 0.09 Ha					
② 94977.70/Ha = 8548.00					
9944.00					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
③/⑥ Construction of embankment with approved material obtained from borrow pit - Qty vide TMRP ②					
					545.65 m ³
@ 163.54/m ³ = Rs					89963.00
④/⑥ Construction of sub-grade and earthen shoulder with approved materials obtained from etc					
					Qty vide TMRP ③
					52.88 m ³
@ 166.65/m ³ = Rs					8729.00
⑤/⑥ Construction of embankment with approved materials deposited at site					
					Qty vide TMRP ⑤
					13.50 m ³
@ 49.81/m ³ = Rs					672.45 m ³
②/⑦ W&M grading - 3					
grading, laying, spreading & compacting, as per sp.					
					Qty vide TMRP ②
					51.075 m ³
@ 2324.33/m ³ = Rs					118856.00

Continuation

147174.00
227174.00

Sum

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(7)(10) Construction of concrete lower jointed at expansion and M 30 grade.					
Qty vide TMAP (4)					
					109.08 m ²
@ 5013.53/m ² = Rs 546976.00					
(8)(11) Laying brick soling layer on prepared sub-grade with brick com.					
Qty vide TMAP (4)					
					95.00 m ²
@ 450.81/m ² = Rs 42822.00					
(9)(12) 1.10 meter stone post					
Qty vide TMAP (4)					
					0.2 nos.
@ 1957.63/nos = Rs 3915.00					
(10)(13) 200 m stone post					
Qty vide TMAP (4)					
					0.1 nos.
@ 564.85/each = Rs 565.00					
(11)(14) Boundary Pillon R.C.M.T.C. grade.					
Qty vide TMAP (5)					
					0.3 nos.
@ 477.85/each = Rs 1433.00					
Total Rs					720149.00
					800249.00


Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(12) (15) Providing and fixing of typical M.C.S. informative sign board with logo.					
Qty vide TMAP (5)					
02 nos.					
@ 10051.99/each = Rs 20104.00					
(13) (16) 600 mm x 450 mm rectangular board					
Qty vide TMAP (5)					
3.0 nos.					
@ 4710.99/each = Rs 14133.00					
(14) (19) Cable duct across the road as per spec.					
Qty vide TMAP (5)					
7.5 m.					
@ 1446.2/m = Rs 10846.50					
Sub Total Rs 76523.50					
(15) (8) Construction of granular sub-layer by providing and laying as per spec.					
Qty vide TMAP (3)					
17.58 m ²					
@ 1591.65/m ² = Rs 27979.00					
Total					79497.50
					875075.00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(15) (A) Excavation of road way in soil as per spec. Qty 13500 m ³					
(16) 112.13/m ³ = Rs 1581.00					
Total = Rs 876656.00					
Add 12.5% (+) Rs 105199.00					
1% Robot (+) Rs 8766.00					
Total Rs 990621.00					
Less 10% as per agreement = Rs 99062.00					
Net Rs 891559.00					


 20/06/2020
 JE

Continuation