

1st and final Bill

Measurement.

Name of work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/Work — Const ⁿ of Road					
From Bakua Chandra to					
Parsuni path under 3054 (MR)					
N/Agency — Sabir Hussain					
At & Po — Mahui, Maureka to					
Ram Nagar, w. Champara					
Agreement. No — 59 MB/2019-20					
Date of start — 15.02.2020					
Date of Comp — 14.11.2020					

① Site clearing & grubbing - do - do - all Comp. job.

$$2 \times 1980 \text{ m} \times 1.0 \text{ m} = 3960 \text{ m}^2$$

$$= 0.396 \text{ Hec}$$

② Scarifying existing the bituminous surface - do - do - all Comp. job.

$$20 \text{ m} \times 3 \text{ m} \times 3.75 \text{ m} = 225.0 \text{ m}^2$$

$$5 \text{ m} \times 4 \text{ m} \times 3.75 \text{ m} = 75.0 \text{ m}^2$$

$$\text{Total} = 300.0 \text{ m}^2$$

③ Constⁿ of Subgrade & earth - em shoulder - do - do - all Comp. job

$$2 \times 1980 \text{ m} \times 0.75 \text{ m} \times 0.30 \text{ m} = 831.60 \text{ m}^3$$

④ Constⁿ of WB hr II - do - do - all Comp. job

1st and final Bill ABSTRACT.

7

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1/ Work — Constn of Road					
From Barua chandray					
to parsanni path. under					
3054 (MR)					
1/ Agency — Sabir Hussain					
At & Po — Mahui, Hawka tola					
Ram Nagar, K. Champaran.					
Agreement. NO — 59MBD/2019-20					
Date of Start — 15.2.2020					
Date of Comp — 14.11.2020					
① Site clearing &					
grubbing.					
TMB, page (1)					
Qty — 0.396 Hec.					
@ R. 49779.47/Hec. = R. 196972.00					
② Scarifying existing the					
bitumine surface.					
TMB, page (1) Qty — 300.00 m ²					
@ R. 17.51/m ² = — R. 5253.00					
(3) Constn of subgrade &					
earthen Shoulder.					
TMB, Page — (1)					
Qty — 831.60 m ³					
@ R. 189.60/m ³ = — R. 157671.60					
④ Constn of USB II					
TMB, Page — (2)					
Qty — 92.138 m ³					
@ R. 2863.23/m ³ = R. 263812.00					

Continuation

Total R. 446433.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5) Plv & laying WBM II					
TMB, page - (2)					
Qty — 511.88 m ³					
@ Rs. 5130.87/m ³ = Rs.					262639.12
(6) Plv & laying WBM III					
TMB, page - (2)					
Qty — 66.38 m ³					
@ Rs. 4884.53/m ³ = Rs.					324235.21
(7) Plv & laying Prime Coat (SS-1)					
TMB, page - (2) Qty - 885.06 m ²					
@ Rs. 55.05/m ² = Rs.					48722.21
(8) patch work over WBM using Mix Seal					
TMB, page (3)					
Qty — 3537.53 m ²					
@ Rs. 270.55/m ² = Rs.					955310.21
(9) Plv & laying Tactic Coat (RS-1)					
TMB, page - (4)					
Qty — 10149 m ²					
@ Rs. 18.65/m ² = Rs.					189279.21
(10) Plv & PBC with 25 mm Thickness					
TMB, page - (4)					
Qty — 188.10 m ³					
@ Rs. 13828.82/m ³ = Rs.					2601201.21
(11) Plv & W with CM (1:3) on parapet.					
TMB, page (4) Qty — 5.76 m ³					
@ Rs. 6070.48/m ³ = Rs.					34966.21
Total					Rs. 4862785.21


Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(12) plastering with cm (1:4)					
TMB, page (4)					
Qty — 40.32 m ²					
@ R. 224.02 / m ² = Rs.					9032 = L
(13) painting two coats					
TMB, page — (5)					
Qty — 117.12 m ²					
@ R. 58.56 / m ² = — Rs.					
108.98 / m ² = — Rs.					12764 = L
(14) Plv & Fixing km-stand.					
TMB, page (5)					
(a) km stand. Qty — 3 Nos.					
@ R. 2839.12 / each = Rs.					85172 = L
(b) 20mm stand. Qty — 8 Nos.					
@ R. 759.28 / each = Rs.					6074 = L
(15) Plv & Fixing direction & place identification sign board					
TMB, page — (5)					
Qty — 0.96 m ²					
@ R. 15164.05 / m ² = Rs.					14557 = L
(16) Plv & Fixing retro-reflectonised traffic sign board.					
TMB, page — (5)					
(a) 60mm equilateral triangular					
Qty — 11 Nos.					
@ R. 4306.85 / each = Rs.					47375 = L
(b) 60mm circular					
Qty — 2 Nos					
@ R. 4532.28 / each = — Rs.					9064 = L
(c) 60mm x 450mm rectangular					
Qty — 2 Nos.					
@ R. 4378.53 / each = Rs.					8757 = L
Total Rs. 4978925 = L					

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(17) Plv & fixing boundary pillar.					
TMB, page - (5)					
Qty - 22 NM.					
@ R. 587.75/each = R.					12921.20
(18) Planting of trees & their maint. for 1 year.					
TMB, page - (6) Qty - 100 NM.					
@ R. 813.71/each = R.					81371.20
(19) Road marking with hot applied compound.					
TMB, page - (6)					
Qty - 396 m ²					
@ R. 850.93/m ² = R.					336968.28
(20) Plv & fixing maint.					
(also sign board)					
TMB, page - (6)					
Qty - 02 NM.					
@ R. 10604.78/each = R.					21210.20
Total R.					5431395.20
10% less					R. (-) 543140.20
Total R.					4888255.20
 R. Kumar 8/7/2020 J.E.					
Material Statement.					
(1) e/w - 831.60 m ²					
@ 23.71/m ²					
(2) USB II					
Material (3) 26.5 to 9.5 mm - 41.27 m ²					
@ R. 561.89/m ²					