

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B/A B 1, 20, 27, 45/21
5) for Construction of					
Embankment with material					
etc. do. 7/1					
1724.64 m ³ Qty nd 1-②					
@ 192 91/m ³					B 33270021
6) for laying R.C.C. mdy					
H. pipe etc. do-94					
60mt Qty nd R-①					
@ 3947/mt					B 23682021
					Total B 1, 25, 96, 97/21
Deduct @ 10%					
as per agreement					B 125969720
					Total B 1, 13, 37, 2742

Rs. One Crore thirteen lakh
thirty seven thousand two hundred
seventy four only

25/6/2020
OB

25/07/2020
AE Auraychi

Continuation

Abstract of Cost		
1) PW D6 material of structure etc. do do. TD	171.22 m ³ Qty vide P-①	
Limit 14.93 m ³	@ Rs 1140.29/m ³	Rs 17013.26
2) PW C/W in Excavation in ft ³ of structure etc. TD	553.55 m ³ Qty vide P-①	
	@ Rs 125.24/m ³	Rs 69330.20
3) PW R.E.E grade 1/15 w/pk		
etc. do TD		
	484.0 mt Qty vide P-②	
	@ Rs 15673.23/mt	Rs 7585843.26
4) For supply & fitting and placing H & S bar etc. TD		
	56.739 mt @ continuation	
	@ Rs 76759.64/mt	Rs 4355265.71
Total		Rs 12027451.23
		— c/o

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
Prer - Main bar - 25mm ϕ					
6 x 25 x 23.625 m =					3543.75 m
@ 3.8514 kg =					13648.39 kg
Rein - 8mm ϕ					
6 x 148 x 3.475 m =					3085.8 m
@ 0.3944 kg/m =					1217.04 kg
Spacer bar - 20mm ϕ					
6 x 12 x 3.531 m =					254.23 m
@ 2.4649 kg/m =					626.66 kg
Abutment - (2) Total					15492.09 kg (B)
Main bar - 25mm ϕ					
25 x 8 x 22.625 m =					4725.0 m
@ 3.8514 kg/m =					18196 kg
Rein - 8mm ϕ					
147 x 8 x 3.475 m =					4086.6 m
@ 0.3944 kg/m =					1610.12 kg
Spacer bar - 20mm ϕ					
12 x 8 x 3.456 m =					331.776 m
@ 2.465 kg/m =					817.83 kg
Total A + B + C =					20623.98 kg (C)
Total A + B + C =					56739.99 kg
= 56.739 MT					
4) PW Board Contn. Silt H-31					
grade R.C.C. pile anchoring					
reinforcement etc. do. do.					
Abutment - 2 x 8 x 22.0 m =					352 m
Prer - 1 x 6 x 22.0 m =					132 m
					484 m
5) PW Construction of Embankment with approximation material etc. do. do. (H)					
1 x 50 x $\frac{6+18}{2}$ x 3.00 =					1800.0 m ³
Less p/x - 8 x 3 x 8 x 1.02 =					75.36 m ³
					1724.64 m ³

Name of work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work)

Particulars	Details of actual measurement				Contents area
	No.	L.	B.	D.	
1) Name of Work - Construction of					
High Level Bridge at Banda on					
Adri River, Gander (Mawad) station					
2) Name of Agency - Sri Ram Mas Barlip					
3) Agreement no. - 48.280 / 2019-20					
4) Agreement Amount - Rs. 23,63,220					
5) Date of Work start - 22.11.2019					
6) Date of Completion - 21.11.2020					
Date of Entry - 25.6.2021					
1) PH Disengagement of Structure					
etc... do - TD					

2x8x1.13x0.60x3.00 = 62.28m ³				
7x6x1.13x0.60x2.00 = 108.99m ³				
171.28m ³				
2) PH Earth Work Excavation				
of 10 th of Structure etc TD				
2x13.3x6.1x2.5 = 405.65m ³				
1x9.7x6.1x2.5 = 147.93m ³				
553.58m ³				
3) PH Supply, filling and placing				
HySD bar reinforcement etc				
etc... do... TD				
Abutment - 1.				
Main bar - 25 mm φ -				
25x8x23.6x2 = 4725.000m				
Rein - 8 mm φ @ 3.854kg/m = 18196 kg				
147x8x3.475 = 4086.6m				
@ 0.394kg/m = 1610.12kg				
Spacer bar - 20mm φ				
12x8x3.456m = 331.776m				
@ 2.465kg/m = 817.83kg				
6651 20823.95kg				

Particular that this M.B. contain
100 (one hundred) Pages by Printers.
Machine and Issued to Sri Lal Bahadur
pd. A.E. R.W.D. work Sub-Division
Aurangabad.

9
Executive Engineer
Road Works Departt. in
Works Division, Aurangabad
5/12/19

Schedule XLV - Form No. 134.

E.E. Aurangabad. DIVISION.

A.E. Aurangabad. SUB-DIVISION.

MEASUREMENT BOOK

2477
611314

Name of officer Sri Lal Bahadur pd. A.E.

R.W.D. Work Aurangabad.

Date of form entry _____

Date of last entry _____

विद्यत पार्कमेंट सेल, पन्ना :

Agency. Ram Narayan Singh

Boat Bridge - (Mand)
Boat Bridge - Mand

Boat Bridge - Mand

E.E. R.W.D. Works - Ahmedabad.

Assistant Engineer.

R.W.D. Works Sub-Division - Ahmedabad.

10/2477

Format for Requisition of Allotment under Head (State Scheme) for the Month of July' 2020

Name of Division:- R.W.D. Works Division Aurangabad

Name of Circle :- Aurangabad

SI No	Name of Work	Name of Agency	Amount of Agreement Main Work (In Lakh)	Value of Work as per Measurement (In Crore)	Upto date Allotment	Total Expenditure	Current Demand (In Lakh)	Physical Status of Work (Completed/In Completed)	Remarks
1	2	3	4	5	6	7	8	9	10
1	Const. of High Level Bridge at Badawa Adri rever	Ram Nadan Singh	257.2363	113.37274	0.00000	0.00000	113.37274	Work in Progress	
							113.37274		

SDAO RWD
Works Division
Aurangabad

Executive Engineer
RWD, Works Division
Aurangabad

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, औरंगाबाद

पत्रांक 2892 अनु०

प्रेषक,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, औरंगाबाद।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी,

—सह-सचिव, ब्राडा, पटना।

औरंगाबाद, दिनांक:— 22-07-2020

विषय:— शीर्ष राज्य योजनान्तर्गत आवंटन उपलब्ध कराने के संबंध में।

महाशय,
योजना शीर्ष राज्य योजनान्तर्गत स्वीकृत कार्यों में कराये गए कार्य के भुगतान हेतु कुल रू० 113.37274 लाख का आवंटन उपलब्ध कराने की कृपा की जाए।

अनु०:—आवंटन अधियाचना विहित प्रपत्र संलग्न।

विश्वासभाजन
22/7/2020
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, औरंगाबाद।
HMS
22.07.20