

Sch. XLV-Form No. 134

| Particulars | Details of actual measurement |    |    |    | Contents of area |
|-------------|-------------------------------|----|----|----|------------------|
|             | No.                           | L. | B. | D. |                  |
| N.W -       | Const. of work LOS 3          |    |    |    | Bubher           |
|             | Buzurg se Rampur              |    |    |    | Bakhari          |
|             | to Kuchwaha tola              |    |    |    | M. M. B. Sy      |
| Agency -    | P. K. Kash Kumar.             |    |    |    |                  |
| Agg No -    | 19 / SBD / 19-20              |    |    |    |                  |
| D.O.W -     | 09 - 03 - 2019                |    |    |    |                  |
| D.O.Comp -  | 08 - 12 - 2019                |    |    |    |                  |
|             | Itemed work.                  |    |    |    |                  |
| (11)        | Const. of 200 Ret Pillar      |    |    |    |                  |
|             | do                            |    |    |    |                  |
| Qty -       | 0.270 K.M. T.M.B.P-04         |    |    |    |                  |
| @ Rs -      | 3554 = 64114.00               |    |    |    | ₹ 960.00         |
| (2/3)       | clearing & grubbing road land |    |    |    | do               |
| Qty -       | 0.0648 Hect T.M.B.P-4         |    |    |    |                  |
| @ Rs -      | 49767 = 581 Hect              |    |    |    | ₹ 3225.00        |
| (3/4)       | Excavation for road           |    |    |    |                  |
|             | way cutting                   |    |    |    | do               |
| Qty         | 20.25 m³ T.M.B.P-04           |    |    |    |                  |
| Qty -       | 3.00 m³ M.B NO-2325 P-01      |    |    |    |                  |
| T. Qty      | 23.25 m³                      |    |    |    |                  |
| @ Rs -      | 122 = 77/m³                   |    |    |    | ₹ 2854.00        |
| (4/5)       | Const. of emb with alop       |    |    |    |                  |
|             | mat obt. from road            |    |    |    |                  |
|             | way cutting                   |    |    |    | do               |
| Qty         | 20.25 m³ T.M.B.P-04           |    |    |    |                  |
| Qty         | 3.00 m³ M.B NO-2325 P-01      |    |    |    |                  |
| T. Qty      | 23.25 m³                      |    |    |    |                  |
| @ Rs -      | 37.48/m³                      |    |    |    | ₹ 871.00         |

₹ 7910.00

Continuation

C/O -

| Particulars                                  | Details of actual measurement |    |    |      | Contents of area |
|----------------------------------------------|-------------------------------|----|----|------|------------------|
|                                              | No.                           | L. | B. | D.   |                  |
| (5/8) Const of G.S. B Gr I                   |                               |    |    |      |                  |
| — do —                                       |                               |    |    |      |                  |
| Qty- 3478 m <sup>3</sup> T.M.B.P. 04         |                               |    |    |      |                  |
| Qty- 8.40 m <sup>3</sup> M.B.No- 2325        |                               |    |    |      |                  |
|                                              |                               |    |    | P-02 |                  |
| TQty 41.18 m <sup>3</sup>                    |                               |    |    |      |                  |
| @Rs- 3077 = 84/m <sup>3</sup> — ₹ 126747=00  |                               |    |    |      |                  |
| (6/9) P/L & rodding Compacing                |                               |    |    |      |                  |
| K.B.M Grs — do —                             |                               |    |    |      |                  |
| Qty 70.275 m <sup>3</sup> T.M.B.P. 05        |                               |    |    |      |                  |
| Qty- 16.58 m <sup>3</sup> M.B.No- 2325       |                               |    |    |      |                  |
|                                              |                               |    |    | P-02 |                  |
| TQty- 86.855 m <sup>3</sup>                  |                               |    |    |      |                  |
| @Rs- 3656 = 66/m <sup>3</sup> — ₹ 317599=00  |                               |    |    |      |                  |
| (7/10) Const of unreinforcement              |                               |    |    |      |                  |
| C.C. Pavement — do —                         |                               |    |    |      |                  |
| Qty 149.92 m <sup>3</sup> T.M.B.P. 05        |                               |    |    |      |                  |
| Qty- 35.36 m <sup>3</sup> M.B.No- 2325       |                               |    |    |      |                  |
|                                              |                               |    |    | P-02 |                  |
| TQty 185.28 m <sup>3</sup>                   |                               |    |    |      |                  |
| @Rs- 7799 = 29/m <sup>3</sup> — ₹ 1445052=00 |                               |    |    |      |                  |
| (8/6) Const of emb. with                     |                               |    |    |      |                  |
| abb. mat lead up.                            |                               |    |    |      |                  |
| 1000m — do —                                 |                               |    |    |      |                  |
| Qty 253.12 m <sup>3</sup> M.B.No- 2325       |                               |    |    |      |                  |
|                                              |                               |    |    | P-03 |                  |
| @Rs- 174 = 31/m <sup>3</sup> — ₹ 44121=00    |                               |    |    |      |                  |
| (9/7) Const of emb with.                     |                               |    |    |      |                  |
| abb mat lead up.                             |                               |    |    |      |                  |
| to 100m — do —                               |                               |    |    |      |                  |
| Qty 63.28 m <sup>3</sup> M.B.No- 2325        |                               |    |    |      |                  |
|                                              |                               |    |    | P-04 |                  |
| @Rs- 141 = 00/m <sup>3</sup> — ₹ 8922=00     |                               |    |    |      |                  |
|                                              |                               |    |    |      | ₹ 1950351        |

Continuation

C/O

| Particulars                                                                    | Details of actual measurement |    |    |    | Contents of area |
|--------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                | No.                           | L. | B. | D. |                  |
| (10/14) R.C.C. M.S. stone - do -                                               |                               |    |    |    |                  |
| @ 1/4 1.00 No M.B. No-2325 P-04                                                |                               |    |    |    |                  |
| @ R- 1905 = 39/No — 2 1905 = 0                                                 |                               |    |    |    |                  |
| (11/16) R.C.C. 200mm M.S.                                                      |                               |    |    |    |                  |
| — do —                                                                         |                               |    |    |    |                  |
| @ 1/4 2 No M.B. No-2325 P-04                                                   |                               |    |    |    |                  |
| @ R- 594 = 91/No — 2 1190 = 0                                                  |                               |    |    |    |                  |
| (12/17) R.C.C. Boundary Pillar                                                 |                               |    |    |    |                  |
| — do —                                                                         |                               |    |    |    |                  |
| @ 1/4 7 No M.B. No-2325 P-04                                                   |                               |    |    |    |                  |
| @ R- 512 = 77/No — 2 3589 = 0                                                  |                               |    |    |    |                  |
| (13/18) Providing & fixing<br>typical M.M.B.S.Y<br>informatory board           |                               |    |    |    |                  |
| @ 1/4 2 No M.B. No-2325 P-02                                                   |                               |    |    |    |                  |
| @ R- 11726 = 95/No — 2 23454 = 0                                               |                               |    |    |    |                  |
| (14/19) P.I.F. Maint. Board                                                    |                               |    |    |    |                  |
| — do —                                                                         |                               |    |    |    |                  |
| @ 1/4 01 No M.B. No-2325 P-04                                                  |                               |    |    |    |                  |
| @ R- 11726 = 95/No — 2 11726 = 0                                               |                               |    |    |    |                  |
| (15/20) M.M.B.S.Y. Logo board                                                  |                               |    |    |    |                  |
| — do —                                                                         |                               |    |    |    |                  |
| @ 1/4 1 No M.B. No-2325 P-04                                                   |                               |    |    |    |                  |
| @ R- 11726 = 95/No — 2 11727 = 0                                               |                               |    |    |    |                  |
| (16/21) P.I.F. Cautionary mandatory<br>informatory board - do -<br>Speed Limit |                               |    |    |    |                  |
| @ 1/4 01 No M.B. No-2325 P-04                                                  |                               |    |    |    |                  |
| @ R- 6433 = 43/No — 2 6433 = 0                                                 |                               |    |    |    |                  |

Continuation

2 2010375

C/O

| Particulars                     | Details of actual measurement |    |               |        | Contents of area |
|---------------------------------|-------------------------------|----|---------------|--------|------------------|
|                                 | No.                           | L. | B.            | D.     |                  |
| (17/22) P/F Cautionary man      |                               |    |               |        |                  |
| latary board Plave              |                               |    |               |        |                  |
| brn board - do -                |                               |    |               |        |                  |
| @ 14 1 No                       |                               |    | M.B No - 2325 | P - 04 |                  |
| @ 13 - 6356 = 09/No             |                               |    |               | ₹      | 6356 = w         |
| (18/23) Painting two coats      |                               |    |               |        |                  |
| Edge marking - do -             |                               |    |               |        |                  |
| @ 14 62 M <sup>2</sup> T.M B No |                               |    | 2325          | P - 04 |                  |
| @ 13 - 77 = 60/M <sup>2</sup>   |                               |    |               | ₹      | 4811 = w         |
| (19/23) P/L hot Applied         |                               |    |               |        |                  |
| thermoplastic Compound          |                               |    |               |        |                  |
| do                              |                               |    |               |        |                  |
| @ 14 62 M <sup>2</sup> T.M B No |                               |    | 2325          | P - 04 |                  |
| @ 13 - 755 = 53/M <sup>2</sup>  |                               |    |               | ₹      | 46843 = w        |
|                                 |                               |    |               | ₹      | 2068385 = w      |
| Less for 2.69 % below           |                               |    |               | ₹ (-)  | 55639 = w        |
|                                 |                               |    |               | ₹      | 2012746 = w      |
| Less for previous bill          |                               |    |               | ₹ (-)  | 1311502 = w      |
|                                 |                               |    |               | ₹      | 701244 = w       |
| <i>J. E</i>                     |                               |    |               |        |                  |
| 20/6/20                         |                               |    |               |        |                  |
| J. E                            |                               |    |               |        |                  |
| 20/6/20                         |                               |    |               |        |                  |
| <i>C. P.</i>                    |                               |    |               |        |                  |
| 21/7/20                         |                               |    |               |        |                  |

Continuation