

Name of work -  
 Situation of work -  
 Agency by which work is executed -  
 Date of measurement -  
 No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

| Particulars                              | Details of actual measurement |   |   |   | Contents of area |
|------------------------------------------|-------------------------------|---|---|---|------------------|
|                                          | No.                           | L | B | D |                  |
| 1st on nk Bill                           |                               |   |   |   |                  |
| Name of work + Pull ke Hajdik se Parvati |                               |   |   |   |                  |
| Under HM. GSY 2n Kasafor                 |                               |   |   |   |                  |
| block.                                   |                               |   |   |   |                  |
| Agency + Robinson Kumaon Singh, vill-    |                               |   |   |   |                  |
| Belafor, PO - Ghordika                   |                               |   |   |   |                  |
| PS - Kasafor, dist - Rohat.              |                               |   |   |   |                  |
| Ag: No - 34/SBS/20-21.                   |                               |   |   |   |                  |
| date of start - 27-05-20.                |                               |   |   |   |                  |
| date of completion - 26-05-21.           |                               |   |   |   |                  |
| Agreement value.                         |                               |   |   |   |                  |

|                                 |       |      |   |  |                        |
|---------------------------------|-------|------|---|--|------------------------|
| ①                               | coltn |      |   |  | 79,80,369.00           |
| ②                               | coltn |      |   |  | 5,38,377.00            |
|                                 |       |      |   |  | 85,18,746.00           |
| date of measurement - 15-06-20. |       |      |   |  |                        |
| (1) Constg letting out B.D      |       |      |   |  |                        |
| Pillar                          | do    | P/I  |   |  | 1.20 K.D.              |
| (2) clearing & grubbing road    |       |      |   |  |                        |
| land                            | do    | P/I  |   |  |                        |
| 4                               | 30.00 | 5.00 | = |  | 600.00 m <sup>2</sup>  |
| 8                               | 30.00 | 6.00 | = |  | 1440.00 "              |
| 3                               | 30.00 | 3.50 | = |  | 315.00 "               |
| 10                              | 30.00 | 4.50 | = |  | 1350.00 "              |
| 3                               | 30.00 | 5.50 | = |  | 495.00 "               |
|                                 |       |      |   |  | 4200.00 m <sup>2</sup> |
|                                 |       |      |   |  | = 0.42 Hae.            |

Continuation

Sch. XLV-Form No. 134 **10**

| Particulars                                                                                | Details of actual measurement |   |   |   | Contents of area |
|--------------------------------------------------------------------------------------------|-------------------------------|---|---|---|------------------|
|                                                                                            | No.                           | L | B | D |                  |
| Ist on A/c Bill                                                                            |                               |   |   |   |                  |
| Abstract of cost.                                                                          |                               |   |   |   |                  |
| (1.) Const <sup>n</sup> of setting out B.M. Piles                                          |                               |   |   |   |                  |
| do                                                                                         |                               |   |   |   |                  |
| 1.200 Km wide T.M.B Page 1                                                                 |                               |   |   |   |                  |
| @ 27331.08 / Km                                                                            |                               |   |   |   | 32,797.00        |
| (2.) clearing & grubbing ground level                                                      |                               |   |   |   |                  |
| do                                                                                         |                               |   |   |   |                  |
| 0.42 Hec wide T.M.B Page 1                                                                 |                               |   |   |   |                  |
| @ 58321.70 / Hec                                                                           |                               |   |   |   | 24,495.00        |
| (3.) Const <sup>n</sup> of embankment with material obtained from borrow pits              |                               |   |   |   |                  |
| Lead 100 m do E/P.                                                                         |                               |   |   |   |                  |
| 2373.530 m <sup>3</sup> wide T.M.B Page 8                                                  |                               |   |   |   |                  |
| @ 166.69 / m <sup>3</sup>                                                                  |                               |   |   |   | 3,95,644.00      |
| (4.) P.V.G.S.B grading I (with coarse sand) by well graded material as per T.S. clause 402 |                               |   |   |   |                  |
| do                                                                                         |                               |   |   |   |                  |
| 770.09 m <sup>3</sup> wide T.M.B Page 9.                                                   |                               |   |   |   |                  |
| @ 3056.82 / m <sup>3</sup>                                                                 |                               |   |   |   | 23,54,027.00     |
| (5.) P.V.G.S.B G-III with shoe screening of P.V.G.S.B T.S. clause 405                      |                               |   |   |   |                  |
| do                                                                                         |                               |   |   |   |                  |
| 70.031 m <sup>3</sup> wide T.M.B Page 9                                                    |                               |   |   |   |                  |
| @ 4240.87 / m <sup>3</sup>                                                                 |                               |   |   |   | 2,96,992.00      |
| (13.) P.V.G.S.B of 1st G.S.B. typical intersection boundary line                           |                               |   |   |   |                  |
| intersection boundary line                                                                 |                               |   |   |   |                  |

Continuation B 31,03,955.00

Sch. XLV-Form No. 134 <sup>11</sup>

| Particulars                                    | Details of actual measurement |    |     |   | Contents of area |
|------------------------------------------------|-------------------------------|----|-----|---|------------------|
|                                                | No.                           | L  | B   | D |                  |
| board                                          |                               | do | E/S |   |                  |
| 2 nos wire T. B Page 2                         |                               |    |     |   |                  |
| @ 9888.34/No 8                                 |                               |    |     |   | 19777.00         |
| (14.) E/W in excavation found m                |                               |    |     |   |                  |
| of structure                                   |                               | do | E/S |   |                  |
| 227.586 m <sup>3</sup> wire T. B Page 2        |                               |    |     |   |                  |
| 16.231 m <sup>3</sup> wire T. B Page 4         |                               |    |     |   |                  |
| 243.817 m <sup>3</sup> @ 304.33 m <sup>3</sup> |                               |    |     |   | 74,201.00        |
| (15.) P/V RCC MIS in open                      |                               |    |     |   |                  |
| found m                                        |                               | do | E/S |   |                  |
| 22.512 m <sup>3</sup> wire T. B Page 3         |                               |    |     |   |                  |
| 16.105 m <sup>3</sup> wire T. B Page 4         |                               |    |     |   |                  |
| 38.617 m <sup>3</sup> @ 5206.81 m <sup>3</sup> |                               |    |     |   | 2,01,071.00      |
| (16.) P/V for laying R.C.C. R/C                |                               |    |     |   |                  |

|                                                |  |    |     |  |            |
|------------------------------------------------|--|----|-----|--|------------|
| NP3 600 mm p - do P/S                          |  |    |     |  |            |
| 22.50 m wire T. B Page 4                       |  |    |     |  |            |
| @ 1283.13 m                                    |  |    |     |  | 28,870.00  |
| (17.) P/V B/W in C/P (1:4) in                  |  |    |     |  |            |
| head wall                                      |  | do | E/S |  |            |
| 23.472 m <sup>3</sup> wire T. B Page 3         |  |    |     |  |            |
| 72.841 m <sup>3</sup> wire T. B Page 5         |  |    |     |  |            |
| 96.318 m <sup>3</sup> @ 6138.17 m <sup>3</sup> |  |    |     |  | 591,167.00 |
| (20.) Sand filling in found m                  |  |    |     |  |            |
| Doenches                                       |  | do | E/S |  |            |
| 3.47 m <sup>3</sup> wire T. B Page 4           |  |    |     |  |            |
| @ 438.17 m <sup>3</sup>                        |  |    |     |  | 1520.00    |
| (21.) B/W in C/P (1:4) in found m do E/S       |  |    |     |  |            |
| 114.00 m <sup>3</sup> wire T. B Page 3         |  |    |     |  |            |
| @ 5206.81 m <sup>3</sup>                       |  |    |     |  | 593,576.00 |

Continuation  
C 07.0 B 46,14,137.00

