

Agency by which work is executed -

Date of measurement -

No. and date of agreement

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents wherea
	No	L	B	D	
IST on A/C Bill					
Name of work: Babbari Landwar project					
road to Papani Harizan Tola					
Under P. S. in Kargil block.					
Agency: Ravi Ramjorn Kumar village					
- Bagmati bus, P.O. - Kargil.					
P.S. Bagmati dist - P. S.					
Ag. No - 55/SB/D/20-21.					
date of start - 20-06-20.					
date of completion - 19-03-21.					
Approved and - 02-07-20					

(1) cost of work	32,45	856.00		
Maintenance	2	924	33.00	
	B	3538	289.00	
Length	0.525	12		
(1) Cost of setting out G.P.				
Pillar	do	1/1	0.525	12
(2) clearing & grubbing level				
do	1/1			
10	30.00	4.00	=	1200.00 m ²
6	30.00	3.50	=	630.00 "
				1830.00 m ²
			=	0.183 Hec
			1/1	0.18 Hec.
(13) P.F. of 13th G.S. typical				
2nd class sign board				

Continuation

Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
Est on A/C Bill					
Abstract of cost.					
(1) Const ⁿ setting out & m pillar					
do — E/L					
0.525777 m² T.M.B Page 1					
C 27 377.12 / K.B					14373.00
(2) clearing & grubbing road lane					
do — E/L					
0.18 Hac wide T.M.B Page 1					
C 58321.70 / Hac					10498.00
(3) Const ⁿ of embankment with material obtained from borrow					
Pits lead 100 m — do — E/L					
726.463 m³ wide T.M.B Page 3.					
C 181.19 / m³					131,628.00
(4) Const ⁿ of subgrade & earthen shoulders with approved material obtained from borrow pit lead 100 m — do — E/L					
540.00 m³ wide T.M.B Page 4					
C 223.97 / m³					120,944.00
(5) P/V G.S.B Gr I with coarse sand by well graded material as per T.S. clause 402 — do — E/L					
330.65 m³ wide T.M.B Page 4.					
C 3102.42 / m³					10,25,215.00
(6) P/V u.B. 17 Gr-III (with stone screening) Type 'B'					
11.2 mm) of per T.S.					
Continuation C.O - 13,03,258.00					

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
clay 40 S	do				
65.072 m ³ wide T.M.B. Page 5					
@ 4340.32/m ³					282433.00
(10.) Constn of Unreinforced					
c.c. Pavement 1730 with 43 grade					
cement 9 R.T.S. clays 15:1					
do					
136.35 m ³ wide T.M.B. Page 6					
@ 6965.30/m ³					949719.00
(13.) P/F of M.M.G. S. g typical					
information sign board, sign					
information board & maintenance					
base	do				
2 Nos wide T.M.B. Page 2					
@ 10.558.45/m ³					21117.00
(14.) E/W in excavation for foundn					
of structure	do				
15.661 m ³ wide T.M.B. Page 2.					
@ 304.33/m ³					4766.00
(15.) P/V P.C.C. 15 is in part do E/W					
1.3455 m ³ wide T.M.B. Page 2.					
0.709 m ³ wide T.M.B. Page 2.					
2.0545 m ³ @ 5248.38/m ³					10783.00
(16.) P/V & laying R.C.C. Pipe 1103					
600 mm dia	do				
7.50 m wide T.M.B. Page 3.					
@ 1270.25/m					9527.00
(17.) B/W in c/r (114) in					
Read wall	do				
Continuation					c.c. = 25,81,603.00

9

~~598~~
116
2977