

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B.P.					5974715.08
15/10 Paving					
MM 600 Sign board					
vide T-M-B-P-10					
3 MS @ 10310.00 -					RS - 30930.00
16/10 laying outside piping					
(Hard shoulder)					
vide T-M-B-P-12					
225.00 M ² @ 515.52 -					RS. 11599.20
17/21 Road marking					
with hot applied - 100					
vide T-M-B-P-12					
90.00 M ² @ 978.67 -					RS. 87540.30
					RS 6104784.58
less 10% as per					
Agreement -					(-) 610478.46
					RS 5494306.12
less p/v Payment -					(-) 3936695.60
					RS - 1557611.12
Say RS 1557611.00					
20/07/19					
JE					
21/07/19					
24/07					

Continuation

Sch. XLV-Form No. 134

18

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
upto date Material Statement -					
earth -		46	56.48 M	3	
C. sand -			338.00	3	
			156.00 M	3	
Stone Aggregate -			987.00 M	3	
Stone screening -			987.00 M	3	
			50.63 M	3	
roads -			13950.00 M	3	
Rs. 2004/19					
SE					

memo of payment
Rs. 15,57,611.00

1. SS 8%	196609.00
2. J. Tax 1%	15,576.00
3. L/less 1%	15,576.00
4. CGst 1%	15,576.00
5. SGst 1%	15,576.00
6. Roy	67,668.00
7. Roy (ms)	69,260.00
8. Pay. ch	12,53,975.00
9. Total	15,57,611.00

Passed for Rs 15,57,611.

Fifteen Lakhs fifty seven
thousand six hundred
eleven only.

Continuation

20/11/19
28/11/19 E.I.E

20/11/19
28/11/19

20/11/19
28/11/19

629

FDR

Schedule XLV-Form No. 134

Agency - Chandan Kr Singh

Udakeishungari

DIVISION

Alamnagar (FDR)

SUB-DIVISION

Road Name - Athgama basa Rwd Road to Bhawaripter
basa.

MEASUREMENT BOOK

certified that this M.B.
CONTAINS MAINTENANCE REPORT
01 to 50 pages and issued to
Sri ASIM KUMAR A.E RWD
WROKSEL DIVISION ALANNAGAR.

01/08/19
EXECUTIVE ENGINEER
RWD (W) DIVISION, UDAKISHUNGAM

01-8-19

Sch. XLV—Form No. 134

UDAKISHUNGAM

DIVISION

ALANNAGAR

SUB-DIVISION

MEASUREMENT BOOK

No. 629

Name of Officer _____

Date of first entry _____

Date of last entry _____

Schedule PLV-Form No. 134

NOTES

REFERENCE TO P. W. A. CODE, CHPI. VII
Para 39 & 81

In recording detailed measurements, the following general instructions should be carefully observed :-

- (a) Subject to such subsidiary orders as may be laid down by the local Government detailed measurements should be recorded only by Executive or Assistant Engineers or by Executive subordinates in-charges of work to whom measurement books have been supplied by the Executive Engineer for the purpose.
- (b) All measurements should be bear taken down in a measurement book Form 23, issued for the purpose, no where else.
- (c) Each set of measurement should commende with entries starting-
 - (i) In the case to bills for work done :-
 - (a) Full name of work as given in estimate
 - (b) Situation of work (c) Name of contractor.
 - (d) Number and date of his agreement and
 - (e) Date of measurement
 - (i) "Stock", (ii) "Purchase" for direct issue to (here enter full name of work as given in estimate) in-estimate) issued to contractor
 - (d) Date of measurements and should end with the Paid initials of the officer marking the measurement, see also paragraph 24, A suitable abstract should than

be prepared which / should collect in the case of measurement for work done, the total quantities of each distinct item of work relating to each sanctioned sub-head.

- (d) As all payments for work supplies are based on the quantities recorded in the measurement books it is incumbent upon the person taking the measurement to record the quantities clearly and accurately. If the measurements are taken in connection with a running contract account on which work has been previously measured he is further responsible (1) that reference to the last set of measurements is recorded and (2) that if the entire job or contract has been completed the fact is recorded prominently just above his initials.

- (e) Entries should be record continuously in the measurement book No blank pages may be left and no page be turn out. Any page left in adveltenly must be cancelled by diagonal lines. The cancellation being attested. See also

- (f) paragraph or the Public Work Department Code. No entry may be erased, of a mistake is made it should be correct (and dated) by the responsible officer in the manner prescribed in paragraph 335 of the Public Works Department Code. When any measurements are cancelled, the cancellation, must be supported by the dated initials of the officer ordering the cancellation or by reference to his orders initialled by the officer who made the measurements in either case the reason for cancellation should be provided with an index which should be kept up to date.

Sch. XLV-form No. 134.

Name to work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	D.
<u>FDR</u>				
Work - Construction of road from Bhagawan Bada to R.S.D. Road to Bhojwari Bada.				
under FDR				
year - 2019 -				
Agency - Chandra Kumar Singh.				

Will - Naxanaga to 9
 Charapati, Vidalsikurgari.

S. Apr. 2019 -

no.

1) Const and repair of

Gr.S.B. grade-I at damage portion - - - - -

1x30.00x9.50x0.200 =	15.00 M ³
1x25.00x5.50x0.200 =	12.50 M ³
1x25.00x6.05x0.200 =	20.05 M ³
1x15.00x3.10x0.200 =	9.30 M ³
1x30.00x4.05x0.200 =	24.30 M ³
1x15.00x3.75x0.200 =	8.25 M ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1x25.00x6.05x0.20 = 20.025					
2x30.00x3.00x0.30 = 36.00					
1x15.00x3.00x0.30 = 9.00					
2x15.00x3.00x0.30 = 18.00					
1x15.00x3.00x0.30 = 9.00					
154.85M ³					
② Const and repairing of damage to BM					
③ Re-tiling of damage to BM					
2x30.00x2.50x0.075 = 5.625M ³					
1x25.00x2.50x0.075 = 4.188M ³					
1x25.00x2.50x0.075 = 4.188M ³					
1x25.00x2.50x0.075 = 4.188M ³					
1x15.00x2.50x0.075 = 3.148M ³					

1x30.00x2.50x0.075 = 5.625M ³					
1x15.00x2.50x0.075 = 4.188M ³					
1x25.00x2.50x0.075 = 4.188M ³					
2x30.00x2.50x0.075 = 13.50M ³					
1x15.00x2.50x0.075 = 3.148M ³					
56.269M ³					

③ Construction and

repairing of drainage embankment with approved mat - - - - -

2x3x25.00x1.75x0.10 = 55.125M ³					
2x25.00x1.75x0.10 = 13.125M ³					
2x4x30.00x1.25x0.25 = 60.150M ³					
2x10.00x1.25x0.25 = 50.625M ³					

Continuation

[illegible]

25 October 2019

4/10/20

Q84	Q4	A1C	0571
Q85	Q4	A1C	0572

At embarkment with
Quadrant and Transit

Approved and passed
@ 4:00 PM T-11-B-P-02

24,540.345 @ 157.44 - 88 = 386490.423

8) expenditure of drainage
road with C.S.B.G.R-I

Materials - left
Qty. used - M.B.P. 02

154.850 M³ @ 32.3375 - 18,500746.19

C.O. - 15 884236.62

Continuation

