

कार्यपालक अभियंता का कार्यालय, ग्रामीण कार्य विभाग, कार्य प्रमंडल,
मनिहारी (कटिहार)।



पत्रांक १२१ अनु., मनिहारी,

दिनांक २० / ६ / २०२०

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, मनिहारी (कटिहार)।

सेवा में,

अपर-मुख्य-कार्यपालक-पदाधिकारी,
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय :- MMGSY ST योजनान्तर्गत चल रहे कार्यों का निधि की अधियाचना के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि ग्रामीण कार्य विभाग, कार्य प्रमंडल, मनिहारी के अधीन MMGSY ST योजनान्तर्गत चल रहे कार्यों का निधि उपलब्ध कराने हेतु अधियाचना विहित प्रपत्र में तैयार कर आपके अग्रेतर कार्रवाई हेतु समर्पित की जाती है।

अनु.:- यथोक्त।

विश्वासभाजन,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग, कार्य प्रमंडल,
मनिहारी (कटिहार)

EXECUTIVE ENGINEER, WORK DEPARTMENT, WORKS DIVISION, MANIHARI

FROM GFR 19-A

(See Government of India's Decision (I) below Rule-150)

Form of Utilization Certificate upto the month of June 2020

Sl. No.	Name of Scheme	Sanctioned No. Date with Amount (In Lacs Rs.)		Total Amount Received (In Lacs Rs.)	Particulars
1	2	3		4	5
1	Construction of Rural Roads & Bridge under MMGSY (ST) New	Letter No.-35 we. Dt-18.02.2020	87.06688	4686.13901	Certified that out of Rs.- 4686.13901 Lacs (including Rs 1519.87745 through CFMS) of grants in aid sanctioned during the years in favour of Engineer incharge, R.W.D, Works Division, Manihari. Sum of Rs.- 4294.63309 Lacs has been utilized for the purpose MMGSY (ST) New Rural Roads & bridge Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 391.50592 Lacs remaining unutilized at the end of the period under.
Total:-			87.06688	4686.13901	

- 2 Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually

Kind of Checks Exercised :-

- Works have been supervised by Executive Engineer/Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test checks conducted by the Assistant Engineer/Executive
- All other codal formalities have been observed.

3 **Physical Progress achieved :-**

- Construction of Road Works.
- Construction CD. Works.

Ok
D.A.O.

R.W.D. (W) Div., Manihari.

H. B. W.
Executive Engineer

R.W.D. (W) Div., Manihari.

Rural Works Department
MMGSY (ST) Allotment Requisition Format

Sl No	Year	Name of the Road (English)	Name Of Contractor	Administrative		Agreement		Allotment received	Total Expenditure as per MIS (in Lakh)	Value of Measurement (in Lakh)	Current Demand (in Lakh)	Remarks
				Length in Km	Amount (Lac)	Main Work Amount (Lac)	Maint. Amount (Lac)					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2013-14	Nawabganj Mansab RTO Road to Uraon Tola	M/S Golden Company	3.250	308.43000	257.11400	7.56300	258.14552	258.89929	258.89929	0.00000	Complete
2	2014-15	PMGSY Nawar Road To Harphara adwasi tola	Shekh Jyandhin	0.726	69.01000	48.14165	6.44136	48.00506	47.89022	47.89022	0.00000	Complete
3	2014-15	PM D Kanhar Manihari Road To dagra tola	Rajesh Kumar	1.431	155.30000	111.98700	14.69876	114.87762	111.90447	111.90447	0.00000	Complete
4	2014-15	PMGSY Mahyapur To Baghaila Santhali	M/S Golden Company	2.993	330.69000	232.10285	32.31174	231.45847	229.66750	229.66750	0.00000	Complete
5	2014-15	SO10 (Proposed Road) To Posiya Tola	Aml Kumar Singh	2.842	297.78000	212.47990	24.38955	227.44018	226.65302	226.65302	0.00000	Complete
6	2014-15	SO70 PMGSY road to Sakhya Santhali	Sunil Kumar Yadav	1.311	144.20000	101.92412	13.05004	101.54493	101.54493	101.54493	0.00000	Complete
7	2015-16	PM D Manihari Arubhad to Bangama	Rajesh Kumar	1.846	150.80600	116.80162	9.71328	107.87961	107.87961	107.87961	0.00000	Complete
8	2015-16	PMGSY Kurnapur to Sakrangy	Gautam Gyandendra	1.115	98.83300	77.40757	6.10632	77.32812	77.32695	77.32695	0.00000	Complete
9	2015-16	PMGSY Bhervahi to Nigama	M/S Honey Construction	0.451	38.30000	29.91591	2.24743	29.91725	29.85556	29.85556	0.00000	Complete
10	2015-16	Nawabganj Simlapara PMGSY to Mainan	Parikaj Kumar yadav	0.327	27.77990	21.38077	1.85130	19.76691	19.77761	19.77761	0.00000	Complete
11	2015-16	PMGSY Kurnapur to Raja Bural	Sunrise Construction	0.492	41.24000	32.10259	7.39148	32.10238	32.10172	32.10172	0.00000	Complete
12	2015-16	Alharpur Path to Alharpur U Tola	Sunil Kumar Yadav	0.677	66.53000	45.71697	4.66473	43.96284	43.95920	43.95920	0.00000	Complete
13	2015-16	Panchpachhi U NIB Rajahul Road To Amarsinghpur ST tola	Sarwar Alam	0.861	77.24000	58.42199	6.94401	57.85727	57.44005	57.44005	0.00000	Complete
14	2015-16	Bhakarapur Kaira PMGSY Road to Bhokaman	Umakant Singh	1.202	107.80000	83.30457	6.92878	67.70911	67.40847	67.40847	0.00000	Complete
15	2015-16	REO Prampur to Lawa Kundh	M/S Morilal Agarwal	2.124	190.94000	146.64227	13.20139	143.74181	143.74106	143.74106	0.00000	Complete
16	2015-16	PMGSY Road to Bathna Chitauriya Santhali Tola	Gautam Gyandendra	0.570	50.79900	40.01994	2.80991	34.91178	34.81999	34.81999	0.00000	Complete
17	2015-16	PMGSY Born to Born Santhali	Balmiki Prasad Singh	0.696	61.84000	51.37558	1.70497	51.40624	50.81278	50.81278	0.00000	Complete
18	2015-16	PMGSY Road Bharat Chank to Amin Tola M/S	Rajendra Prasad Poddar	3.847	345.87000	272.02982	29.75457	272.01165	271.76739	271.76739	0.00000	Complete
19	2015-16	Kanhar Manihari PM D Road Bandar to Kasipur	Rajesh Kumar	4.045	363.72000	279.38663	29.77755	277.93822	277.93822	277.93822	0.00000	Complete
20	2015-16	PMGSY Pasra-a-Prauhwan Road To Jaluka Anandpur	Gajmatia Infrastructure Private Limited	4.099	392.08300	260.68091	17.64093	257.34443	220.68878	257.34443	0.00000	Complete
21	2015-16	PMGSY Pargal Wan To Belhara		1.059	126.32000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	Revised A.A
22	2016-17	SO71 PMGSY Dighach Mainmanagar to Kurnapur Santhali	Rajesh Kumar Singh	0.650	44.51900	37.21492	2.09629	36.89469	36.89469	36.89469	0.00000	Complete
23	2016-17	TO2 to Uraon Tola	Rakesh Anand	0.900	59.95300	50.68777	1.99232	41.05875	41.05872	41.05872	0.00000	Complete
24	2016-17	LO58 to Kain	M/S Honey Construction	1.035	69.93000	58.83059	2.67229	58.46197	58.38663	58.38663	0.00000	Complete
25	2016-17	REO Prampur Hafda Road to Badhivaban	Shekhar Kumar Singh	0.840	56.24500	47.31667	2.18065	34.48906	31.00157	34.48906	0.00000	Complete
26	2016-17	PM D Road (Nawa Tola) to Pandhal M/S	Gajmatia Infrastructure Private Limited	1.200	83.91000	69.08178	3.31295	66.33078	26.33078	66.33078	0.00000	Complete
27	2016-17	LO34 to Simsh Adwasi Tola	Rajesh Kumar	1.560	109.13900	90.00271	4.17196	81.32938	45.32830	81.32938	0.00000	Complete
28	2016-17	Kanhar-Manihari PM D Road to Baturola Kun Tola	Gautam Gyandendra	1.570	107.93400	86.26976	4.57961	84.07761	84.07761	84.07761	0.00000	Complete
29	2016-17	PMGSY Nawabganj Simlapara Road to Nishad Tola	Vikash Kumar	1.590	109.99100	92.72869	5.21322	89.29051	89.28839	89.28839	0.00000	Complete
30	2016-17	R.E. O Prampur Hafda Path to juchandaode	Timurti Engicons and Traders Pvt Ltd	1.300	84.44000	67.88192	4.19331	70.30092	70.30082	70.30092	0.00000	Complete
31	2016-17	REO Prampur-Hafda to Govindpur	Timurti Engicons and Traders Pvt Ltd	1.330	92.11800	75.42068	3.75512	77.41504	77.41504	77.41504	0.00000	Complete
32	2016-17	TO2 to Kurnasda Tola	M/S R.K. Construction	1.310	91.39600	74.59759	4.23817	77.39136	77.36077	77.39106	0.00000	Complete
33	2016-17	LO38 to Pochhar Tola	M/S Honey Construction	1.130	66.09900	66.09900	2.22343	67.27248	67.27248	67.27248	0.00000	Complete
34	2016-17	LO54 to Sarda Santhali	Lalan Kumar Jha	1.420	98.62800	83.89014	4.10845	81.05599	80.30584	83.49841	0.00000	Complete
35	2016-17	TO1 to Kewariya Santhali Tola	Pranav Kumar Singh	0.622	43.50800	36.28115	0.57745	35.53024	35.53024	35.53024	0.00000	Complete
36	2016-17	LO72 to Bheena	Gajmatia Infrastructure Private Limited	3.100	216.82800	179.76928	7.23957	150.00000	74.31140	150.00000	0.00000	Complete
37	2016-17	PMGSY Road Kurnayal Kalmeppa Road to Babla Tola	Rajesh Kumar	2.145	149.92900	123.28866	6.10709	93.39260	43.39260	93.83926	0.00000	Complete
38	2016-17	PMGSY Road Mubaban to Parhar Tola	Gajmatia Infrastructure Private Limited	1.520	104.32800	85.13537	4.90768	80.00000	46.25478	80.00000	0.00000	Complete
39	2016-17	PMGSY Road Hura Hara to Chandelpur	Friends Construction	1.875	130.71400	107.26372	5.60962	85.81098	60.60328	100.48331	0.00000	Complete
40	2016-17	Nawab Path Azamnagar Pathwan Path to Chaulhar Dhala	Gautam Gyandendra	1.215	84.11700	68.37898	3.41541	66.81397	66.81396	66.81396	0.00000	Complete

Year	Name of the Road (English)	Name Of Contractor	Administrative		Agreement			Total Expenditure as per M/s (in Lakh)	Value of Measurement (in Lakh)	Current Demand (in Lakh)	Remarks
			Length in KM	Amount (Lac)	Main Work Amount (Lac)	Maint. Amount (Lac)	Allotment received				
2	3	4	5	6	7	8	9	10	11	12	13
41	2016-17	PMGSY Kharsola to Gaurpur Jaiswa	2.000	139.95200	118.65665	5.09617	118.58646	118.58646	118.58646	0.00000	Complete
42	2016-17	Kandaul Road to Pawan Tola Kandaul	2.960	207.05100	171.02974	7.86154	160.88278	160.88278	160.88278	0.00000	Complete
43	2016-17	PMGSY Road Kuchaul to Adiwasi Tola	0.570	39.05400	32.73910	1.03537	0.00000	0.00000	0.00000	0.00000	Complete
44	2016-17	PMGSY Kharsola High School to Kharsola East Tola	0.300	20.99500	17.30651	0.76821	17.76339	17.76339	17.76339	0.00000	Complete
45	2016-17	TOT to Balsama	0.785	54.80700	45.85188	1.53066	45.85188	39.06834	46.51117	0.00000	Complete
46	2016-17	PMVD Manthan Amalabadi Path to to Gauram	0.866	58.48500	47.05599	2.19274	0.00000	0.00000	0.00000	0.00000	Complete
47	2016-17	Pyrawarai Tola (Balia Ghant) to to PMVD Road NH-131 A Bayrangbali ashan	0.500	34.84100	29.23283	0.93820	18.22602	18.22602	18.22602	0.00000	Complete
48	2016-17	Shanshad Pul (Kharsola) to to Basampur	0.890	62.22000	51.29987	2.42500	50.75552	20.51995	50.75552	0.00000	Complete
49	2016-17	PMGSY Pasol Kali Mador to Adiwasi Tola Gangaram Parharpur	0.200	13.40200	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	Complete
50	2016-17	LO44 PMGSY (Barcan) Path to Barcan Harjan Tola	0.710	49.52300	41.28388	2.26127	0.00000	0.00000	0.00000	0.00000	Complete
51	2016-17	PMVD Nawa Tol to Sahid Nid Nehar Village Via Mahila Mahabari ST Tola	1.005	70.26000	58.78252	2.98455	12.47451	12.46692	42.12120	0.00000	Complete
52	2016-17	Balipura to Raskola	0.730	77.74000	65.77628	2.57134	0.00000	0.00000	0.00000	0.00000	Complete
53	2017-18	PMGSY Kurnarpur Bahadurpur Road to Chikan Sanhali	1.740	125.96100	106.44109	4.44508	106.17085	106.17085	106.17085	0.00000	Complete
54	2017-18	PMGSY Kurnarpur Bahadurpur Path to Trinkonya Uttar Tola	1.210	88.58000	74.70160	3.26178	20.01860	20.01860	61.01860	0.00000	Complete
55	2017-18	TOT to Shymagar	0.970	75.95000	64.36347	2.43714	8.38671	8.38671	33.38671	0.00000	Complete
56	2017-18	TOT to Barhan Tola	2.450	187.67000	156.98307	8.10572	123.30602	123.30233	123.30233	0.00000	Complete
57	2017-18	PMGSY Road Deyagon to Dhoomagar South Tola	2.030	151.09000	126.52202	6.58240	0.00000	0.00000	124.34746	124.34746	Complete
58	2017-18	REO Prampur-Hafra Road to Manan Adiwasi Tola	1.320	86.33000	71.48690	4.46185	11.00052	11.00052	53.00052	0.00000	Complete
59	2017-18	SO36 (Proposed Link) Chamapara (Bhemara) to Bengali Tola	0.960	72.50000	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	Complete
60	2017-18	Bhakhari Kaira PMGSY Road to Chaurhar Tola	1.240	85.86000	71.35706	4.09530	15.93588	15.91973	66.93588	0.00000	Complete
61	2017-18	REO Prampur-Hafra Road to Sangharan	0.510	38.36500	32.17955	1.42563	25.74364	25.74364	26.34257	0.00000	Complete
62	2017-18	LO50 to Nawa Tola Kurnarpur	2.220	162.22000	136.00571	6.84826	90.99590	86.58074	90.59531	0.00000	Complete
63	2017-18	LO62 to Ganjanagar	1.415	101.70000	85.89683	3.57714	0.00000	0.00000	80.00000	0.00000	Complete
64	2017-18	LO36 to East Kewar Tola	0.615	45.10900	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	Complete
65	2017-18	Mahananda Bandh Chaumukha More to Chitra Chomukha	0.405	30.35100	0.00000	0.00000	0.00000	0.00000	0.00000	0.00000	Complete
66	2017-18	LO22 to Surjana (Bandh)	0.515	38.55300	37.08006	0.55806	0.00000	0.00000	0.00000	0.00000	Complete
67	2017-18	LO62 to Sahjanagar Gaon	0.535	39.54000	33.29244	1.51478	0.00000	0.00000	0.00000	0.00000	Complete
68	2017-18	Kurnarpur Bahadurpur Road To Teghra Gopalpur Muslim Tola	1.170	86.18000	73.08429	2.74579	28.14460	28.14460	28.14460	0.00000	Complete
Total		Sheikh Ziauddin	91.949	7417.641	5674.40109	391.22187	4686.13901	4248.00124	5091.32151	123.4746	

Divisional Assistant
RWD (W) Div., Manihari

Executive Engineer
RWD (W) Div., Manihari