

MMGSY VEH, SC

PI.B.NO-3164

Schedule XLV-Form No. 134

मोरोवासाय केंद्रावर केंद्रावर सहाय्य देण्याचे
कारण दाखवून देण्यात येण्यात येईल
पि.बी.नो. 3164 2019.20

सकल कामे पूर्ण

DIVISION

सर्वांक कामे पूर्ण

सुसज्जित

MEASUREMENT BOOK

PI.B.NO-3164

3rd on A/c Bill

12

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Const. of Road from Morwa khas					
Dadli Sirga ke Badhar se Dheupol					
Rai ke Ghar Hote kaje Harijan to k fin.					
Length: - 0.815 km					
Agency: - Sati Rakesh Kumar					
Agreement No - 15 SMD/2019-20					
Date of start: - 06.07.2019					
Date of Completion - 05.04.2020					
Date of entry: - 14/03/2020					

Work done

① Const. of Subgrade --- eff					
2x 6x4x25x0.375x0.125					56.25 cum
2x 25x0.375x0.125					2.34 "
					58.59 cum
② Laying brick soling layer					
on prepared subgrade - eff					
2x 6x4x25.00x0.375					450.00 sqm
2x 15.00x0.375					18.75 "
					468.75 sqm
③ p/v and Laying of Hot					
applied thermoplastic - - eff					
2x 6x4x25.00x0.100					120.00 sqm
2x 25.00x0.100					5.00 "
Continuation					125.00 sqm

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Km stone					02 Nos.
② 200m stone					03 Nos.
③ Boundary pillar					20 Nos.
④ 600 mm Circular					04 Nos.
⑤ 900 mm equilateral Triangle					02 Nos.
⑥ 600 mm x 400 mm rectangular					02 Nos.
⑦ Direction Sign board					01 No.
⑧ Plv and fixing typical					
MMSP information board					05 Nos.
2 Nos					
2 Nos					

Material Statement

① E/W				5857 cum
② Bricks				28936 Nos.
③ Local (cm)				1875 cum

Continuation

ABSTRACT OF COST

14

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Setting out of Bench marks -- E/I					
01 No. vide MB p-1					
@ Rs 3853 = 14/each					Rs 3853 = 00
② Const. of Reference pillar -- E/I					
04 Nos. vide MB p-1					
@ Rs 1773 = 40/each					Rs 5320 = 00
③ Clearing and grubbing Road Land -- E/I					
0.46 Hec vide MB p-1					
@ Rs 49174 = 86/Hec					Rs 22620 = 00
④ Box-cutting of existing Road -- E/I					
46.88 Cum vide MB p-2					
@ Rs 81218/Cum					Rs 3806 = 00
⑤ Const. of Embankment -- E/I					
585.23 Cum vide MB p-2					
@ Rs 187 = 47/Cum					Rs 109713 = 00
⑥ Const. of subgrade -- E/I					
261.72 Cum vide MB p-9					
58.59 Cum vide MB p-12					
320.31 Cum					
@ Rs 230 = 79/Cum					Rs 73924 = 00
⑦ Const. of G.P. by well ground -- E/I					
66.24 Cum vide MB p-9					
@ Rs 3029 = 60/Cum					Rs 200681 = 00
⑧ P.V. laying, spreading and Compacting stone aggregates -- E/I					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
180.88 Cum vide MB P-10					
@Rs 4343 = 24/cm					Rs 785600 = 00
(9) Const. of Unreinforced plain					
Cement concrete pavement - E/f					
386.62 Cum vide MB P-10					
@Rs 8022 = 42/cm					Rs 3105628 = 00
(10) p/v and Laying of a reinforced cement concrete pipe					
dialt 300mm ϕ					
15.00 M vide MB P-10					
@Rs 885 = 86/m					Rs 13288 = 00
(11/10) Laying bitum. sealing layer					
on prepared subgrade - E/f					
468.75 sqm vide MB P-12					
@Rs 477 = 91/sqm					Rs 224020 = 00
(12/11) p/v and Laying of hot					
applied thermoplastic - E/f					
125.00 sqm vide MB P-12					
@Rs 1027 = 92/sqm					Rs 128465 = 00
(13/11) Km Stone					
02 Nos vide MB P-13					
@Rs 2327 = 26/each					Rs 4655 = 00
(14/12) 200 m Stone					
03 Nos vide MB P-13					
@Rs 654 = 37/each					Rs 1963 = 00
(15/13) Boundary pillar					
20 Nos vide MB P-13					
@Rs 520 = 21/each					Rs 10404 = 00

Continuation

Scanned with CamScanner