

1

Name of work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement.
 (These four lines should be repeated at the commencement
 of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on A/c Bill					
Name of work? - construction of					
Road from Toka via Mochi Tola,					
Yadav Tola To Sharma Tola.					
Agency:- Nilamber Kumar					
Agreement No:- 10500/19-20					
Date of start:- 8.3.19					
Date of completion:- 7.9.19					
Date of Entry:- 09.02.19					
(1/1) providing and working					
Bench-mark.					
1x1 = 1.0 Nos.					
(2/2) Reference pillars.					
1x3 = 3.0 Nos.					
(3/3) clearing and grubbing					
Road Land.					
2x	10x	30x	3.5 =	2100	m ²
2x	10x	30x	3.5 =	2100	m ²
2x	4x	25x	3.5 =	700	m ²
2x	1x	70x	3.5 =	490	m ²
			=	5390	m ²
Continuation = 0.54 Hect.					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(30/34) painting on parapet wall. (Black and white strips)					
V.T.M. B.P. No. —	(17)				items
No. (34)					20.64m ³ 120.03m ³
@ 127.03/m ²					2622200 16137200
					Total RS 25,55,161200
Less for 10% below					(C) 5,25,516200
					Total = 97,29,645200
Less for previous payment (C) 18,56,355200					
					Total RS 28,73,290200
Shiv 07/12/19					Say 28,73,290200

Material statement

(1) E/W:	2537.55m ³
(2) Matel:	2.94m ³
(3) Local sand:	1.99m ³
(4) chips:	247.86m ³
(5) coarse sand:	123.93m ³
(6) cement:	82.62m ³
(7) Emulsion SS1:	1.040MT
(8) Emulsion RS1:	0.336MT
(9) Bitumen:	2.619MT
(10) Bricks:	12156 Nos.

Shiv
07/12/19
J.E

Continuation

Executive Engineer
R.W.D. (W) Division
Madhapura

10/6/2020