

MMUSTY  
ST

MB No - 3486

**Schedule XLV-Form No. 134**

Pyones DIVISION

Kasbs SUB-DIVISION

Ishthiyaguo A/9m

**Measurement Book**

JelKas PMUSTY Path to Khazais

Name of Work-  
 Situation of Work-  
 Agency by which work is executed-  
 Date of Measurement-  
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction and maintenance of road from Talbar PHGS Path to Khawaya under HMGS 2019-20					
Agency - Md. Ishtiaque Alam Shoaib, Burega					
Agreement No - 239 201/2019-20					
Date of commencement - 28/02/2020					
Date of completion - 27/02/2021					
Contract rate - 0.10% Below					
Record entry date					
(1) Prov. and fixing of working benchmark / reference pillars					
Benchmark pillars -					SNO.
Reference pillars -					8 NO.

# Abstract of cost

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) Exc. and fixing of working bench marks reference pillars ————— Benchmark pillars 3 No. each T.M.B.P (1) @ ₹ 4296.40/Mg ₹ 12889.00 Reference pillars 8 No. each T.M.B.P (1) @ ₹ 1961.14 MS ₹ 15691.00					
(2) Clearing and grubbing road land ————— 1.56 Hect each T.M.B.P (2) @ ₹ 49496.70/Hect ₹ 2265.00					
(3) Excavation for roadway in soil using box cutting 40.00 M <sup>3</sup> each T.M.B.P (2) @ ₹ 7410/M <sup>3</sup> ₹ 2964.00					
(4) Construction of embankment with approved materials deposited at site — all complete 24.00 M <sup>3</sup> each T.M.B.P (3) @ ₹ 26.06/M <sup>3</sup> ₹ 625.00 @ ₹ 1071.94/M					

12/7 104434.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5/5) Cost of embankment with approved material obtained from borrow pits lead up to 100m — — —					
668.60 m <sup>3</sup> with T.H.B.P (5)					
@ ₹ 130.86/m <sup>3</sup> = ₹ 88291.00					
(6/6) Cost of embankment with approved material obtained from borrow pits lead up to 100m — — —					
2101.41 m <sup>3</sup> with T.H.B.P (5)					
@ ₹ 174.85/m <sup>3</sup> = ₹ 367389.00					
(7/7) Earthwork in excavation for found. — — —					
59.60 m <sup>3</sup> with T.H.B.P (6)					
@ ₹ 260.59/m <sup>3</sup> = ₹ 15531.00					
(8/8) Pro. P.C.C M15 concrete for plain concrete in open found. — — —					
9.10 m <sup>3</sup> with T.H.B.P (7)					
@ ₹ 5484.97/m <sup>3</sup> = ₹ 50407.00					
(9/26) Plain reinforced cement concrete in substructure — — —					
67.48 m <sup>3</sup> with T.H.B.P (11)					
@ ₹ 6286.97/m <sup>3</sup> = ₹ 424245.00					

Continuation  
 @ ₹ 6286.97/m<sup>3</sup> = ₹ 424245.00  
 @ ₹ 10,48,845.00

D/P 10 48,845

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
10/27					
Pen. and laying Rec. file.					
MPs for cables - 22					
15.000					
with T.M.B.P (F)					
@ ₹ 2541.13/m					
				₹	53117.00
				₹	11,01,962.00
Below 0.10% RS					
for Agreement				₹	1,02,000
				₹	11,00,860.00
Add 12% GST					132103.00
Add 1% lab chgs				₹	11009.00

Payable Amount ₹ 12,43,972.00

Devs Jyoti  
20/3/2020  
JK

Sany 20/03/2020  
MB

Chp  
20.3.2020