

MMJSY SC आजमनगर

Construction of Road & CD work Parla m.s. to Parla.

Schedule XLV-Form No. 134

Agreement NO - 10/SBD/2018-19 dt 10/4/18.

Agreement value - 35,80,702.00 **DIVISION**

SUB-DIVISION

335

10/4/18

Measurement Book

SURAJ KUMAR RAY.

[illegible]

ABSTRACT

- | | | |
|----------------------|--|--------------|
| ① | providing Belting and
pillar do do | |
| | Qty vide TMB P- 24/1 | |
| 0.61 KM | @ 13946 = 38 / KM | As 8526 = 0 |
| ② | Clearing and grubbing
road land do do | |
| | Qty vide TMB P- 24/1 | |
| 0.43 Hec | @ 47809 = 3 / Hec | As 20558 = 0 |
| ③ | Excavation of Box culvert
cutting do do | |
| | Qty vide TMB P- 24/3 | |
| 52.05 m ³ | @ 73 = 57 / m ³ | As 3829 = 0 |
| ④ | Const. of Gabion basket
rate approved | |
| Continuation | | 329/3 = 0 |

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Material			10		
Qty vide TMB-P			24/4		
31.23 m ³ @ 26 = 24/m ³				Ac	819.00
(3) Const. of Embankment					
with approved Material					
Qty vide TMB-P			24/5		
702.70 m ³ @ 100 = 44/m ³				Ac	74721.00
(6) Const. of Embankment					
with approved Material					
Qty vide TMB-P			24/6		
1283.72 m ³ @ 147 = 69/m ³				Ac	189593.00
(7) Const. of Sub-grade					
and earthen shoulders					
Qty vide TMB-P			25/7		
333.60 m ³ @ 149 = 82/m ³				Ac	49980.00
(8) Const. of Granular sub-					
base Material					
Qty vide TMB-P			25/8		
167.29 m ³ @ 3402 = 91/m ³				Ac	569273.00
(9) Const. of R.B.M. Gravel					
with approved Material					
Qty vide TMB-P			25/9		
174.21 m ³ @ 4364 = 31/m ³				Ac	780306.00
(10) providing applying prime					
coat (831)					
Qty vide TMB-P			25/10		
803.25 m ² @ 47 = 13/m ²				Ac	37857.00

Continuation

1715462.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11) providing tack coat					
Bitumen Emulsion (185)					
Qty vide TMB-P - 09/11					
803.25 m ² @ 15.88/m ² —					12715 = 0
					163570 = 0
(12) providing keying —					
rolling up seal surf					
miss) — do — do —					
Qty vide TMB-P - 25/12					
803.25 m ² @ 203.56/m ² —					163510 = 0
(13) least of un-reinforced					
cement concrete — do —					
Qty vide TMB-P - 76/13					
244.68 m ³ @ 8072 = 66/m ³ —					1975218 = 0

(14) P/A/R.C.C. 15' deep					
Stone — do — do —					
Qty vide TMB-P - 26/14					
1 NB @ 2591 = 87/m ² —					2592 = 00
(15) P/A 200mm stone —					
Qty vide TMB-P - 26/15					
3 NB @ 677 = 38/m ² —					2032 = 00
(16) P/A 1000 of H.H.G. by					
Project Sign Board — do —					
Qty vide TMB-P - 28/16					
2 NB @ 9730 = 56/m ² —					19461 = 0
(17) P/A 600mm equilateral					
triangle Sign Board —					
Qty vide TMB-P - 76/17					

Continuation

3890990 = 0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4 Nos P 1795-52/NB — NB					7182=00
(18) P/D/A 660mm x 450mm					
Sign board — do do					
Oly vide TMB P — 26/18					
2 Nos P 1855-21/NB — NB					3714=00
(19) P/D/A painting done					
Amount as per order — 9/2					
Oly vide TMB P — 26/19					
42.04 ² P 119-94/N ² — NB					5037=00
Total —					3906923=00
Less 10% as per order (C)					390692=00
Total B —					3516231=00
Ans previous payment (C)					2777813=00

Net payable Amount B = 739218=00

11/08
15/11/19
AE

12/11/19
10/2