

Schedule XLV Form N. 13

P.W.D.

ra/r

Katoriya to Chany Tola Chowk DIVISION

Kahalgan SUB DIVISION

Kangta.

MEASUREMENT BOOK-381

1st on A/c Bill

Name of work - 1

Situation of work -

Agency by which work is executed -

Date of measurement.

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
N/W:- Katoriya to Chany toa Chowk					
Under MR-3054 Scheme					
Agency:- M/s Rungta Enterprises					
Prop. Mahesh Pd. Rungta					
Kahalgaon, Bhagalpur					
Date of Agreement:- 18-11-19					
Agreement No- 04/MBD-2019-20					
Agreement Amount - 2,18,39,995/-					

$\frac{1}{35}$ Clearing and grubbing
Road Land - do - 2/1.

2 x 10 x	30.00 x 1.00	=	600.00 M ²
2 x 10 x	30.00 x 0.95	=	570.00 M ²
2 x 7 x	30.00 x 1.10	=	462.00 M ²
2 x 10 x	30.00 x 0.95	=	570.00 M ²
2 x 10 x	30.00 x 1.10	=	660.00 M ²
2 x 10 x	30.00 x 0.95	=	570.00 M ²
2 x 8 x	30.00 x 1.00	=	480.00 M ²
2 x 20 x	30.00 x 1.10	=	1320.00 M ²
2 x 20 x	30.00 x 1.15	=	1380.00 M ²
2 x 20 x	30.00 x 0.95	=	1140.00 M ²
2 x 20 x	30.00 x 0.80	=	960.00 M ²
2 x 1 x	29.00 x 0.80	=	46.40 M ²

(Continuation)

8758.40 M²

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
1/35) Clearing and Grubbing Road Land.					
Qty wide TMB Page 2					
0.88 Hect @ R. 49496.70/H ² R. 43557.00					
2/38) Granular Sub-base with well Graded material for Grading II					
Qty wide TMB Page 4					
437.04 M ³ @ R. 1228.21/M ³ R. 536777.00					
3/39) Providing laying and compaction WBM Gr-II With Stone Screen					
Qty wide TMB P-7					
222.48 M ³ @ R. 1957.91/M ³ R. 435596.00					
4/40) Providing and laying and compaction WBM Gr-3 - ch.					
Qty wide TMB P- 11					
342.17 M ³ @ R. 1812.69 /M ³ R. 6,23301.00					
5/41) Providing and applying Primer coat with Bitumen					
Qty wide TMB P. 11					
4607.89 M ³ @ R. 42.28 /M ² R. 194822.00					
R. 1833053.00					

(Continuation)

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
				B.I. R.	1833,053.00
6/12) Patch work over WBM using M.S.S. for Bituminous					
Qty wide TMB P- 12					
4607.89 M ² @ R. 159.88/M ²					7,35,788.00
7/12) Tack coat					
Providing and applying tack coat with bitumen emulsion					
Qty wide TMB P- 12					
21239.43 M ² @ R. 14.93/M ²					3,17,961.00
8/44) Semi Dense Bituminous concrete					
Qty wide TMB P- 13					
414.637 M ³ @ R. 7927.87/M ³					32,86,981.00
9/56) Providing and fixing Logo of Maintenance Project.					
Qty wide TMB P- 13					
28 Nos @ R. 8964.84/No.					1,79,930.00
					44,824.00
					61,781.13.00
					62,05,007.00
					61,781.00
Add Labour cost @ 1%					62,050.00
Add GST 12%					74,1376.00
					74,1600.00
					70,11,657.00
					69,81,268.00
Less below 10%					6,98,126.00
					55,85,016.00
					62,83,41.00

(Continuation)

B1092711=00

Memo of Item

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
17. 1-5					62831=00
27. P. 747					128663=00
17. 1747					62831=00
17. 547					62831=00
87. 50					314137=00
Royalty to					NLL
Royalty other					1308933=00
S. Fee					105465=00
By che					5240430=00
					6288141=00

Proved by 6283141=00
(Sandy two dec. 20 My)

three thousand one
hundred and forty one only

10/6/20

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल - कहलगाँव
10/06/20

(Continuation)