

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work: - Rampurdya Petrol Pump to Rampurdya Muslim Tola.					
Agency: - Virendera Kumar Singh					
Saraiya (Muz)					
Aggr. No: - 130 SBD / 2018-19					
Aggr. Value: ₹ 2101431-00					
Date of Start: - 13.12.2018					
Date of Completion: - 12.09.2019					
Date of Measurement: - 18.03.19 to 26.04.19					
Work done					
① Setting out working bench mark and reference pillar.					
$13 \times 30.0M \times \frac{1}{1000} M = 0.390 KM$					
$1 \times 12.0M \times \frac{1}{1000} = 0.012 KM$					
				0.402 KM	
② Construction of reference pillar					
-do-do-all complete job					
$13 \times 30.0M \times \frac{1}{1000} = 0.390 KM$					
$1 \times 12.0M \times \frac{1}{1000} = 0.012 KM$					
				0.402 KM	
③ Cleaning and grubbing of road land width.					
$2 \times 13 \times 30.0M \times 1.50 \times \frac{1}{10000} = 0.117 Hec$					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work: -	Rampur Dayal Petrol Pump				
	to Rampur Dayal Muslim Tola.				
Agency: -	Virendra Kumar Singh				
	Saraiya (Muz)				
Agri. No: -	130	SBD	2018-19		
Agri. Value -	₹	2101431	=	₹	
Date of Start: -	18.12.2018				
Date of Completion: -	12.09.2019				
Actual Date of Completion: -	10.09.2019				
Further Measurement: -				NIL	
		Burna		18.06.2020	
		18.06.2020		18.6	2020
		JE		A.E.	

Abstract of Cost

① Construction of reference and working bench mark.

Qty vide T.M.B.P (14) = 0.402 KM

@ ₹ 3283 = 61/KM → ₹ 1320 =

② Construction of reference pillar

- do-do - all complete job.

Qty vide T.M.B.P (14) = 0.402 KM

@ ₹ 1540 = 95/KM → ₹ 619 =

③ Clearing and grubbing of road

Land width

Qty vide T.M.B.P (14) = 0.120 Hec

@ ₹ 50177 = 29/Hec → ₹ 6021 =

₹ 7960 =

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				As R ₁	7960 = u
④ Construction of road embankment					
with approved materials lead 100 M					
Qty vide T.M.B.P (14) = 405.35 M ³					
@ R ₁ 142 = 06/M ³ → R ₂					100202 = v
⑤ Construction of road embankment					
with approved materials lead 100 M					
Qty vide T.M.B.P (14) = 176.34 M ³					
@ R ₁ 115 = 11/M ³ → R ₂					20279 = v
⑥ E/W in box cutting in widening					
- do - do - all complete job					
Qty vide T.M.B.P (14) = 46.49 M ³					
				@ R ₁ 123 = 75/M ³ → R ₂	5753 = v
⑦ Construction of road embankment					
with approved materials lead 100 M					
Qty vide T.M.B.P (15) = 46.49 M ³					
@ R ₁ 36 = 99/M ³ → R ₂					1720 = v
⑧ Providing and laying Granular					
Sub-base with approved materials					
Qty vide T.M.B.P (15) = 151.94 M ³					
@ R ₁ 3134 = 59/M ³ → R ₂					476270 = v
⑨ Providing and fixing of M.M.G.S.Y					
informetry sign board					
Qty vide T.M.B.P (15) = 2 Nos					
@ R ₁ 11509 = 17 each - R ₂					23018 = v
				R ₂ 635202 = v	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BF R	635202 = A
(10) 9 Providing and Laying WBM Gr-II					
Consolidation in road					
Qty vide T.M.B.P (15) = 67.22 M ³					
@ R 3437 = 49/M ³ → R					231068 = V
(11) 10 Providing and applying Bitumen					
Coat over WBM Surface					
Qty vide T.M.B.P (15) = 905.21 M ²					
@ R 47 = 40/M ² → R					42907 = V
(12) 11 Providing and applying tack coat					
- do-do - all complete job.					
Qty vide T.M.B.P (15) = 905.21 M ²					
@ R 15 = 80/M ² → R					14357 = A
(13) 12 Providing and Laying Mix Soil					
Surfacing					
Qty vide T.M.B.P (16) = 905.21 M ²					
@ R 211 = 68/M ² → R					191615 = V
(14) 17 Providing and fixing pre-cast					
Ordinary KM posts					
Qty vide T.M.B.P (16) = 1 No.					
@ R 1881 = 21 each → R					1881 = V
(15) 19 Providing and fixing pre-cast					
200M Stone posts					
Qty vide T.M.B.P (16) = 2 Nos					
@ R 588 = 58 each → R					1177 = V
				R	1118207 = V

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				At R 118207 = 4	
(16) 16 Providing and fixing of pre-cast boundary pillar					
Qty vide T.M.B P(16) = 6 Nos					
@ R 486 = 50 each → R 2919 = 0					
(17) 22 Providing and fixing of 5 years maintenance board					
Qty vide T.M.B P(16) = 1 No.					
@ R 11509 = 17 each - R 11509 = 0					
(18) 23 Providing and fixing of M.H.G.S.Y Logo board					
Qty vide T.M.B P(16) = 1 No.					
@ R 11509 = 17 each - R 11509 = 0					
(19) 24 Providing and fixing of 600mm triangular board					
Qty vide T.M.B P(17) = 2 Nos					
@ R 3848 = 06 each - R 7696 = 0					
(20) 25 Providing and fixing of 900mm Octagon board					
Qty vide T.M.B P(17) = 1 No.					
@ R 9889 = 31 each - R 9889 = 0					
(21) 26 Providing and fixing of 600mm Circular board					
Qty vide T.M.B P(17) = 1 No.					
@ R 5293 = 28 each - R 5293 = 0					
				R 1167022 = 0	

Continuation

Continuation