

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-	Kerna Padmaul Path to				
	Chakbhikhi (Yadav Tola)				
Agency:-	Krishna Murari				
	Ad:- Gobardahi (Muz)				
Ag. No:-	158 SBD/2018-19				
Ag. Value:-	5606431 =				
Date of start:-	09.03.2019				
Date of completion:-	08.02.2019				
Date of Measurement:-	27.04.19 to 13.06.19				
	work done				
① Construction of reference and working bench mark					
32 x 30.0 M x	1/1000 = 0.960 KM				/
1 x 6.0 M x	1/1000 = 0.006 KM				/
	0.966 KM				/
② Construction of reference pillar					
- do - do - all complete job					
32 x 30.0 M x	1/1000 = 0.960 KM				/
1 x 6.0 M x	1/1000 = 0.006 KM				/
	0.966 KM				/

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Construction of reference and working bench mark.					
Qty vide T.M.B.P (25) = 0.966 km					
@ 3554 = 64/km → R					3434 = 0
② Construction of reference pillars - do. do. all complete jobs					
Qty vide T.M.B.P (25) = 0.966 km					
@ R 1654 = 57/km → R					1598 = 0
③ Cleaning and grubbing of road Land width.					
Qty vide T.M.B.P (26) = 0.2898 Hec					
@ R 49767 = 50/Hec → R					14423 = 4
④ Dismantling of old and damaged structures.					
Qty vide T.M.B.P (26) = 0.59 M ³					
@ R 470 = 19/M ³ → R					277 = 4
⑤ Dismantling of old and damaged Culverts.					
Qty vide T.M.B.P (26) = 16.73 M					
@ R 335 = 88/M → R					5619 = 0
⑥ Dismantling of old and damaged Hf Culverts.					
Qty vide T.M.B.P (26) = 5.0 M					
@ R 742 = 30/M → R					3712 = 0
					R 29063 = 4

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				Rf Rr	29063 v
7 15 E/W in excavation in four					
- do - do - all complete jobs					
Only vide T.M.B.P (26) = 26.82 M ³					
@ R 291 = 37/M ³ → R					10728 = u
8 23 Providing and Laying 1st class bedding for pipe.					
Only vide T.M.B.P (26) = 1.58 M ³					
@ R 483 = 60/M ³ → R					764 = v
9 29 Providing and Laying 300 mm dia N.P. H.P.					
Only vide T.M.B.P (26) = 22.50 M					
@ R 885 = 52/M ³ → R					19924 = v
10 6 Construction of road embankment with approved materials lend 1000M					
Only vide T.M.B.P (26) = 1469.99 M ³					
@ R 174 = 31/M ³ → R					256234 = v
11 7 Construction of road embankment with approved materials lend 100M					
Only vide T.M.B.P (26) = 367.50 M ³					
@ R 141 = 10/M ³ → R					51818 = v
12 4 E/W in box cutting in widening - do - do - all complete jobs					
Only vide T.M.B.P (26) = 125.65 M ³					
@ R 122 = 77/M ³ → R					15427 = v
				R	383958 = v

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				R.F.R.	383958 = v
(13) 8 Contribution of road embankment materials from box cuttings.					
Qty vide T.M.B.P (22) = 125.655 M ³					
@ R 37 = 48/M ³ → R					4710 = v
(14) 8 Providing and Laying Granular Sub-Base with approved materials					
Qty vide T.M.B.P (27) = 264.405 M ³					
@ R 2731 = 79/M ³ → R					722299 = v
(15) 9 Providing and Laying WBM Gr-III Consolidation in road.					
Qty vide T.M.B.P (27) = 274.40 M ³					
@ R 3237 = 33/M ³ → R					888323 = v
(16) 16 Providing and Laying PCC M15 in foundation					
Qty vide T.M.B.P (27) = 2.67 M ³					
@ R 6204 = 81/M ³ → R					16567 = v
(17) 17 Providing and Laying PCC M15 in Culverts					
Qty vide T.M.B.P (27) = 24.51 M ³					
@ R 6014 = 03/M ³ → R					147403 = v
(18) 18 Providing and Laying PCC M20 - do-do-all complete jobs					
Qty vide T.M.B.P (27) = 2.61 M ³					
@ R 6738 = 60/M ³ → R					17588 = v

Continuation

R 2180848 = v

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BF R, 2	180848 = v
(19) 25 Providing and Laying 1000 mm dia N ₃ HP at site.					
Qty vide T.M.B.P (28) = 7.50 M					
@ R 4151 = 16/M → R					31134 = v
(20) 19 Providing brick work in C.M (1:3) in parapet.					
Qty vide T.M.B.P (28) = 2.98 M ³					
@ R 7114 = 72/M ³ → R					21202 = v
(21) 20 Providing and Laying 15 mm thick C.P with C.M (1:4)					
Qty vide T.M.B.P (28) = 31.96 M ²					
@ R 185 = 65/M ² → R					5933 = v
(22) 21 Back filling in sand in Culverts - do-do-all complete & etc					
Qty vide T.M.B.P (28) = 33.32 M ³					
@ R 748 = 02/M ³ → R					24924 = v
(23) 13 Providing and Laying pcc M30 in rigid pavement					
Qty vide T.M.B.P (28) = 221.19 M ³					
@ R 7276 = 23/M ³ → R					1609429 = v
(24) 14 Providing and Laying brick Soling in shoulder.					
Qty vide T.M.B.P (29) = 360.24 M ²					
@ R 512 = 71/M ² → R					184578 = v
				R	4058046 = v

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			BF	R 405	8046=00
<u>25</u> 10 Providing and Laying primer					
Cont over WPM Surface.					
Qty vide T.M.B.P (29) = 2276.29 M ²					
@ R 53 = 77/M ² → R					122396=0
<u>26</u> 11 Providing and applying tack					
Cont.					
Qty vide T.M.B.P (29) = 2276.29 M ²					
@ R 18 = 09/M ² → R					41178=0
<u>27</u> 12 Providing and Laying Mix					
Seal Surfacing.					
Qty vide T.M.B.P (29) = 2276.29 M ²					
@ R 239 = 02/M ² → R					544079=0
<u>28</u> 22 Providing and fixing pre-cast					
RCC Guide posts.					
Qty vide T.M.B.P (29) = 8 Nos					
@ R 512 = 77 each - R					4102=0
<u>29</u> 24 Providing and fixing pre-cast					
Ordinary KM posts.					
Qty vide T.M.B.P (29) = 1 No.					
@ R 1905 = 39/each - R					1905=0
<u>30</u> 30 Providing and fixing pre-cast					
200M Stone post.					
Qty vide T.M.B.P (30) = 4 Nos					
@ R 594 = 91 each - R					2380=0
				R	4774086=0

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BF R	4774086 = v
(31) 31 Providing and fixing pre-cast RCC boundary pillar.					
Qty vide T.M.B.P (30) = 14 Nos					
@ R 512 = 77 each - R					7179 =
(32) 32 Providing and fixing of MMGSY Sign board.					
Qty vide T.M.B.P (30) = 2 Nos					
@ R 11726 = 95 each - R					23454 = v
(33) 33 Providing and fixing of 5 years maintenance board.					
Qty vide T.M.B.P (30) = 1 No.					
@ R 11726 = 95 each - R					11727 = v
(34) 34 Providing and fixing MMGSY Logo board.					
Qty vide T.M.B.P (30) = 1 No.					
@ R 11726 = 95 each - R					11727 = v
(35) 35 Providing and fixing of 600mm triangular board.					
Qty vide T.M.B.P (30) = 8 Nos					
@ R 4502 = 98 each - R					36024 =
(36) 36 Providing and fixing of 600mm Circular board.					
Qty vide T.M.B.P (31) = 2 Nos					
@ R 6433 = 43 each - R					12867 = v
				R	4877064 = v

Continuation

Scanned by CamScanner