

Name of work-

Situation of work-

Agency by which work is executed-

Date of measurement-

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

1st on A/c Bill

Name of work - Construction of Road & C.D.
 work with 5 years maintenance of Umal
 Kha state Tubewell to Kasba Jait Bati
 Road under MMWSY (SC)

Name of Agency - Vijay Kumar Singh

At - Vill + Post - Grahimpur Parsauni

P.S. - Phehara, Dist. - East Champaran

Agreement No - 92/SBD/2018-19

Construction cost - Rs 6956031.00

Date of work order - 09-03-2019

Time of completion - 08-03-2020

Construction of 1000 mm ϕ NP3 Hume

pipe culvert (single row) atch - 287m,

582 m & 922 m respectively

(1) E/W in excavation for foundation

of structure ----- all complete

H.W - $3 \times 2 \times 6.450 \times 1.550 \times 1.675 = 100.47m^3$ Below pipe - $3 \times 1 \times 5.0 \times 1.530 \times 0.540 = 12.39m^3$ 112.86m³

(2) sand filling in foundation trench

----- all complete

Continuation

Attestd
 On 14/10/19

कार्यपालक अभियन्ता
 प्राथमिक कार्य विभाग
 कार्य प्रमण्डल, पकडीदयाल

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4th on A/C Bill					
Name of Work - construction of Road & CD					
Work with 5 year maintenance of Gulab					
Kha state tubewell to Kosba Dalit Bgh					
Road under MMLSD (SC)					
Name of Agency - Vijay Kumar Singh					
At - Vill post - Gbrahimpur parsanni ps					
phenhara Dist - East Champaran					
Agreement No - 92 SBD / 2018-19					
Construction cost - Rs 6956031=00					
Date of Work order - 09-03-2019					
Time of completion - 08-03-2020					
measurement					
- Work done in -					
W. E. K. M.					
17.06.2020					
A. E.					
ABSTRACT OF COST					
(1) E/W in Excavation for foundation					
27.0	all complete				
Qty same vide TMB Item No 9, DN-25					
112.86 m ³	@ Rs	288=02/m ³	Rs 32506=00		
(2) sand filling in foundation trench					
28.0	all complete				
Rs 32506=00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F.E	6649152=00
By same size TM B item (27) PN-30					
(i) 600 mm Equilateral Triangle					
18 Nos @ Rs	3850=	19/each	B		69303=00
(ii) 600 mm Circular					
8 Nos @ Rs	5255=	20/each	B		42042=00
(iii) 600 mm x 450 mm Rectangle					
2 Nos @ Rs	4481=	72/each	B		8963=00
(iv) 900 mm size Octagon					
2 Nos @ Rs	8712=	55/each	B		17425=00
					Rs 6786885=00
Less 0.05% of per agreement					3393=00
					Rs 6783492=00
Less previous bill					Rs 5564825=00
					Rs 1213667=00
W. H. H. H. H.					
17.06.2020					
JE					17.06.2020
					H.E
Attested					
Ann 14					19/6/20

Continuation