

$$\begin{array}{r} 23 \\ 28 \end{array}$$

Scanned with CamScanner

S	Particulars	Details of actual measurement				Content of area	
		No.	L.	B.	D.		
	<u>4th and final Bill</u>						
	<u>(Construction Part A)</u>						
	Name of works - Construction of road from Basti jalal to muslim talis						
	Agency. Avinash Kumar Sarda						
	Agreement No - 07/S.B.D/2017-18						
	Agreement No - 33.51+1.6246 km						
	Date of Start 5/10/17						
	Date of Completion - 24/21/19						
	Actual date of Completion 14/10/19						
	<u>1. Construction of Subgrade</u>						

<u>and earthen shoulder</u>					
<u>with initial lead 100m</u>					
<u>Adjacent to G.S.B</u>					
$6 \times 30 \times 2 \times 1.4 \times 0.10 = 50.40 \text{ m}^3$					
$4 \times 30 \times 2 \times 1.45 \times 0.10 = 34.80$					
$10 \times 30 \times 2 \times 1.30 \times 0.075 = 58.50$					
<u>Adjacent to W.B.M.</u>					
$1 \times 7 \times 2 \times 1.25 \times 0.075 = 1.3125$					
$6 \times 30 \times 2 \times 1.25 \times 0.075 = 33.75$					
$4 \times 30 \times 2 \times 1.25 \times 0.075 = 22.50$					
$2 \times 30 \times 2 \times 1.25 \times 0.075 = 11.25$					
<u>Adjacent to C.C. Pavement</u>					
$1 \times 19 \times 2 \times 0.625 \times 0.16 = 3.80$					
$4 \times 30 \times 2 \times 1.125 \times 0.16 = 63.20$					
$6 \times 30 \times 2 \times 1.125 \times 0.16 = 64.80$					
$2 \times 30 \times 2 \times 1.15 \times 0.16 = 22.08$					

Continuation

346.39 m³