

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग कार्य प्रमंडल, उदाकिशुनगंज
पत्रांक 403 372 / उदाकिशुनगंज, दिनांक 14/05 2020

प्रेषक:-

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल उदाकिशुनगंज।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी।
सह सचिव बिहार ग्रामीण पथ विकास अभिकरण बिहार पटना।

विषय:- MMGSY-sc अन्तर्गत क्रियान्वित कार्य के विपत्र भुगतान हेतु अधियाचना प्रेषण के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि कार्य प्रमंडल उदाकिशुनगंज अन्तर्गत MMGSY-sc के क्रियान्वित कार्य के विपत्र भुगतान हेतु विहित प्रपत्र में अधियाचना आपके आवश्यक कार्याथ समर्पित की जाती है।

अनु०:- अधियाचना विहित प्रपत्र में
अद्यतन उद्योगिता प्रमाण पत्र

विश्वात्मजान,


कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल उदाकिशुनगंज।
10/6/19

FORM GFR 19-A

Letter No- 403 ~~ME~~ Date- 19/5/2020
(See Government of India's Decision (1) below Rule-150)

Form of Utilisation Certificate up to the month

Executive Engineer Rural Works Department Works Division Udakishunganj
MMGSY (SC)


Sl No	Name of Scheme	Sanction No. & Date with Amount (in Rs. Lac)	Amount Received (in Rs. Lac)	EXP	BAL	particulars
1	MMGSY (SC)	Secretary-Cum-Empowered Officer BRRDA, Patna (THROUGH BANK-)	5559.53099	5557.81201	1.71898	Certified that out of Rs 5559.53099 Lac received in favour of E.E, RWD Work Division Udakishunganj Rs. 5557.81201 has been utilised for the purpose of MMGSY-SC and Rs. 1.71898 is remaining unutilised till date.
2		THROUGH CFMS Letter No- 78 Dt-13-05-2020	1220.06648	1150.86858	69.19790	Certified that out of Rs 1220.06648 Lac received in favour of E.E, RWD Work Division Udakishunganj Rs. 1150.86858 has been utilised for the purpose of MMGSY-SC and Rs. 69.19790 is remaining unutilised till date.
TOTAL			6779.59747	6708.68059	70.91688	

2. Certified that I have satisfied myself that conditions on which the grants in -aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.
kind of checks exercised:-

- Works have been supervised by Executive Engineer
- periodical inspection has been conducted by Executive Engineer
- construction material have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer,
- All other codal formalities have been observed.

3. Physical progress achieved: as per progress report.


D.A.O.
Rural Works Department


Executive Engineer
Rural Works Department

1	2	3	4	5	6	7	8	9	10	11		
			Agreement no.	Main works (in Lakh)	Maintenance (in Lakh)	allocation	allocation	Expenditure (in Lakh)	Expenditure (in Lakh)	as per Measurement (in Lakh) ±10	Demand (in lakh)	of work (completed/incomplete)
38	REO Road To Shiv Mandir Main Road Via Mehta Tola Ram tola	M/S C.S Construction	18SBD/16-17	79.97243	2.96446	32.37436	0.00000	0.00000	32.37436	32.37436	0.00000	E/W & CD completed
39	Kanya Madhya vidhaya chousa to chousa PMGSY road via Muslim tola Harijan tola	Maa Ambe Const.	18SBD/17-18	32.18251	5.1833	32.13155	0.00000	0.00000	32.13155	32.13155	0.00000	completed
40	Nuniya tola to Mushahari tola kushan	Star construction	18SBD/17-18	111.66642	5.36558	90.21949	0.00000	0.00000	90.21949	102.72162	12.50213	completed DT-08.03.2020
41	College chowk Udakishunganj to ujaini tola Mushahari via Dehatwari	Star construction	21SBD/17-18	165.98110	3.28773	142.70814	22.99449	22.99449	165.70263	165.70263	0.00000	completed DT-21.12.2019
42	L026 to Doctor tola	Bhavesk kumar	03SBD/18-19	86.30284	5.61560	85.78533	0.00000	0.00000	85.78533	85.78533	0.00000	completed
43	Aurai Muhahari to Maruwarei Mushhari	Star construction	20SBD/17-18	61.90041	2.58450	53.97416	0.00000	0.00000	53.97416	53.97416	0.00000	E/W, GSB, Gr-III completed 29.12.19
44	Bodhma Gram Mein Baijnathpur Ramtola, Naitola Aurai tola Hote hue Shivmangal Besa to Chandsara Pul ke Bagal Main PWD Path	Raja Kumar Singh	06SBD/18-19	206.62025	11.24503	57.67366	148.55154	148.55154	206.22520	206.22520	0.00000	completed
45	Madhya vidyalaya udakishunganj NH-106 to Bishundev pandit ke ghar tak	Punam Kumari	19SBD/18-19	19.39820	0.30249	18.71211	0.00000	0.00000	18.71211	18.71211	0.00000	completed
46	REO Road Prokiya to Chakala Gopi Jha	Pankar Kumar	15SBD/18-19	43.45936	1.50262	18.50639	0.00000	0.00000	18.50639	18.50639	0.00000	Gr-III completed
47	NH-106 (Fulot chowk) to Mandal tola	Chandan Kumar Singh		48.11146	1.52470	48.10276	0.00000	0.00000	48.10276	48.10276	0.00000	E/W, GSB, Gr-III completed
48	Paswan tola primary school ke pachim sadak to yadav tola hote hue chousa fulaut path tak	Vikash Kumar	41SBD/18-19	56.17659	1.79248	35.63200	19.19975	19.01542	54.64742	54.64742	0.00000	completed
	PMGSY Path Bhatoni to Chalna paswan tola tak	Premod kumar premi	42SBD/18-19	81.61557	4.19353	60.83831	0.00000	0.00000	60.83831	60.83831	0.00000	Gr-III completed
49	Dubhi Subhi PMGSY Path to Natiniya tola	Shiv Shankar Singh	43SBD/18-19	62.87622	4.00666	43.64121	0.00000	0.00000	43.64121	62.58492	18.94371	completed
50	PMGSY Sadak to Bishundevpur Ram tola	Renu Devi	32SBD/18-19	14.37590	0.71661	8.37596	4.41826	4.41826	12.79422	12.79422	0.00000	complet
51	Prithvi Raj Gangot tola Hote hue Pich Sadak tak.	Avinash Kumar	10SBD/18-19	55.79489	2.73150	34.92788	20.16603	20.16603	55.09391	55.09391	0.00000	complet
52	PWD Road Pir Rajak ke Ghar to Baliya Besa Giro Mehta ke Ghar	Dhananjay kumar	SBD/18-19	81.24016	3.23011	28.16343	36.82870	36.82870	64.99213	64.99213	0.00000	GSB, Gr-III completed
53	Mehta tola to Manjora tola	Balaji Purnes infratech and Developers Pvt Ltd	31SBD/18-19	119.48544	6.07821	70.89425	48.00140	48.00140	118.89565	118.89565	0.00000	complet
54	Bergon to kapsiya Besa	Sonil Kumar	56 SBD/18-19	52.31836	2.33335	18.31588	0.00000	0.00000	18.31588	48.97837	30.66249	Completed 15.08.2019
55	Parchi chowk PMGSY Path to keshav tola	M/S Anirudh Saraswati const.	28 SBD/18-19	138.45683	8.15525	85.40315	52.73405	52.73405	138.13720	138.13720	0.00000	Completed DT-29.06.2019
56	Vishv Bank Path Shyam Mochi tola to jmail Ghat tola	Rubi Devi	26SBD/18-19	58.17213	3.67474	14.54303	31.99467	31.99467	46.53770	57.96669	11.42899	Completed
57	Sonvarsha School to Jhikiya tola Hue Barahi Panchim	Shambhu Yadav	27 SBD/18-19	99.46451	4.56978	18.32870	4.08629	4.08629	22.41499	22.41499	0.00000	E/W GSB, Gr-III
58	Vishv Bank path to Barki tola	Chandan Kumar Jha	65 SBD/18-19	96.76310	2.03311	0.00000	90.23881	90.23881	90.23881	90.23881	0.00000	Completed DT 07.10.19
59	T01 NH Paswan tola to Sharma tola	Birendra prasad Singh	53SBD/18-19	49.03050	2.31571	0.00000	3.34745	3.34745	3.34745	3.34745	0.00000	E/W CD

			Agreement no.	Main works (in Lakh)	Maintenanc e (in Lakh)	allocation	allocation	Expenditure (in Lakh)	Expenditure (in Lakh)	as per Measurement (in Lakh) as per	Demand (in lakh)	of work (completed/ incomplete)
1	2	3	4	5	6	7	8	9	10	11	12	13
60	Athagama Basa RWD Road to Bhawanandpur Basa	Chandan Kumar Singh	32SBD/18-19	126.44180	6.67898	0.00000	63.25104	63.25104	63.25104	63.25104	0.00000	E/W GSB,CD,
61	Badi Mushari PMGSY Sadak to Nandlal ke Ghar	Kiran Kumari	25SBD/18-19	19.32268	0.60723	0.00000	13.80907	13.80907	13.80907	13.80907	0.00000	E/W GSB,CD, GSB, Gr-III
62	Arar to Sharma tola	Punam Kumari	17 SBD/18-19	19.66486	0.30711	0.00000	15.73189	15.73189	15.73189	15.73189	0.00000	E/W, GSB,Gr-III, PCC,
63	WB Road to saranpur	Avinash Kumar	39SBD/18-19	67.64387	3.82870	0.00000	33.71990	33.71990	33.71990	33.71990	0.00000	E/W GSB,CD GR- III complet
64	PWD Path to Mahadalit Ram Tola Ghosai Tola	Sanjeev kumar	67SBD/18-19	17.41522	0.00000	0.00000	13.93218	13.93218	13.93218	16.62871	2.69653	completed
65	Madhuwan Panchayat Antargat Mukhaye Mantri Sadak Pulo Pandit ke Ghar to Gholat Pandit Bala tola PCC Sadak Nirman	Amit kumar	66 SBD/18-19	52.00631	1.36502	0.00000	41.60505	36.58250	36.58250	36.58250	0.00000	E/W GSB,CD, GSB, Gr-III
66	Laxmipur Madhya vidyalaya pokariya to tarasi tola hokar talidha Madhya vidyalay hote hua talidha gaon sarpanch ke ghar tak	Balaji Purnea Infrotech And Developers Pvt.Ltd	30SBD/18-19	153.82926	7.00838	0.00000	75.12112	75.12112	75.12112	75.12112	0.00000	PCC FINAL
67	Madhuwa panchayat Antargat Madhuwan gawn jagdish Mehta ke Ghar to surya Narayan ke ghar tak PCC Sadak tak Nirman	Subhash Kumar	57 SBD/18-19	31.00758	0.48223	0.00000	18.32971	18.32971	18.32971	18.32971	0.00000	E/W GSB,CD,
68	Shahjadpur Baijnathpur Sadak to Raji Basa	Aditya Kumar Singh	54 SBD/18-19	112.01070	5.44005	0.00000	93.74187	93.74187	93.74187	93.74187	0.00000	Completed 12.10.2019
69	NH-106 Terasi Basti Yeraji Bhuahi Godhiyari Path	M/S Anirudh Sanawati const.	06 SBD/19-20	332.69633	17.03474	0.00000	174.42517	174.42517	174.42517	174.42517	0.00000	E/W,Rcc Culvert, Rcc, pul, PCC, GSB, Gr-III,
70	Hationdha vittha tola to Harijan tola Mushari tola tak sadak nirman	Chandan Kumar Singh	62 SBD/18-19	114.73927	3.08047	0.00000	39.91018	35.91916	35.91916	35.91916	0.00000	E/W GSB,CD, GSB, Gr-III
71	karama PCC road to lali tola tak jany wali path pakkikaran	Amit Kumar	17 SBD/19-20	166.88594	17.18794	0.00000	60.00000	0.00000	0.00000	0.00000	0.00000	E/W , CD
72	Fardapari chap ke pipal wrich To Raghu paswan wasa tak	Akhilesh kumar	18SBD/18-19	197.60950	11.68182	39.52260	0.00000	0.00000	39.52260	39.52260	0.00000	E/W, CD completed
TOTAL				7389.38493	361.35016	5070.77074	0.00000	6.00000	6219.92034	6308.65853	88.73819	
Grand total				7950.59693	361.35016	5559.53099	1220.06648	1150.86853	6708.68059	6797.41878	88.73819	

certified that...

01. All works have been done as per specification of estimate and Agreement.

03. works have been supervised by the Authority concerned.

RWD Works Div. Udakishunganj

Executive Engineer
RWD Works Div. Udakishunganj