

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st on A/c Bill				
Name of work:-	construction of Road				
from Baghiniya To Terasi.					
Agency:-	Rani Kumari				
Agreement No:-	66 SBD/18-19				
Date of start:-	20.12.18				
Date of completion:-	19.09.19				
Date of Entry:- 27.12.18					
① providing and fixing of working Bench-mark.					
	1x	2	= 2.0 Nos.		
② Reference Pillars.					
	1x	4	= 4.0 Nos.		
③ clearing and Grubbing Road Land.					
	2x5x	30x	3.50	= 1050m ²	
	2x5x	30x	3.50	= 1050m ²	
	2x5x	30x	3.50	= 1050m ²	
	2x5x	30x	3.50	= 1050m ²	
	2x5x	30x	3.50	= 1050m ²	

Continuation
C.O = 5250m²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(35/47) parapet construction on plain/reinforced cement concrete in sub-structure					
V.T.M.B. P.N.	(43) item				
No. (47)	4.01 m ³				
@ 7103.56/m ³				B 28.485200	
(36/48) painting on parapet wall painting two coats.					
V.T.M.B. P.N.	(43) item				
(48) 27.65 m ²					
@ 110.65/m ²				B 305920	
(37/49) Drainage Spout					
V.T.M. B.P. No.	(43) item				
No. (49)	4.0 MB				

@ 476.64/each				B 1907200
				Total 77,37,015 ²⁰
Less for 10% below				(-) 7,73,702 ²⁰
				Total 69,63,313 ²⁰
Less for previous payment				(-) 55,73,952 ²⁰
				Total 13,89,361 ²⁰

Shiv
17/10/19
J.C.

Prakash
24/04/20
A.E.

C.S.P.
18/11/2020

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, मधेपुरा

Continuation