

MMSU अक्षरों पर पता जा प्रखर में पने हे पुत्र
वैभवादाप MMSU मे सु के निष्कर्ष लख म के छर
मे जा विषय की दो भाषा में ॥ विकीरा रीमा तव
सऽव निष्कर्ष मेष पत्र मी मी मी मी मी मी मी मी
Schedule XLV-Form No. 134 काय
खर र र म म की र मी . २५२६५५२६
खर र र म म की र मी . २५२६५५२६
कार्य प्रारंभ कर मे की निधि . ०५.०५.२०१६
वर्षा पत्र पर कर मे की निधि . ०६.०५.२०१६
संयोजन जा पत्र पर जा पत्र पर की म म म म म म म म
(ST) **SUB-DIVISION**

Measurement Book

मापी कर ले की संख्या . ५५७/२०१६-१७

प्रमाणित किया जाता है कि इस
मापी पुस्त में उचित रूप से पन्ने हैं जो
प्रीतपुर कुमार सुहाय्य अरियस
ग्रामीण प्राविभाग प्रअपर प्रमंडल
नरपतराज के नाम से निगत किया जाता है

७१४/१८
कायपालक अभ्यन्तः
ग्रामांग कार्य विभाग
ग्राम प्रमंडल-फारिजगज
७१४/१८

Sch. XLV-Form No. 134

DIVISION

SUB-DIVISION

Measurement Book

No. 549.

२०१८-१९

Name of officer _____

Date of first entry _____

Date of last entry _____

End on 01/11/11

Abstract of Cost

18

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of Road from Phatehpur Balua hat primary school near Nawal Jha house to Aditasi tola ward no - 11, Pithaura Sima					
Agency - Jay Ramang wali Construction					
Agreement no - 02/SBD/2018-19					

Date of Start - 09-04-2018

Date of Completion - 08-04-2019

(1) Construction of Benchmark by

4.74 km vide TMB P-5

@ 8151.34/Km

Rs - 38637 = 00

(2) Construction of Reference pillars/

Burjees by

4.74 km vide TMB P-5

@ 9791.24/Km

Rs - 46410 = 00

Continuation

Rs - 85047 = 00

Sch. XLV-Form No. 134 ~~RF RS85047-00~~

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(3/3) clearing and grubbing road land including uprooting etc 879					
1.66 HA vide TMRP (5)					
@ 42.818.60/HA					
Rs- 79379-00					
(4/4) excavation for road work in soil by mechanical 879					
5029.6m³					
5029.6m³ vide TMRP (10)					
@ 123.50/m³					
Rs- 621156-00					
(5/5) construction of embankment 1000m lead 879					
1257.4m³ vide TMRP (10)					
@ 141.79/m³					
Rs- 178287-00					
(6/6) construction of subgrade and earthen shoulder					

Continuation

Rs- 963869-00

Sch. XLV-Form No. 134 ~~RF 968869=00~~

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
8th					
4740.0m ³ vide TMBP - 10					
1862.16m ³					(16)
6602.16m ³					@ 131.47/m ³
					Rs 867986=00
(7/7) Construction of					
MS for 18th					
1944.0m ³ vide TMBP - (11)					
1659.04m ³					(17)
3603.04m ³					@ 3249.78/m ³
					Rs 11709.087=00

(8/26) E/W excavation for structure of					
246.36m ³ vide TMBP - (1)					
@ 274.63/m ³					
					Rs 67658=00
(9/27) Return wall etc as per specification					
19.20m ³ vide TMBP - (1)					
@ 6869.39/m ³					
					Rs 131892=00

Continuation

Rs 13740492=00

Sch. XLV-Form No. 134 ~~RF Rs-137,40.492=00~~

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(10) 28	P/C	PCC	M20		
		Foundation			
		Dty			
58.56m ³	vide	TMB	P-(2)		
			@ 7177.47/m ³		
					Rs- 449593=00
(11) 29	PCC	M20	Foundation		
			In Substructure		
		Dty			
27.68m ³	vide	TMB	P-(2)		
			@ 7720.11/m ³		
					Rs- 213698=00

(12) 30	pointing	(1:3)	etc		
		Dty			
4.12m ³	vide	TMB	P-(3)		
			@ 502.72/m ³		
					Rs- 2071=00
(13) 31	P/C	Weep holes	etc		
		Dty			
24 NOS	vide	TMB	P-(3)		
			@ 124.16/each		
					Rs- 2980=00
(14) 32	P/C	RCC	M25 etc		
		Dty			
22.08m ³	vide	TMB	P-(3)		

Continuation

Rs- 1,44,088.29=00

Sch. XLV-Form No. 134 RF-14408829-00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					@ 8560.45/m ³
					Rs-189015=00
(15/33)					Supplying, fitting & placing Reinforcement
					Concrete qty
2.28MT					vide TM B P-(3)
					@ 59954.08/m ³
					Rs-136695=00
(16/34)					Plr Casing M5 etc
26.6 mtr					vide TM B P-(4)
23.6 mtr					
					@ 506.27/mtr
					Rs-18529=00
(17/37)					Plr Rcc M25 etc
					Qty
8.12 m ³					vide TM B P-(5)
					@ 8864.49/m ³
					Rs-71998=00
					Rs-71980=00
(18/38)					Supplying, fitting and placing Hyper TMT bar as per drawing and

Continuation

Rs-14823530=00

Sch. XLV-Form No. 134

Rp Rs 14823530=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
technical specification					
0.70MT vide Tm RP (4)					
@ 59954.08/MT					
					Rs 41,968=00
					Rs 14865498=00
less 10% as per agreement					(-) 14,86,550=00
					Rs 1,33,78,948=00
less previous payment					
vide Tm RP (15)					
					(-) 83,06,249=00
					Rs 50,72,699=00
28/02/2020 JE					Rs 03/06/2020 AE
Material Statement					
Stone metal					1486 M ³
Local sand					637 M ³
q/m					1862.16 M ³
28/05/2020 JE					Rs 03/06/2020 AE

Continuation