

MMG.SY-ST-असहायतामीठांगप्रवर्गमेंकरिया
रानीठांगरुपाएवयेआतकुरुअनिमीठा
पान्यवर्षिंररव-रराजकार

Schedule XLV-Form No 134

रुअररमाभाअररपा-131.SBD/2019-20.
रुअररमाभाकीररि-180333250/.

DIVISION

कार्यप्रारंभकरनेकीतिथि-02.03.2020
कार्यपूर्णकरनेकीतिथि-01.03.2021.

SUB-DIVISION

संवेदन-अजयकुमारमिथु

Measurement Book

भाषिकरकीरररपा-033/2019-20

प्रमाणित किया जाता है कि इस
मापी कस्त में उचित रूप से पन्ने हैं
जो पीबिन्डेवरी प्रसाद रामखायल
अभियंता ग्रामीण कार्य विभाग कार्य
अपर प्रमंडल रानीगंज के नाम से निर्गत
किया जाता है।

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, फराबिसगंज
रानीगंज

Sch. XLV-Form No. 134

C. C. ग. पा. उ. र. ड. = DIVISION
M. C. उ. ग. उ. र. ड. = SUB-DIVISION

Measurement Book

No. 834.

२०१९-२०

Name of Officer

Date of first entry

Date of last entry

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st on q/c bill				
1. Name of work: - Const. of road from Araria Ranigaj to Yadav Tola under mmsy (ST)					
2. Agency: - Ajay Kumar Mishra					
3. Agreement NO: - 121 SBD/2019-20					
4. Date of Start: - 02.03.20					
5. Date of Completion: - 01.3.21					
6. Date of Entry: - 8.6.20					
- Abstract of Work -					
Item 1 Setting out with - etc					
2.10 Km P-1					
@ 35509.0/Km = 74569.0					
2 Clearing & grubbing					
0.84 Ha P-1					
@ 49496.7/Ha = 41577.0					
3 Box Cutting - etc					
55.65 Cum P-6					
@ 285.17/Cum = 15870.0					
4 Const of embank 80% loan					
1405.36 Cum P-3					
@ 153.73/Cum = 216046.0					
5 Const of embank 100% loan					
351.34 Cum P-3					
@ 173.16/Cum = 60838.0					
6 Excavation from R/W - etc					
55.65 Cum P-6					

Continuation

Total Rs = 408900.0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
@ 48.93/Cum					= 2723.0
7. Excavation for Stru					
123.18 Cum			P-4		
@ 285.17/Cum					= 35127.0
8. P.C.C. M-10 in					
9.60 Cum			P-4		
@ 6812.29/Cum					= 65398.0
9. P.C.C. M-20 in Sub-found					
29.30 Cum			P-4		
@ 7293.64/Cum					= 213411.0
10. P.C.C. M-20 in Sub-SI					
13.84 Cum			P-6		
@ 7243.76 Cum					= 100254.0
11. Provide deep holes					
12 no.			P-5		
@ 122.18/cum					= 1466.0
12. R.C.C. M-25 in sub					
11.04 Cum			P-6		
@ 8133.95/Cum					= 89799.0
13. S/F/PH/SD bar					
1.23 MT			P-5		
@ 61055.25/MT					= 75098.0
14. R.C.C. M-25 in S/S					
4.06 Cum			P-6		
@ 8507.28/Cum					= 34540.0
15. S/F/PH/SD bar in S/C					
0.353 MT			P-5		

Continuation

Total = 1026716.0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
@ 62172 .95/T					= 21947.0
16 Cont of G.S.B Gr 1..					
1368.90 Curo			P-7		
@ 3789.71/Curo					= 5187734.0
17 Cont of G.S.B Gr 1..					
45.0 C					
@ 2649.64/Curo			P-7		= 119234.0
Total R					= 6355631.0
Add 12% Dist of R					= 762676.0
1% L. Curo					= 63556.0
ded. 0.2% below					= 13347.0
Net Total R					= 7168516.0

8.6.00
02

9/6/20

Signature
7/6/20
BE

Continuation