

F.D.R

# Schedule XLV-Form No. 134


Bihar DIVISION

Chhapra SUB-DIVISION

MGN-10/10


**Measurement Book**

प्रमाणित किया जाता है कि इसमापी पुस्तक में कुल 100 पन्ने हैं।  
जिसे, श्री राम प्रसाद ग्रामीण कार्य, विभाग, कार्य  
अवर प्रमड रावेंडर के नाम से निर्गत किया गया है।

  
29/11/19

Executive Engineer  
R. W. D. Works Division  
Biroul (Darilinga)

अह मापी पुस्तक सं. 1010 श्री  
रज्ज्वीर कुमार, 50 अं के नाम  
पुन-निर्गत किया जाता है।

  
29/11/19  
AE

Sch. XLV-Form No. 134

Biroul DIVISION

Gourabouram SUB-DIVISION

**Measurement Book**

No. 1010

Name of Officer Sri. Ram Prasad

A. E. Gourabouram

Date of first entry \_\_\_\_\_

Date of last entry \_\_\_\_\_



Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
② Construction of embankment with approved materials deposited at site from roadway cutting and excavation from drain and foundation of other structures graded and compacted to meet requirement of table 300.2.					
					$30m \times \left(\frac{6.00 + 4.0}{2}\right) \times 1.05 (av) = 157.50$
					$18m \times 1.2 \times 0.600 (av) = 12.96$
					$19m \times 1.5 \times 1.50 (av) = 42.75$
					$28m \times 1.5 \times 2.3 = 96.60$
					<u>309.81 m<sup>2</sup></u>

~~Handwritten signature~~  
04/12/19  
J.E

~~Handwritten signature~~  
5/12/19  
J.E

~~Handwritten signature~~  
5/12/19  
J.E

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of Cost-					
① Supplying brick bat including labour for laying dry graded brick bat including the cost labour and material all complete job.					
Qty VTMB P.No-	①-170.99m <sup>3</sup>				
@	1814.25				310219.00
② Construction of embankment with approved materials deposited at site from road-way cutting and excavation from drain and foundation of other structures graded and compacted to meet requirement of table 300.2.					
Qty VTMB P.No-	②-309.81m <sup>3</sup>				
@	180.00				55766.00
					3,65,985.00
Add 12% for GST	—				43918.00
Add 1% for labour cess	—				3660.00
					4,13,563.00
<del>Price</del> 04/12/19 JE	<del>4/12/19</del> 05/12/19 AE				4/12/19 ELB

Continuation