

M.B. No 543

NH 28 TO DAMODHARPUR

MR = M/19-20 CHAKIA-12

Schedule XLV-Form No. 134

MR - 3054

CHAKIA DIVISION

CHAKIA SUB-DIVISION

Measurement Book

M/S MAA CONSTRUCTION

- 1) N/w:- NH-28 to Damodarpur.
- 2) Agency:- M/S MAA Constructions
(Reg No- 1180151)
- At - New Chandrasari, Mohihasi
East Champaran (Bihar).
- 3) Agreement No- MBD-23/2019-2020
- 4) Date of work order- 10/01/2020
- 5) Contract date of completion- 9/10/2020.

6) Items of work done:-

(1) Clearing & grubbing of
road land.

$$- 2 \times 30 \times 90 \times 1.00 = 5400 \text{ m}^2$$

$$- 2 \times 8 \times 1.00 = 16 \text{ m}^2$$

$$5416 \text{ m}^2$$

$$\approx 0.542 \text{ Hectare}$$

(2) Construction of subgrade

& earthen shoulder-

$$- 2 \times 30 \times 90 \times 0.700 \times 0.300 = 1134 \text{ m}^3$$

$$- 2 \times 8 \times 0.7 \times 0.30 = 3.36 \text{ m}^3$$

B/F -	40,91,900.00
less 0.55% as per agreement	(-) 25805.00
This bill amount	46,66,095.00
1% Labor cell	46920.00
12% GST	563028
Abhishek Demand	563040.00
15/02/2020 less 0.55% as per agreement	(-) 29160.00
5272,700.00	
Abhishek Demand 15/02/2020	5272688
Limit as Per Agreement	5050000

Material Statement		
(1) Earthwork -	1137.36 m ³	25.78
22	= 25,022	27046
(2) Grticular sub base -		
(1) Stone -	50.91 m ³	550.85
100 / 504	=	28043
(2) local sand -	33.94 m ³	116.85
50 / 1697	=	3966
(3) WBM Gr-II		
(i) Stone -	65.34 m ³	427.69
100 / 6534	=	27945
(ii) Stone screening -	14.34 m ³	145.52
100	=	4955