

Agency - Bholu Sharam Singh

Dec Bholu Sharam Singh & Bhadochar (Mishy)

~~Mr. Bholu Sharam Singh~~ SC

to be

Mr. B. W. D.

Mr. B. W. D. Bhadochar. Division

Assistant Engineer Bhadochar Division

Mr. Sub - Division - Dec

Mr. Bholu Sharam Singh. 440/2486

~~Mr. Bholu Sharam Singh~~

Certified that this M.B. contains
100 (one hundred) pages by Printer
Machine and issued to Sri Baban
Ramm A.C. R.W.D. Work Sub-Div. Deo.

5/12/19
Executive Engineer
Rural Works Departt. at
Works Division, Aurangabad
5/12/19

Schedule XLV - Form No. 134.

T. E. Aurangabad: **DIVISION.**

Assistant Engineer: **SUB-DIVISION.**

R.W.D. Work Sub-Div. Deo.

MEASUREMENT BOOK.

2486 • 511188

Name of officer Sri Baban Ramm A.C.

R.W.D. Work Sub-Div. Deo.

Date of first entry _____

Date of last entry _____

विज्ञापन नमूने के अनुसार :

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	

3rd ON A/C BILL

Name of Road: - Deo-Kachan
 P.W. Road to BhadoKhas
 under M.M.G.S.V.

Agency: - Sri Bholasharan Singh

Agreement No: - 50 SBT/2019-20

Date of Work Start: - 10-12-19

Date of Completion: - 09-12-20
 (As per Agreement)

Date of Actual Completion: - Work in Progress

Date of Measurement: -

① Providing and applying
 prime coat on Reparrell
 surface - - -

18 NOX 30 M X 3.75 M = 2025.00 M²

18 NOX 30 M X 3.75 M = 2025.00

18 NOX 30 M X 3.75 M = 2025.00

18 NOX 30 M X 3.75 M = 2025.00

Curb

4 X 2 NOX 22.5 M X 0.9 M = 162.00 M²

8262.00 M²

② Providing & applying
 Tack coat - - -

Qty same as per T.M.B

Rate as per (1) → 8262.00

Continuation

Per M.A.

19/10/20

J. E. Deo

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
③ Providing Laying & rolling of close grained brick surfacing of 20mm thick... etc - (MSS)					

18 NO X 30 M X 3.75 M	=	2025.00 M ²
18 NO X 30 M X 3.75 M	=	2025.00
18 NO X 30 M X 3.75 M	=	2025.00
18 NO X 30 M X 3.75 M	=	2025.00

Cost

4 X 2 side X 22.5 M X 0.9 M	=	162.00 M ²
		8262.00 M ²

Poncelh

20/10/20

J. E. deo



21/10/20

AE


④ Providing & fixing

Logo of Project → 3.00 NO

Poncelh

20/10/20

J. E. deo



21/10/20

AE

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	

ABSTRACT OF COST

① Providing & fixing of

city wide T.M. B P1-13

(a) Bench mark

4 NO @ Rs 4430.79/NO - Rs 17723.16

(b) Reference pillars

12 NO @ Rs 2023.97/NO - Rs 24287.64

② Cleaning & grubbing

Road land - etc - -

city wide T.M. P1-13

2.14 Hectare

@ Rs 49739.47/Hectare - Rs 106442.00

③ E/W excavation of

structure for foundation

city wide T.M. B P1-13

146.99 M³@ Rs 295.71/M³ - Rs 42568.00

④ Providing PCC M15 in

open foundation - - -

city wide T.M. B P1-13

22.975 M³@ Rs 5804.24/M³ - Rs 133352.00

Continuation

Rs

324373.00

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
			B/E R		324373=00
(5) Providing PCC M20 in sub structure =					
Qty vide T.O. M.B. Pl-14					
168.70 M ³					
@ Rs 763.77/M ³ - R					1141048=00
					1141129=00
(6) Providing & Laying of RCC NP/3 Pipe of 1000mm dia etc.					
Qty vide T.O. M.B. Pl-14					
37.50 M					
@ Rs 4493.45/M - R					168654=00
(7) Painting two coats on parapet wall etc.					
Qty vide T.O. M.B. Pl-14					
103.20 M ² @ Rs 108.96/M ² - R					11247=00
(8) Providing sub grade					
Qty vide T.O. M.B. Pl-14					
6329.09 M ³ 63246.98					
@ Rs 189.60/M ³ - R					1199965=00
(9) Providing & spreading sub base (1:5:10 B) etc.					
Qty vide T.O. M.B. Pl-14					
1930.46 M ³					
@ Rs 2750.73/M ³ - R					5310229=00

Continuation

21640418=00

6155516=00

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
			B/E A		81555.16 = 40
(10) Providing & laying Spreading & Compacting WBM - 20mm - etc -					
Qty vide T.O. N.B. Pl- 15					
877.84 M ³					
@ Rs 3931.55/M ³ - Rs					3486421 = 40
(11) Providing & laying Concrete Pavement - -					
Qty vide T.O. N.B. Pl- 15					
550.79 M ³					
@ Rs 6941.69/M ³ - Rs					3850953 = 40
(12) Construction of Embankment - - -					
Qty vide T.O. N.B. Pl- 15					
(a) For 1000 m Lead					
2106.00 M ³					
@ Rs 187.23/M ³ - Rs					394661 = 40
(b) For 100 m Lead					
3339.00 M ³					
@ Rs 132.56/M ³ - Rs					442618 = 40
(13) Providing Box Cutting					
Qty vide T.O. N.B. Pl- 16					
70.60 M ³					
@ Rs 82.01/M ³ - Rs					5806 = 40

Continuation

Rs 16335995 = 40

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	

B/A

16335995=00

(14) Construction of Embankment

obtained from

borrow pits - etc -

Qty vide T.O. N.B P1-16

42.44 M³@ Rs 27.96/M³ - - Rs

1189=00

(15) Providing & applying

prime coat - etc -

Qty vide T.O. N.B P1-16

6262.00 M²@ Rs 54.91/M² - - Rs

453666=00

(16) Providing & applying

Tack coat - etc -

Qty vide T.O. N.B P1-16

6262.00 M²@ Rs 16.43/M² - - Rs

152269=00

(17) Providing mix seal

Surface - etc -

Qty vide T.O. N.B P1-19

6262.00 M²@ Rs 234.53/M² - - Rs

1937687=00

(18) Providing & fixing

Logo of Project - etc -

Qty vide T.O. N.B P1-16

3 NO @ Rs 10/16 21/110 - - Rs

30344=00

Continuation

Rs 1891155=00

24

Scanned with CamScanner