

M.B.N.-201

Measurement Book

Schedule XLV-Form No. 134

mm 454

DIVISION

Dehi Kalyan to Dutt

SUB-DIVISION

Dutt to Dutt 18/9/20

[illegible]

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Vrs upto 2nd bill</u>					
(1) Clearing & Grubbing road land - do do					
Qty vide item no(1) - P(1) of TMB					
0.73 Hect @ Rs 43496.70					Rs 36133.00
(2) Dismantling					
Qty vide item no(2) - P(1) of TMB					
C.C. 3.03 m ³ @ Rs 473.83					Rs 1436.00
Stone/brick masonry					
C.M. 109.4 m ³ @ Rs 228.72					Rs 25022.00
H.P 600 mm dia					
7.5 RM @ Rs 169.12					Rs 1268.00
Above 600 mm to 900 mm dia					
15 RM @ Rs 228.68					Rs 3430.00
(3) Providing and laying of					
R.C.C pipe sheet 300 mm dia					
Qty vide item no(3) of P(2) of TMB					
30 RM @ Rs 837.19					Rs 25116.00
(4) Providing H.P Culvert 4 no					
of 600 mm dia - do - do					
Qty vide item no 4(I, II, III, IV) of P(2)					
of TMB					
(i) E.W. 52.64 m ³ @ Rs 260.59					Rs 16323.00
(ii) P.C.C. 11.4 m ³ @ Rs 4949.01					Rs 56419.00
(iii) P.C.C. in substructure					
60.66 m ³ @ Rs 5826.97					Rs 353464.00
(iv) R.C.C pipe 30 m					
@ Rs 919.3					Rs 27579.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5) Const. of embankment with material obtained from borrow pit					
Qty vide item no (5) of P(2) of TMB					
1160 m ³ @ Rs 130.86					Rs 151798=00
(6) Subgrade & earthen shoulder					
Qty vide item no (6) of P(2) of TMB					
2281.03 m ³ @ Rs 176.47					Rs 4,02,533=00
(7) Const. of granular sub-base for grading 1					
Qty vide item no (7) of P(3) of TMB					
863.38 m ³ @ Rs 249.71					Rs 2151293=00
(8) Providing, laying, spreading and Compacting stone aggregate					
Qty vide item no (1) of P(7) of TMB					
299.775 m ³ @ Rs 3772.36					Rs 1130859=00
					Rs 43,82,673=00
Add 12% G.S.T					Rs 525921=00
Add 1% labour cess					Rs 43827=00
					Rs 49,52,421=00
Less previous payment bill					Rs 17,68,573=00
					Rs 4,95,242=00
					Rs 31,83,848=00
Less 10% as per agreement					Rs 4457179=00
Less previous bill					Rs 17,68,573=00
Final					Rs 26,88,606=00
14/10/20					
A E					

Continuation