

Name to work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.

1

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Name of work:- Construction
 of Road from Saraygarh
 Hanuman Mandir se Jagdish
 Pandit Ghar Hote Huye
 Prathmik Swasthya Kendra
 Bhaptiyahi Tal.
 Total Length:- 0.81 Km
 Block:- Saraygarh Bhaptiyahi (Rupn)
 Scheme:- NDB(BTICs)/2018-2019
 Name of Agency:- O.S.D/2019-2020

Name of Agency:- Ashok Kumar
 Agreement No:- O.S.D/2019-2020
 i) Construction of cost Rs 45,48,300/-
 ii) 5 year Maintenance Rs 7,65,766/-
 Total Agreement Amount Rs 53,14,066/-
 Date of start:- 24/06/2019
 Date of Completion:- 23/12/2020

1) Construction of Reference
 working Bench Mark etc.
 and Reference pillar = 6.00 No.
 2) clearing and grubbing
 Road land etc. do-
 do- all comp job.

Continuation

Sch. XLV-Form No. 134 B.F. Rs. 3738.437

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(19) S/S of 1000 mm dia NP3					
R.C.C. Hume pipe etc					
Q.W.M.B.P. - (8) = 7.50 RM					
@ Rs. 3884.258 / RM - RL					29134.20
(20) Plastering with cement					
Mortar (1:4) on brick work					
Q.W.M.B.P. - (9) = 73.27 ML					
@ Rs. 253.256 / ML - RL					18578.20
(21) 1.5 cm thick cement					
pumping etc etc					
Q.W.M.B.P. - (10) = 20.64 ML					
@ Rs. 49.200 / ML - RL					1011.20
Total RL					3787.060200
Less for @ 10% Below as					
per Agreement RSG					373.84420
Total RL					3364.593200
M. 10/06/2020					
P. 10/06/2020					
10/6/20					
RL					