

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work -					Const. of road
					from Chabassa to Gedyani
Agency -					Sri Nishesh Kumar
					Ray, At - Shuresmath.
					P.O. - Bettiah Dist, Bettiah
					West Champaran.
Ag. No. & year -					77580/MM/14/19-20
St. of commencement -					11.11.2019
St. of completion -					10.11.2020

Record measurement - 27.8.20

1) Pk, laying, spreading
and compacting work

12 x 30.0m x 3.75m x 0.075m	101.25m ³
1 x 15.0m x 3.75m x 0.075m	4.22m ³
1 x 5.0m x $\frac{(3.75 + 8.10)}{2}$ x 0.075m	2.22m ³
2 x 7.0m x $\left(\frac{3.75 + 6.15 + 3.75}{3} - 3.75 \right)$ x 0.075m	0.86m ³
5 x 6.0m x $\left(\frac{3.75 + 5.65 + 3.75}{3} - 3.75 \right)$ x 0.075m	1.625m ³
2 x 6.0m x $\left(\frac{3.75 + 5.75 + 3.75}{3} - 3.75 \right)$ x 0.075m	

Attached

Amg D.
EXECUTIVE ENGINE
R.W.D. Works Div. Batti

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
$\frac{9}{29}$ P.C.C. laying 300 mm dia H.P.					
Qty. as per st. No. $\frac{9}{29}$					
TRB P-38 i.e., 52.50 m ³					
@ Rs. 831.46/each. — Rs. 43651 =					
$\frac{10}{30}$ P.W. in excavation for found.					
Qty. as per st. No. $\frac{10}{30}$					
TRB P-39 i.e., 14.57 m ³					
@ Rs. 285.71/m ³ — Rs. 18468 =					
$\frac{11}{31}$ P.C.C. sand filling in found.					
Qty. as per st. No. $\frac{11}{31}$					
TRB P-39 i.e., 7.80 m ³					
@ Rs. 455.62/m ³ — Rs. 3554 =					
$\frac{12}{33}$ P.C.C. (m. 14-15)					
Qty. as per st. No. $\frac{12}{33}$					
TRB P-39 i.e., 3.78 m ³					
@ Rs. 685.99/m ³ — Rs. 25953 =					
$\frac{13}{38}$ P.C.C. m. 24 in box culvert					
Qty. as per st. No. $\frac{13}{38}$					
TRB P-40 i.e., 82.77 m ³					
@ Rs. 8790.60/m ³ — Rs. 727598 =					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
14) Mr. Backfilling					
39) behind Abt.					
Qty. as per st. No. 13					
71.3 P-40 ie, 12.40 m ³					
@ Rs. 2235.33/m ³					Rs. 163061=
15) Supplying, fitting					
42) & placing bar reinforcement					
Qty. as per st. No. 14					
70.3 P-40 ie, 5.91 MT					
@ Rs. 7714.14/MT					Rs. 455904=

					Rs. 10749076=
Less below rate 0.05%					
as per agreement.					@ Rs. 5375=
					Rs. 10743671=
Less prev. paid Amt.					@ Rs. 10028990=
					Net Rs. 715181=00

Ind. 27.08.20

J.E.

Attended.
Rings
EXECUTIVE ENGINEER
R.W.D. Works Div. Battalion