

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area	
	No.	L.	B.	D.		
Ist on A/c Bill						
Name of Work:-	Construction of Road from Dargah Akbar Ambra Road to Preshampur Rukun - Pura under Baile					
Package No:-	MMGSY-NDB-BRRP-162 Hajipur					
Agency:-	Rajeev Kumar Totaha, Pashaula					

Agreement No - 15 SBD/2020-21
 dt 10/8/20

Agreement value: -
 Contd. B 134.155176
 Min. Cont B 14.331966
 Total B 148.487136

Dt of Start: - 8/6/2020

Dt of Completion 07/6/2021

Actual dt of Completion: - Work on progress.

1. Clearing & grubbing Forest land (By manual means) including - - - as per technical specification

Continuation

Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
				D.L. B	136676.0

For 100% lead

884.50 m² by V.T.M.B. P-3

@ 1134.95 per m² 119363.0

7/11 Construction of granular

sub-base --- class 405.

368.081 m² by V.T.M.B. P-5

@ 2600.71 per m² 957147.0

8/12 Providing & Compacting

W.B.T. Gr-3 --- class 405.

447.187 m² by V.T.M.B. P-7

@ 3900.78 per m² 1744378.0

9/17 Construction of P.C.C. Pavement

--- class 1001.

504.0 m² by V.T.M.B. P-7

@ 6855.56 per m² 3455202.0

10/12 Providing & fixing typical

119659 sq. ft. --- Area 1

1.0 m² by V.T.M.B. P-7

@ 10854.15 per m² 10854.0

6483620.0

ADD 12% for G.S.T. (+) 778034.0

ADD 1% for labour (+) 64836.0

7326490.0

less 10% as Agreement (-) 732649.0

6593841.0

[Handwritten signatures and dates]
14/10/10

Continuation

[Handwritten signature]
14/10