

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	13-5-	17	79		71,423=
(19/47) 13/10 (1:3) in					
Parquet - do - E. 14.					
5.76 m ³ [V. 100, P- 8]					32,222=
@ 150.29 — 17					8,423=
(20/48) Plastering (1:4)					
- - do - do - E. 14.					
40.32 m ² [V. 100, P- 9]					6,410=
@ 150.29 — 17					6,423=
(21/49) Painting two coats					
- - do - do - E. 14.					
117.20 m ² [V. 100, P- 9]					
@ 178.72 — 17					10,391=
					79,96,660=
Less 0.41 - 1. below = 0.17					32,786=
					79,63,874=
Add 13-1. GST on 2 less = 0.17					10,35,304=
					1,89,99,178=
P. 21E					
38-10-2020					
DAO					
1/11/20					
AE					


Continuation

Road Name- Shitalnagar T06 - Purandaha
Contractor's Name - Ajit Kumar

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km	Category	Latitude	Longitude	Event
31/10/20	14:56:13	69	0.1	400	10.1	4000	3930 G		26.13072	87.70754	Normal
31/10/20	14:56:13	69	0.1	490	20.2	4900	4753 A		26.13098	87.70847	Curve
31/10/20	14:57:00	69	0.1	110	20.2	1100	1279 G		26.13129	87.70939	Curve
31/10/20	14:57:00	69	0.1	300	20.2	3000	3016 G		26.13131	87.71037	Curve
31/10/20	14:57:24	69	0.1	740	20.2	7400	7038 P		26.13104	87.71128	Curve
31/10/20	14:57:24	69	0.1	470	20.2	4700	4570 A		26.13091	87.71231	Curve
31/10/20	14:58:00	69	0.1	370	10.1	3700	3656 G		26.13104	87.71328	Curve
31/10/20	14:58:00	69	0.1	350	20.2	3500	3473 G		26.13103	87.71423	Normal
31/10/20	14:58:35	69	0.1	570	20.2	5700	5484 P		26.13151	87.71505	Culvert
31/10/20	14:59:00	69	0.1	260	10.1	2600	2650 G		26.1316	87.71614	Curve
31/10/20	14:59:10	69	0.1	120	10.1	1200	1371 G		26.13081	87.71613	Normal
31/10/20	14:59:10	69	0.1	370	30.3	3700	3656 G		26.12994	87.71601	Normal
31/10/20	14:59:10	69	0.1	220	30.3	2200	2285 G		26.12904	87.71579	Normal
31/10/20	14:59:45	69	0.1	430	30.3	4300	4204 A		26.12812	87.71577	Curve
31/10/20	15:00:00	69	0.1	450	30.3	4500	4387 A		26.12726	87.71557	Curve
31/10/20	15:00:00	69	0.1	330	30.3	3300	3290 G		26.12656	87.71492	Normal
31/10/20	15:00:20	69	0.1	330	30.3	3300	3290 G		26.12584	87.71424	Normal
31/10/20	15:00:20	69	0.1	350	20.2	3500	3473 G		26.12502	87.71362	Speed
31/10/20	15:00:55	69	0.1	130	20.2	1300	1462 G		26.1243	87.71318	Breaker
31/10/20	15:10:00	69	0.1	180	40.4	1800	1919 G		26.12348	87.71263	Normal
31/10/20	15:10:00	69	0.1	470	30.3	4700	4570 A		26.1227	87.71212	Normal
31/10/20	15:10:00	69	0.1	370	30.3	3700	3656 G		26.12189	87.71163	Culvert
31/10/20	15:10:30	69	0.1	60	30.3	600	822 G		26.12109	87.71111	Normal
31/10/20	15:10:30	69	0.1	210	30.3	2100	2193 G		26.12035	87.71052	Normal
31/10/20	15:10:30	69	0.1	560	30.3	5600	5392 P		26.11984	87.7097	Curve
31/10/20	15:10:30	69	0.1	300	30.3	3000	3016 G		26.11913	87.70896	Curve
31/10/20	15:10:30	69	0.1	460	20.2	4600	4478 A		26.11857	87.70822	Curve
31/10/20	15:10:30	69	0.1	550	20.2	5500	5301 P		26.11861	87.70736	Curve
31/10/20	15:10:30	69	0.1	370	20.2	3700	3473 G		26.1172	87.70628	Normal
31/10/20	15:10:30	69	0.1	400	20.2	4000	3930 G		26.11631	87.70603	Normal
31/10/20	15:10:30	69	0.1	740	20.2	7400	7038 P		26.11567	87.70599	Speed
31/10/20	15:10:30	69	0.1	740	20.2	7400	7038 P		26.11567	87.70599	Breaker

Y = 0 * X ^ 2 + 0.914 * X + 274.5

File : C:\Users\DELL\Desktop\Bump in\31102020.xlsx Section No. : 69. Eqn : $Y = 0 * X^2 + 0.914 * X + 274.50$
 Name of Customer : Ajit Kumar, Name of Work/ Road : Shitalnagar T06 - Purandaha. Lab Job number :



Purandaha
31-10-20

Ajit Kumar
31/10/20
Aje

Chaitan
11/11/20

कार्यपालक अभियन्ता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, किशनगंज-1

पत्रांक:- 2588 अनु

प्रेषक:- कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, किशनगंज-1

सेवा में,

Addl. CEO-Cum-Secretary-Cum empowered officer
Bihar Rural Road Development Agency 3rd floor, Land Development
Bank Bhawan Budh Marg Patna.

किशनगंज / दिनांक 02/11/2020

विषय:- MR (3054) New Maintenance Policy-2018 के अंतर्गत वर्ष 2019-20 एवं 2020-21 के पथों में अधियाचना के संबंध में।

महाशय

उपर्युक्त विषय के संबंध में कहना है कि **MR (3054) New Maintenance Policy-2018** अंतर्गत वर्ष 2019-20 एवं 2020-21 के निम्नलिखित पथों में कराये गये कार्य के भुगतान हेतु कुल 2.76.62.300.00 (दो करोड़ छिहतर लाख बासठ हजार तीन सौ)

मात्र रुपये के अधियाचना मरम्मत मद में की जा रही है।

अतः अनुरोध है कि अधियाचित राशि विमुक्त करने की कृपा की जाय।

अनुलग्नक:-यथोक्त ।

Quar
02/11/20

विश्वासभाजन

C. D. S.
21/11/20

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, किशनगंज-1

2/11/20

Utilization Certificate-up to October-2020 For MR (3054) New Maintenance Policy-2018 office of the Executive Engineer RWD Work Division, Kishanganj-1

From Name of PIU/Executive Engineer RWD, Work Division, Kishanganj-1

To Secretary cum Empowered Officer,
BRRDA (MR-3054), Patna (Bihar).

Sl. N o.	Name Scheme	Sanction No. & Date with Amount	Amount Received (in Lacs Rs.)	Particular
1	2	3	4	5
1	Constructi on of Rural roads under MR (3054) New Maintenance Policy-2018	Secretary cum Empowered Officer, BRRDA (MR-3054), Patna (Bihar). Total Amounting Rs. 2155.89161 (Twenty One Crore Fifty five Lakh Eighty Nine Thousand OneHundred Sixty One) only.	Total Amounting Rs. 2155.89161 (Twenty One Crore Fifty five Lakh Eighty Nine Thousand OneHundred Sixty One) only.	Certified that out of Rs. 2155.89161 (Twenty One Crore Fifty five Lakh Eighty Nine Thousand OneHundred Sixty One) only. of grants in aid sanctioned during and up to year 2020-21 in favor of officer-in-charge/PIU/E.E, RWD work Division, Kishanganj-1. A sum of Rs. 2135.77539 (Twenty One Crore Thirty Five Lakh Seventy seven Thousand Five Hundred Thirty Nine) only. has been utilize for the purpose of MR-3054 State Share as given in the margin for which it was sanctioned and that the balance of Rs. 20.11622 (Twenty Lakh Eleven Thousand Six Hundred Twenty Two) Only. remaining unutilized as the end of the period under report.

Certified that I have satisfied myself that the condition on which the grants in-aid was sanction have been only fulfilled/ are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which in was sanctioned.

Kind of Check Exercised:-

- Works have been supervised by Executive Engineer/Superintend Engineer.
- Periodic Inspection has been conducted by Executive Engineer/ Superintending Engineer.
- Construction Material have tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer.
- All other codas formalities have been observed.

Physical Progress achieved.

- Construction of road works.
- Construction of CD works.

Divisional Accounts Officer
RWD works division, Kishanganj-1

Signature of PIU/Executive Engineer
RWD works division,
Kishanganj-1

Chatur
21/11/20

21/11/20

Sl. No	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval (AA)		Agreement (In Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allotted Amount (in Lakh)	up-to-date expenditure as per MIS (in Lakh)	Requisition against work done. (in Lakh)	Remarks
					Length (in KM)	Amount of (In Lakh)	Initial Rectification with Surface renewal (In Lakh)	5 Year Routine Maintenance (In Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	MR/KI/KIS/19/0002	Lalkania - Mahingson	NEA220001248	539/8-2-19	4.000	165.441	116.812	39.980	61/3054/MBD/2019-20	28-04-2020	31-10-2020	3459.38	25mm	5.06	0.00000	0.00000	116.46367	WIP
2	MR/KI/KIS/19/0010	Murmala Chowk to Bishanpur Road	21205901012	2050/3-7-19	2.580	110.257	74.569	28.064	58/3054/MBD/2020-21	27-09-2020	0-09-2020	3747.15	25mm	5.02	0.00000	0.00000	70.16755	WIP
3	MR/KI/KIS/19/0012	SHITALNAGAR TO G. PURANDARA	21205802060	3233/29-7-19	3.250	136.124	91.94205	32.964	24/3054/MBD/2019-20	27-10-2020	01-10-2020	3647.22	25mm	5.04	0.00000	0.00000	89.99178	WIP
			TOTAL=														276.62300	

अनु
02/11/20

Clear
21/11/20
कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, किशनगंज-1
7/21/20