

Certified that this M.B. contains
correctly hundred pages by Printer Machine
and issued to Sri Babar Ram A.C. R.W.D.
Wary Sub-Division-Deo.

[Signature]
Executive Engineer
Rural Works Depart. in
Works Division, Aurangabad

[Signature]
5/12/19

Schedule XLV - Form No. 134.

E.E. Aurangabad DIVISION.

A.C. Deo SUB-DIVISION.

MEASUREMENT BOOK

212233

Name of holder Sri Babar Ram A.C. R.W.D.

Wary Sub-Div-Deo:

Date of first entry

Date of last entry

पिठा मासिक वेत, मास :

Particulars	Details of actual measurement				Contents of area	
	No.	L	B	D		
<u>2ND ON A/C BILL</u>						
Name of work: - M.H- 139 to Titai Bigha under MMGSY.						
Name of Agency: - Smt Rina Singh.						
Agreement No: - 53 SBD/2019-20						
Date of work start: - 31.10.19						
Date of completion: - 30.10.20						
Measurement: -						
P.C.C. Portion						
(1) Construction of						
Granular Sub base						
(2) For correction Profile						
	2	4.1M	3.00M		$= 24.00 M^2$	
	3	3M	2.00M		$= 18.00 M^2$	
	4	4M	3.00M		$= 48.00 M^2$	
	3	3M	2M		$= 18.00 M^2$	
	2	5M	2.6M		$= 26.00 M^2$	
	2	6M	2.5M		$= 30.00 M^2$	
	5	5M	3M		$= 75.00 M^2$	
	1	5M	2.00M		$= 10.00 M^2$	
					$249.00 M^2$	
					$249.00 M^2 \times 0.075M$	
					$(Avg thickness)$	
					$= 18.675 M^3$	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
			B/A		18.675 M ³
(b) F.S.B. in earthen					
Portion -					
16 No X 30 M X 3.75 M X 1 M =					180.00 M ³
1 No X 20 M X 3.75 M X 1 M =					7.50 M ³
(c) F.S.B. in widening portion					
2 X 13 No X 30 M X 0.375 M X 1 M =					29.25 M ³
2 X 1 No X 25 M X 0.375 M X 1 M =					0.9375 M ³
Club					
3 X 2 X 8 M X 9 M X 0.100 M =					4.32 M ³
					241.62 M ³

(2) Providing & laying
spreading & compacting
W.B. Mgs III

(c) RCC Portion

15 No X 30 M X 3.75 M X 0.075 M =					
15 No X 30 M X 3.75 M X 0.075 M =					126.5625 M ³
1 No X 15 M X 3.75 M X 0.075 M =					126.5625 M ³
3 X 2 X 12.716 M X 0.9 M X 0.075 M =					5.15 M ³
1 X 15 M X 3.75 M X 0.075 M =					4.21875 M ³
					262.49375 M ³
					Limited to 262.49 M ³ (A)

(d) B.T Portion

28 No X 30 M X 3.75 M X 0.075 M =					236.25 M ³
1 X 28 M X 3.75 M X 0.075 M =					7.67 M ³
					243.92 M ³

Continuation

As Mch.
16/5/20
J. Ede

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
B) Construction of un Reinforced Cement Concrete Rigor Pavement					
15 NO X 30 M X 3.75 M X 0.160 M = 270.00 M ³					
15 NO X 30 M X 3.75 M X 0.160 M = 270.00 M ³					
3 X 2 X 12.716 M X 9 M X 0.160 M = 10.98 M ³					
1 NO X 15 M X 3.75 M X 0.160 M = 9.00 M ³					
					559.98 M ³

For Mall

10/10/20
J. Edeee

④ Providing and fixing of
Typical M M GSY in form of
Sign board with Logo
as per Moth's specification — 3 NO

For Mall

10/10/20
J. Edeee

For Mall

10/10/20
AE

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	

ABSTRACT OF COST

① E/W excavation of foundation of structure

Qty vide T. N.B PI-4

148.99 M³

CR 255.71/M³ - Rs 42568=00

② Providing PCC M15 in open foundation

Qty vide T. N.B PI-4

22.96 M³

CR 5501.20/M³ - Rs 126418=00

③ Providing PCC M20 in sub structure etc

Qty vide T. N.B PI-4

168.68 M³ CR 6460.54/M³ - Rs 1089264=00

④ Providing Laying RCC

M.P N.P/2 R/c of 100mm dia

37.50 M CR 4156.59/M - Rs 155672=00

⑤ Cleaning & Grubbing

Road level etc

Qty vide T. N.B PI-4

10533 M² etc

CR 49739.47/M² - Rs 76251=00

Continuation

B 1490873=00

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
B/F B					7441292=00
(10) Construction of Rigid Pavement etc.					
Qty vide T.M.B P1-9					
559.98 M ³					
@ Rs 6688.60/M ³ - B					3745482=00
(11) Providing & fixing of typical M.M.G.S.G. Sign board etc.					
Qty vide T.M.B P1-9					
3110					
@ Rs 10039.54/No. - B					30120=00

Less 10% Below ceiling Agreement (-) B					11216894=00
Less Amount of Payment up to date (-) B					1121669=00
Less Amount of Payment up to date (-) B					10095208=00
Less Amount of Payment up to date (-) B					4431409=00
Net Payable Amt B					5663796=00

Forwards

10/10/20

J. E. deo

Forwards

10/10/20

HE

Y. K. Singh
13/10/2020