

Name of work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Record Entry					
N/W - Balihar Dhudhambili					
to Bikomungaej Tolachurch					
Agency - Asonkamunsih					
Agreement No -					
Date of starting - 16.01.20					
Date of completion - 15.01.21					

- ① setting out pillars
 (2) Bench mark - 3 No.
 ② Reference pillars - 7 No

② clearing and grubbing of road land

10 x 30m x 7.0 = 2100m ²	
10 x 30m x 7.0 = 2100m ²	
10 x 30m x 7.05 = 2115m ²	
10 x 30m x 7.00 = 2100m ²	
10 x 30m x 7.10 = 2130m ²	
10 x 30m x 6.90 = 2070m ²	
6 x 30m x 7.0 = 1260m²	12615m ²
1 x 20m x 7.0 = 140m²	140m ²
	14015m ²

= 1.4015 Hec

Continuation = 1.2615 Hec.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st Running Bill					
Name of work - Balihon					
Dhandhandin to Biskrangani					
Pola Church.					
Agency - Arcon Kumar Singh					
Agreement No -					
Date of starting - 16.01.20					
Date of completion - 15.01.21					
(1) setting out pillars					
vide P1					
(2) Bench mark - 3 No.					
(22) Reference pillar - 7 No.					
(5) clearing & grubbing					
of road land vide					
P-1 = 1.2615 ha.					
(3) constn of subbankmt					
material obtained from					
borrow pit vide P3					
(2) 1000 cu m = 358.307 m ³					
(22) lead 100 m = 1124.593 m ³					
(4) constn of subgrade					
vide P4 = 2881.44 m ³					
(5) P/V G.S.B. grading I					
10 x 30 m x 4.05 x 0.20 = 243.00 m ³					
10 x 30 m x 4.05 x 0.20 = 243.00 m ³					
10 x 30 m x 4.05 x 0.20 = 243.00 m ³					
729.00 m ³					

Continuation

Sch. XLV-Form No. 134BF B 8474420

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(2) Leed 1000m					358.307m ³
					@ Rs 174.83/m ³ = 62643=00
(3) Leed 1000m					1124.593m ³
					@ Rs 130.86/m ³ = 147164=00
(4) Constrn of Subgrade					
V200 P-5 =					2881.44m ³
					@ Rs 176.47/m ³ = 508488=00
(5) P/V G.S.R grading					
V200 P-6 =					1069.20m ³
					@ Rs 2684.23/m ³ = 2869979=00
(6) P/V mm G.S.R Base					
V200 P-6 =					2 No.
					@ Rs 92757/each = 18551=00

Rs 3691569=00

less 10% (-) 369157=00

Rs 3322412=00

T. B. B. B. B.
4/11/20
J.E.

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Material statement					
① Earth -					4364.24m ³
② G.S.B -					1069.20m ³
53mm to 75mm -					641.52m ³
75mm to 4.75mm -					256.608m ³
Sand -					384.912m ³
@ Rs					
140000					
141100					
J.E					

CD
P. 11/10
5/11/20