

BARI DHANESH TO MIRZAPUR

Schedule XLV-Form No. 134

M/S MAA AMBEY CONSTRUCTION DIVISION

M/R

SUB-DIVISION

MEASUREMENT BOOK

MB-No- 370

and date of agreement
These four lines should be repeated at the commencement of
the measurements relating to each work.)

Particulars	Details of actual measurement			Contents of area
	A	B	D	
First and final construction both				
Name of Work -	Construction of the Road			
	from Baridhanesh To Mirzapur Road			
	Under MR(3054) on the Hathua Block.			
Agency -	M/s MAA Ambey Construction.			
Agreement No -	66/MBD(3054 - New Maintenance			
	Policy) 2020 - 2021.			
Date of commencement -	01.12.2019.			
Date of completion -	30.09.2020.			

Record Entry -

(1/60) Clears and grubbing Road land wild
vegetation, Grass, Bush and Sapling.
do — do —

$$2 \times 7 \text{ Nos} \times 30\text{m} \times 1.35\text{m} = 567.00\text{m}^2$$

$$2 \times 1 \text{ Nus} \times 25\text{m} \times 1.25\text{m} = 62.50\text{m}^2$$

$$2 \times 9 \text{ Nus} \times 30\text{m} \times 1.10\text{m} = 594.00\text{m}^2$$

$$2 \times 6 \text{ Nus} \times 30\text{m} \times 0.90\text{m} = 324.00\text{m}^2$$

$$2 \times 1 \text{ Nus} \times 20\text{m} \times 0.60\text{m} = 24.00\text{m}^2$$

$$2 \times 5 \text{ Nus} \times 30\text{m} \times 1.00\text{m} = 300.00\text{m}^2$$

$$2 \times 1 \text{ Nus} \times 20\text{m} \times 0.80\text{m} = 32.00\text{m}^2$$

$$2 \times 3 \text{ Nus} \times 30\text{m} \times 0.50\text{m} = 90.00\text{m}^2$$

$$2 \times 7 \text{ Nus} \times 30\text{m} \times 1.20\text{m} = 504.00\text{m}^2$$

$$2 \times 8 \text{ Nus} \times 30\text{m} \times 0.70\text{m} = 336.00\text{m}^2$$

$$2 \times 1 \text{ Nus} \times 15\text{m} \times 0.90\text{m} = 27.00\text{m}^2$$

$$2 \times 4 \text{ Nus} \times 30\text{m} \times 1.15\text{m} = 276.00\text{m}^2$$

1. 12.9.2020
J.E.

Continuation
3136.50m²
= 0.31 Hectare

[illegible]

1st & 2nd Final Cost 30.54
New Maint. 35.00.000/-

Sch. XLV—Form No. 134

26

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1/2 S.D					17.5000
2/2 S.D					70.0000
1/2 C.G.S.T					35.0000
1/2 S.G.S.T					35.0000
Royalty					52474
S.F					10331
1/2 L.C					35.0000

Total Deduction — 412825.20
 Pay of M — 30.87.175.20
 35.00.000.00

Vr No. — 35 dt 26/9/2020

Passed for Rs 35.00.000.00 (A)
 (Pay of M) Pay L

30.87.175.20 (A Thirly Lac
 eighty Seven thousand one
 hundred seventy five) R.C.M.

26/09/2020

26/09/2020
 कार्यपालक अभियंता
 ग्रामीण कार्य विभाग
 कार्य प्रमाणन समिति (गोपबल्लभ)
 26/9

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd Final Construction A/C Bill.					
Name of Work—Construction of the Road					
from Baridhamash To Mirzapur Road					
Under MR(3054) 2nd Hathua Block.					
Agency—M/S MAA Ambey Construction					
Agreement No—66/MBD(3054 New maintenance policy) 2020—2021.					
Date of commencement 01.02.2019					
Date of completion 30.8.2020					
Further measurement					
NIL					

Abstract of Cost					
1	60	clear and grubbing Road land wild vegetation, grass, Bush and Sapling			
		do—do—all comp			
		Qty vide TMB Page No—01			
		0.31 Hectare @ Rs 47496.76/15344=			
2	61	Construction of sub-grade Earthen			
		Shoulder Material do term. Level—100mm			
		do—do—all comp			
		Qty vide TMB Page No—2			
		651.6 m ³ @ Rs 176.96/m ³ 115201=			
3	62	Construction of modular sub-base by			
		Well graded Material			
		do—do—all comp			

Continuation

Qty vide TMB Page No—2, 3

45.60 m³ @ Rs 2334.97/106475=

Rs—237029=

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
23 83 Provision on the painting Two coat Concrete surface with 2.5mm thickness do do all comp					
Qty vide TMB Page No - 20.					
58.56 m ² @ Rs 95.63/m ²					5600 =
					Rs - 3147943
0.57% Below					17943 =
Total Rs					3130000 =
11% Labour cost					31300 =
12% GST					375600 =
Total Rs					3536900 =
Less previous Bill Page 26					3500000 =
4.11.2020 T.E.					Rs - 36900 =

2nd & final Const Bill CPMS

S.D 5%	1845 =
21.9.1	738 =
11.0.451	369 =
17.5.451	369 =
17.1.0	369 =
Total Deduction	3690 =
Pay CPMS	33210 =
Total	36900 =
V. NO.	dt

Passed for Rs 36,900 = (A thirty
Six thousand nine hundred) Only pay
Rs 33,210 = (A thirty three thousand
two hundred ten) P. CPMS