

प्रमाणित किया जाता है -
 कि इस भाषी पुस्तक में दर्शा हुआ
 कुल 100 (एक सौ) पन्ना मात्र
 है, जिसे सहजक अभिलेखा, आठ
 काठ वि० चैनपुर के नाम से
 निर्गत किया जाता है।

25/9/19
 कार्यपालक अभियन्ता
 ग्रामीण कार्य विभाग
 कार्य प्रशिक्षण, पंचुआ
 25/9/19

Reissue to Anil Kumar J.E
 Chainpur

14.3.2019
 J.E Chainpur

Schedule XLV - Form No. 134.

अधिका DIVISION.

चैनपुर
 सिस्टम नं. 134/19
 सिस्टम नं. 134/19
 सिस्टम नं. 134/19

MEASUREMENT BOOK. 1308

721202

सहजक अभिलेखा आठ काठ वि०

चैनपुर।

Date of first entry

Date of last entry

पिस्त. गवर्नर प्रेस, गण।

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
1 st R/A 2 Final Bt.					
N/a - Cont ^d of road from Srikandarpur to Rajipur.					
CH-Head-		MMGS7.			
Name of Contractor:-					
		Kudra. Cam ^d Lad.			
		MI - Chakya.			
		PO - Kudra.			
		Dur - Karmur			
Agreement No -					
D.O.C -					
Estn - 06.8.2020.					
Dating Actual Completion - 08.08.2020.					

① Cont^d of granular Sub.

Base 300 - 100mm thick

graded material - do - 0.11

Qty

Ch 1775 m to 1875 m

 $(3 \times 30.00 + 10.00) \times 3.60$ $\times 0.100 = 36.00 \text{ m}^3$ 36.00 m³② Road Cont^d Foundation laying

Spreading and Compacting

200 mm - do - 0.11

Qty Ch 1775 m to 1875 m

 $(3 \times 30.00 + 10.00) \times 3.60$ $\times 0.075 = 27.00 \text{ m}^3$ 27.00 m³

③ Foundation P.C. Pavement

do - 0.11

Qty Ch 1775 m to 1875 m

 $(3 \times 30.00 + 10.00) \times 3.60$ $\times 3.25 \times 0.160 = 52.00 \text{ m}^3$

Continued

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
				0.5 R.	17541057=32

(17) Providing retroreflectors

Red traffic sign-do-ell

Qty under item No (6)

T.M.B Page No - (32)

Qty

(1) 600 mm dia triangular

Qty 6.00 Nos

@ 6430.84/each - 38585=04

(11) 600 mm dia circular

Qty 3.00 Nos

@ 9691.84/each - 29075=52

(11) 600 mm x 450 mm

rectangular - 6.00 Nos

@ 5735.90/each - 35615=40

(11) 900 mm octagonal

Qty 3.00 Nos

@ 11247.85/each - 33743=55

(18) Providing R.C.C. m/s grade

km stone/local stone

-do-ell

Qty under item No (7)

T.M.B Page No - (33)

Qty

(1) km stone - 4.00 Nos

@ 2547.31/each - 10189=24

(11) 200 m Post - 12 cones


@ 6967.0/each - 8360=40

(19) Providing and fixing

guard stone-do ell

Continuation

0.5 R. 17696626=47

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
			B.F.R.		17696626=47
City vide Form No. (8)					
T.M.B Page No (33)					
City		61.00 Nos			
@ B		569.63 each	B		34747=43
(20) Bonding and firing					
Mainf. logs and cistern					
Board - do - all					
City vide Form No. (9)					
T.M.B Page No. (33)					
City		3.00 Nos			
@ B		124.83=57 each	B		37450=4
(21) Bonding not applied Thereon					
plastic compound -					
road markers - do - all					
City vide Form No. (10)					
T.M.B Page No. (33)					
City		B.T Portion = 500.00 m ²			
@ B		240.00 m ²	B		1120000=0
E.C Portion		110.00 m ²			
@ B		942.08 m ²	B		103628=80
		Total B			18292453=41
		Roadway @ B			0=41
		Total B			18292453=0
less 10 % Below		@ B			1829245=0
		Total B			16463208=0
less Previous Payment		@ B			15233303=0
		Total B			1029905=0
 Billie Rose Clerk					
Continuation  11/1/20					