

उक्त पत्र किमा जागरण कि ६६
गांधी-पुस्तिका के छापा हुआ १००
(एकली) पन्ना ^{गांधी} ^{के} ^{छापा} ^{हुआ} ^{१००}
सहायक के निदेशों के मागीर कार्य
विभाग कार्य काय- प्रमाण,
योग्य [के नाम से निर्दिष्ट-निर्दिष्ट
जागरण

[Signature]

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रदर्शन, भद्रा
8/11/19
11-9-19

Reissue to Anil Kumar J.E
Champur.

[Signature]
11.9.19
A.E

Sch. XLV-Form No. 134

Bhabha DIVISION
Champur SUB-DIVISION

Measurement Book

No. 1289

Name of officer सहायक कमिश्नर

ग्रामीण कार्य विभाग-कार्य काय
Date of first entry प्रमाण, योग्य

Date of last entry

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Final R/A B.II.					
N/O - Const ⁿ of road from Naughton to					
Murphree Idgahia Murphree B.I.					
Name of Agency -					
Maa. Chaudhary. Mundeswar					
Construction					
Ward. No. 2. Bhabua (Kaimur)					
Agreement No. 330 20/2018-19					
M.O.C. - 09.03.2019					
Time of Completion - 18.12.2019.					
Estm. - 2.12.19					
(1) Clearing and grubbing of road					
Land - do - 211					
Qty.					
(29 Nos x 3000 + 10.00)					
x 6.00 = 5280.00 m ²					
or 0.528 Hectare - 0.528 Hec					
(2) Const ⁿ of embankment with					
approved material obtained					
from borrow pits - do - 211					
Qty					
Ch. Fill Area. Mean distance Qty					
Level upto. 1000 m.					
0.00 0.655					
50 0.745 0.700 50. 35.00 m ³					
Continuation					
Co. Qty 35.00 m ³					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			R.F R	6373	155=06
and lego Board do-est					
Qty vide item No - (8)					
T.M.B Page No - (15)					
Qty		3.00	Nor		
@ R	1247	3.00	each - R		37419=00
(11) Providing Hot applied Thermo plastic compound					
Painting do-est					
Qty vide item No - (9)					
T.M.B Page No - (15)					
Qty		176.00	m ²		
@ R	942	08/m ²	- R	165806	=08
(12) Setting out work with cons ⁿ of R.P. & B.M do-est					
Qty vide item No - (10)					
T.M.B Page No - (15)					
Qty		0.88	km		
@ R	5969	40/km	- R	5253	=07
(13) @w for excavation for foundation of structure do-est					
Qty vide item No - (12)					
T.M.B Page No - (17)					
Qty		14.40	m ³		
@ R	285	92/m ³	- R	4117	=25
(14) Providing and laying B.C.C. Pipe HP do-est					

Continuation

CofR 6585750=46

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.R	6585750=46	
Qty vide item No.			(13)		
T.M.P Page No.			(17)		
Qty		2500 m			
@ R	962	601 m	R	24065=00	
		Total R	6609815=46		
		Rounding (-) B	0=46		
		Total R.	6609815=00		
less 10% Below =		(-) B	660982=00		
		Total R	5948833=00		
less Previous Payment =		(-) B	5489127=00		
		Total R	459706=00		

JAL
 6/11/2020
 6/11/20

At
 6/11/20
 11/11/20

Continuation