

कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग कार्य प्रमंडल, महाराजगंज ।

पत्रांक1579अनु०/महाराजगंज, दिनांक ९-११-२०२०

प्रेषक :-

कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, महाराजगंज ।

सेवा में,

सचिव-सह-प्राधिकृत पदाधिकारी,
विश्वेसरैया भवन, बेली रोड
पटना ।

विषय: शीर्ष NDB(Brics) योजना के पथ के भुगतान हेतु राशि की अधियाचना एवं प्राधिकार पत्र के संबंध में ।

महाशय,

उपर्युक्त विषयक इस प्रमंडल अतर्गत शीर्ष NDB(Brics) योजना के पथ के भुगतान हेतु विहित प्रपत्र में संवेदक का नाम प्राधिकार पत्र निर्गत करने एवं राशि अधियाचना हेतु प्रपत्र संलग्न किया जा रहा है। पथ का कार्य संतोषजनक है। संबंधित पथ के मापीपुस्त की अभिप्रमाणित प्रति संलग्न की जा रही है।

अतः अनुरोध है कि पथों के भुगतान हेतु रू० 95,98,026 (पन्चान्धे लाख अन्धान्धे हजार छब्बीस मात्र) राशि का आवंटन उपलब्ध कराने की कृपा की जाय।

अनु०- यथोक्त ।

विश्वासभाजन

कार्यपालक अभियंता

ग्रामीण कार्य विभाग,

कार्य प्रमंडल, महाराजगंज ।

९/११/२०

१२/११/२०

From GFR 19-A

(See Government of India's Decision (1) below Rule-150)
Form of Utilization Certificate upto the month of November 2020

NDB(Brics)Road

1. RWD, Works Division, Maharajganj

S.No.	Name of Scheme	Sanction No. with amount (In Rs. Lacs)	Amount Received (In Rs. Lacs)	Particulars
1	Construction of Rural Roads under NDB(Brics)			
	Letter No.	Date	Amount	
1	160 WE-	31-12-19	130.67561	Certified that out of Rs. 996.10270 lacs received till November 2020 in favor of Ex. Engineer R.W.D., Works Division, Maharajganj, a sum of Rs 979.7890 lacs has been utilized for the purpose of NDB(Brics)Schemes for which it was sanctioned and the balance of Rs 16.31365 lacs remaining unutilized at the end of the period .
2	12 WE	17-01-20	117.22258	
3	31 WE	17-02-20	137.41066	
4	59 WE	17-03-20	96.22901	
5	76 WE	08-05-20	88.50464	
6	83 WE	26-05-20	89.52170	
7	98 WE	10-06-20	144.10496	
8	108 WE	25-06-20	45.43039	
9	111 WE	10-07-20	50.69935	
10	127 WE	20-08-20	79.99017	
11	177 WE	09-11-20	16.31363	

2. Certified that I have satisfied myself that the conditions which the grants—in-aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Krishna Tiwari
DAO 9/11/20

R.W.D., Works Division
Maharajganj

2/11/20
Executive Engineer
R.W.D., Works Division
Maharajganj
9/11/20


Rural Works Department


NABARD(RIDF) Allotment Requisition Format

Name of Division:- Maharajganj

Sl. No.	Year	Name of Road	Name of Contractor (In English)	Administrative Sanction		Amount of Agreement (In Lacs)		Total Allotment Received (In Lacs)	Total Expenditure as per MIS (In Lacs)	Value of Measurement (In Lacs)	Current Demand (In Lacs) (11-9)	Remarks
				Length (In Km)	Amount (In Lacs)	Main Work	Maintenance					
1	2018-19	Hussepur to Sisni Harijan Tola	SAVITRI TECHNOCRATES PRIVATE LIMITED	1.150	95.24000	77.60157	6.36500	77.35325	77.35325	77.35325		Work Completed
2	2018-19	T03 to Dumri	SAVITRI TECHNOCRATES PRIVATE LIMITED	1.000	84.44000	68.48500	5.96700	67.66721	67.66721	67.66721		Work Completed
3	2018-19	Gorinkothi Sauna Path to Laka Tola via Dhusukpur	SAVITRI TECHNOCRATES PRIVATE LIMITED	1.500	127.24000	102.35400	9.84700	77.66657	77.66657	77.66657		GR-III & PCC
4	2018-19	Sahil patti to Rajapur	Vijay Singh	5.000	322.54000	246.87900	37.82000	241.46283	241.46283	241.46283		Work Completed
5	2018-19	Gohpur Shivpujan Yadav ka Gahr to Gohpur Mauje	SAVITRI TECHNOCRATES PRIVATE LIMITED	1.000	72.14000	55.25800	8.42400	37.01031	37.01031	54.88139	17.87108	Work Completed
6	2018-19	S01 (Choumukha) to Balthari Tola	Vijay Singh	2.100	165.58000	131.88200	14.07400	98.66342	98.66342	98.66342		Earth Work GSB
7	2018-19	L029 to Sariya Tola Ray Ka Tola	Vijay Singh	1.400	102.50000	80.80900	9.61600	78.04619	78.04617	78.04617		Work Completed
8	2018-19	Pokhara Bazar to Pokhara Krishna Tola	SAVITRI TECHNOCRATES PRIVATE LIMITED	1.375	96.05000	75.67000	9.03400	72.88940	72.88940	72.88940		GR-III & PCC
9	2018-19	L033 to Mathia Giri Tola	SAVITRI TECHNOCRATES PRIVATE LIMITED	2.070	149.37000	118.12800	13.50200	86.92474	86.92474	105.17772	18.25298	Work Completed
10	2018-19	L035 to Chanauli	SAVITRI TECHNOCRATES PRIVATE LIMITED	2.200	148.92000	115.74100	15.52600	45.97541	45.97541	105.83161	59.85620	Work Completed
11	2018-19	Lakhnaura to Dusadh Tola	Vijay Singh	1.000	84.16000	67.82600	6.38500	61.74402	45.43039	61.74402		PMC
12	2018-19	L042 to Indauli	Vijay Singh	1.325	104.29000	84.53100	8.02300	50.69935	50.69935	50.69935		GR-III & PCC

Sl. No.	Year	Name of Road	Name of Contractor (In English)	Administrative Sanction		Amount of Agreement (In Lacs)		Total Abatement Received (In Lacs)	Total Expenditure as per MIS (In Lacs)	Value of Measurement (In Lacs)	Current Demand (In Lacs) (11-9)	Remarks
				Length (In Km)	Amount (In Lacs)	Main Work	Maintenance					
13	2018-19	Shiv Mandir to Chakri Mathia Giri Ji Ka Tola	Awanish Construction	1.500	117.06000	93.13600	9.77600			33.21598		GR-III & PCC
14	2018-19	Siwan Paigamberpur Sadak Ramgarha to Koiry Tola	Awanish Construction	2.600	175.44000	142.83400	13.44000			90.92800		GR-III & PCC
Total				25.22000	1844.97000	1461.13457	167.79900	996.10270	979.78905	1216.22692	95.98026	


 DAO 9/11/20
 RWD Works Division, Maharajganj


 Executive Engineer,
 RWD, Works Division, Maharajganj