

प्रमाणित किया जाता है- 185
इस भागी प्रशिक्षण में देखा हुआ कुल-
100 (एक सौ) पन्ना मात्र है, जिसे-
सहायक अभियंता, ग्रा० का० वि०,
भुआ के नाम से निर्गत किया जाता
है।

30/4/20

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमोद, भुआ

30/4/20

Sch. XLV-Form No. 134

भुआ DIVISION
भुआ SUB-DIVISION

MMGSY अन्तर्गत स्तवार त्रिगुनी से
रूपपुर पश्चिम रोला पन।

Measurement Book

No. 1383

Name of officer सहायक अभियंता,

ग्रा० का० वि०, भुआ,

Date of first entry

Date of last entry

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
24 on the bill					
N/W - Lathour Jigra to Ruppur					
portion to be under survey (1600)					
Agency - Sri Lakshman Singh					
New area, Jera mandir					
Cholan bigha, Bulri, Rattas					
Agreement No - 36(380)/2019-20					
Agreement value - ₹ 7331084/-					

Date of work start - 4.3.2020					
Date of completion - 3.3.2021					
By - 29.4.20 to 18.6.20					
1. clearing & grubbing road land					
etc.					
8 x 25 x 6					1200 m ²
8 x 25 x 6					1200 m ²
8 x 25 x 6					1200 m ²
4 x 25 x 6					600 m ²
6 x 25 x 6					900 m ²
6 x 25 x 6					900 m ²
					6000 m ²
					0 x 0.60 hectare
Sum 30.4.20					
Sum 30.9.20					
Sum 30.4.20					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		2nd class bill			
N/line - Railway from to Suppur					
	pachon to a under (1000 sq ft)				
Agency - Sri Lakshman, 20758					
	Near area, Toru mandur				
	Cotton field, Bedri, Lakdas				
Agreement no. 36 (SAD) / 2019-20					
Agreement value - Rs. 7331084/-					
Date of work start - 16.8.20					
Date of completion - 6.11.20					
B/cn - 16.8.20 to 6.11.20					
1. P.V. laying spreading & compacting					
1.500 grade 12 - as per specifi-					
cation & direction of P.V.					
	6 x	25-x	3.75 x	0.075	42.188 m ³
	6 x	25-x	3.75 x	0.075	42.188
Quantity 16.8.20	6 x	25-x	3.75 x	0.075	42.188
	6 x	25-x	3.75 x	0.075	42.188
	4 x	25-x	3.25 x	0.075	28.125 m ³
	6 x	25-x	3.75 x	0.075	42.188
	6 x	25-x	3.75 x	0.075	42.188
	2 x	25-x	3.75 x	0.075	14.062 m ³
					295.815
2. Const. of unreinforced cement concrete					
Quantity - as per specifi-					
6.11.20	4 x	25-x	3.75 x	0.160	60 m ³
	4 x	25-x	3.75 x	0.160	60 m ³
					120 m ³

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost (2nd or 4th bill)					
4/2 clearing & grubbing road land etc.					
0.60 hectare wide Turia P-3					
@ R 54197 = 03 per hectare					R 32519 =
2/6 const. of subgrade with materials obtained from borrow pits					
1260-m wide Turia P-3					
@ R 196274/m					R 247892 =
3/7 const. of S.S.B. with materials grading					
850.50 m wide Turia P-3					
@ R 3272 = 17/m					R 2782981 =
4/8 ppv laying spreading & compacting road grade					
295.35 m wide Turia P-5					
@ R 4247 = 55/m					R 1254365 =
5 const. of unreinforced cement concrete pavement - as per bill					
120-m wide Turia P-5					
@ R 8007 = 70/m					R 960924 =
					R 5278681 =
268 10% as per settlement					R 527868 =
					R 4750813 =
1.55 p.p.v. wide Turia P-4					R 2757053 =
					R 1993760 =

Kumer
6.11.20

Continuation
9.11.20
A.E.

4/10
all
11/11/20