

Agency - Sri ~~Raj~~ Satendra Narayan
Singh

Near Mahat Dhibas to Dhibas

Schedule XIV - Form No 13A

17/11/54

For the

BIHAR P.W.D.

III. P.W.D. Wing - Transport Division

Assistant Engineer - 3rd Division

P.W.D. Wing - Sub-Div. Kuthubaba

MEMORANDUM BOOK No-125591

Certified that this M.B. contain
100 (one hundred) pages by printers-
Mofakhire and issued to Sri Baban
Rao A.E. Kalyanpur.

[Signature]

10/1/20

Executive Engineer
Rural Works Department
Works Division, Aurangabad

[Signature]
10/1/20

Schedule XLV - Form No. 124.

_____ DIVISION.

_____ SIGNATURE.

MEASUREMENT BOOK.

2559

221166

Date of first entry

Date of last entry

नि.हा. नम.पेट चेस, गया ।

Sch. XLV-Form No. 134

SCT. XLV-Form NO. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
	<u>3rd & Final bill</u>				
N/w - construction of road near					
Nahar Dikar to Dikar.					
Agency - Sri Satyendra Narayan Singh,					
Agreement No. 05(SBQ)/2020-21					
Date of work start - 08/06/2020					
Date of completion - 07/06/2021					
Date of entry -					
	<u>Measurement</u>				
① construction of					
G.S.B.					
widening on curve.					
$4 \times 20 \times 0.60 \times 0.10 =$					4.80 m^3
② Providing and laying					
W.B.M. gradt. III					
$4 \times 20 \times 0.375 \times 0.075 =$					2.25 m^3
③ Providing and applying					
Primer coat (SS-1)					
$13 \times 30 \times 3.75 =$					1462.50 m^2
$1 \times 10 \times 3.75 =$					37.50 m^2
widening on curve $4 \times 20 \times 0.375 =$					30.00 m^2
					<u>1530.00 m^2</u>
④ Providing and applying					
tack coat					
$13 \times 30 \times 3.75 =$					1462.50 m^2
$1 \times 10 \times 3.75 =$					37.50 m^2
$4 \times 20 \times 0.375 =$					30.00 m^2
					<u>1530.00 m^2</u>

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
⑤ Providing and laying mix. bed surface					
		13	30	3.75	$= 1462.50 \text{ m}^2$
		1	10	3.75	$= 27.50 \text{ m}^2$
		4	20	0.275	$= 30.00 \text{ m}^2$
					<u>1530.00 m²</u>
⑥ Setting out pillars					
① Benchmark pillar					1 No.
① Reference pillar					2 No.
⑦ Brick masonry wall in 1:3 cement.					
		2	6.50	0.40	$\times 0.60 = 3.12 \text{ m}^3$
⑧ Providing p.c.c. in coping					
		2	6.50	0.40	$= 13.00 \text{ m}^2$
⑨ plastering with 1:4 (1:4)					
		4	6.50	0.60	$= 15.60 \text{ m}^2$
		2	6.50	0.40	$= 5.20 \text{ m}^2$
		4	0.40	0.60	$= 0.96 \text{ m}^2$
					<u>21.76 m²</u>
⑩ Providing and laying R.C.C. pipe of 300 mm.					
		2	4	2.50	$= 20.00 \text{ m}^2$
⑪ painting on paper wall.					
600 mm high					
Top		2	3.60	0.40	$= 2.88 \text{ m}^2$
Side		4	3.60	0.60	$= 8.64 \text{ m}^2$
Front		4	0.40	0.60	$= 0.96 \text{ m}^2$

1000 mm high.

Continuation

$$\begin{aligned}
 2 \times 2 \times 6.15 \times 0.40 &= 9.84 \text{ m}^2 \\
 2 \times 4 \times 6.15 \times 0.60 &= 29.52 \text{ m}^2 \\
 2 \times 4 \times 0.40 \times 0.60 &= 1.92 \text{ m}^2 \\
 \hline
 &= 53.76 \text{ m}^2
 \end{aligned}$$

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
(12) Construction of subgrade and earthen shoulders.					
$2 \times 13 \times 30 \times (1.182 \times 0.075 + 1.388 \times 0.20) = 285.64$					
$2 \times 1 \times 10 \times (1.182 \times 0.075 + 1.388 \times 0.20) = 7.32$					
(i) Left 1000 ft = 102.72					292.96
(ii) Left 1000 ft = 189.24					

(13) Construction of embankment using best material					
By calculation					
Chainage	Fill Area	4200 Area	Dist.	Fill Volume	
0	4.214	-	-	-	
50	4.930	4.572	50	228.600	
100	5.157	5.040	50	252.000	
150	5.250	5.125	50	258.75	
200	4.960	5.080	50	244.000	

250	4.981	4.971	50	228.55	
300	4.916	4.948	50	247.40	
350	4.822	4.869	50	243.45	
400	4.410	4.616	50	230.800	
450	3.937	4.174	50	208.700	
500	3.752	3.844	50	192.20	
550	3.617	3.687	50	184.20	
600	3.412	3.515	50	175.750	
610	3.461	3.436	10	34.360	
		Total		2698.76	

(14) Deduction					
Subgrade & shoulders				292.96	
G.S.B			(-)	251.60	
H.B. (11)			-	174.99	
P.C.C. 5.30			-	128.52	
				1850.69	

Continuation

- (i) For 1000 ft length = 518.19
(ii) For 100 ft length = 1332.34

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
(14) R.C.C. 4-15 grade					
Kancher stone					
(i) ordinary Kancher stone					2 Nos.
(ii) 200 mm stone					3 Nos.
(15) Providing and fixing					
Logo of Project					2 Nos.
(16) R.C.C. 4-15 grade					
boundary pillar					32 Nos.
(17) Providing & fixing					
Traffic sign					
(i) 600 mm equilateral					4 Nos.
(ii) 800 mm rectangular					2 Nos.
(iii) 600 mm x 450 mm rectangular					2 Nos.
(iv) 900 mm side octagon					2 Nos.
(v) 600 mm circular					2 Nos.
(18) Road marking with					
hot applied thermoplastic					
B.T surface					
$2 \times 13 \times 30 \times 0.10 =$					78.00 m^2
$2 \times 1 \times 10 \times 0.10 =$					2.00 m^2
					<u>80.00 m^2</u>
(19) Road marking					
C.C. surface					
$2 \times 7 \times 30 \times 0.10 =$					42.00 m^2
(20) Planting of Tree					
by the road side					40 Nos.

28/10/2020

AE

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
<u>ABSTRACT of cost</u>					
① clearing and grubbing grassy land.					
0.43 Hec. vide T45P-11					
					@ 51133 = 76/Hec = 21988 = v
② Excavation for roadway in soil (Box cutting)					
56.25 m ³ vide T45P-11					
					@ 74 = 16/m ³ = 4172 = v
③ construction of embankment with soil material deposited for roadway.					
33.75 m ³ vide T45P-11					
					@ 26211/m ³ = 881 = v
④ Dismantling of existing structure like culvert cement-concrete.					
1.80 m ³ vide T45P-12					
					@ 484 = 74/m ³ = 873 = v
⑤ Dismantling of existing structure like culvert brick masonry.					
51.93 m ³ vide T45P-12					
					@ 231277/m ³ = 12036 = v
⑥ Removing all types of Nymabika upto 600 mm.					
22.50 m vide T45P-12					
					@ 174 = 78/m = 3933 = v

Continuation

43883 = v

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
				B.F.S.	43883 = v
⑦ E/W is excavation for found of structure.					
75.26 m ³ vide TMBP-12					
				Q. 269 = 32/5 ³	20269 = v
⑧ Providing p.c.c. 17-15 in open frontalis					
12.07 m ³ vide TMBP-12					
				Q. 5118 = 39/5 ³	61625 = v
⑨ Providing p.c.c. 17-20 in sub-structure.					
82.65 m ³ vide TMBP-12					
				Q. 5917 = 33/5 ³	489067 = v
⑩ Providing a/c. 100 mm R.C.C. 1/2 H. Pipe of 600 mm.					
7.50 m vide TMBP-13					
				Q. 1044 = 37/4	7833 = v
⑪ Providing a/c. 100 mm R.C.C. 1/2 H. Pipe of 1000 mm.					
15.00 m vide TMBP-13					
				Q. 3821 = 57/4	57323 = v
⑫ Construction of concrete slab with reinforcement					
vide TMBP-18					
(i) For 1000 mm slab					
518.19 m ³ Q. 174 = 94/5 ³					90652 = v
(ii) For 1000 mm slab					
1332.34 m ³ Q. 131202/5 ³					174577 = v
				T.	945229 = v

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
			B.F.B.		
(13) construction of					
G.B.					
246.95 m ² vide T.M.B.P. 13					
4.80 m ² vide T.M.B.P. 16					
251.75 m ²					
Less: 251.60 m ²					
				2743 = 70/3	690315 = v
(14) Providing and laying					
iron grating. II					
172.74 m ² vide T.M.B.P. 13					
2.25 m ² vide T.M.B.P. 16					
174.99 m ² @ 3886272/3					680137 = v
(15) cement concrete					
pavement. II. 30					
128.52 m ² vide T.M.B.P. 13					
@ 6425 = 77/3					825840 = v
(16) Providing and laying					
of logs of project.					
2 Nos. vide T.M.B.P. 14					
2 Nos. vide T.M.B.P. 19					
4 Nos. @ 9329 = 10/2					37316 = v
(17) Providing and ^{applying} laying					
primer coat (SS-1)					
1530.00 m ² vide T.M.B.P. 16					
@ 45 = 15/3					69080 = v
(18) Providing and applying					
feeder coat					
1530.00 m ² vide T.M.B.P. 16					
@ 15 = 35/3					23486 = v

Continuation

A. 3271403 = v

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
			B.F.B.		
(19) Providing and laying min seal surfacing					
1520.00 m ² vide TMB p. 17					
				@ 208 = 94/m ²	319678 = 0
(20) Setting out pillars.					
vide TMB p. 17					
(i) Bench mark pillar.					
1 No. @ 4020 = 0/c					4020 = 0
(ii) Reference pillar					
2 Nos. @ 1828 = 95/c					3658 = 0
(21) construction of subgrade and earth sleepers.					
vide TMB p. 18					
(i) bed 1000 m					
103.72 m ³ @ 176 = 58/m ³					18315 = 0
(ii) bed 100 m					
189.24 m ³ @ 141 = 17/m ³					26715 = 0
(22) Brick masonry work					
12 m³ vide TMB p. 17					
(22) Providing and laying R.C.C. pipe of 300 mm.					
20.00 m vide TMB p. 17					
				@ 908 = 36/m	18167 = 0
(23) painting on parapet walls.					
53.76 m ² vide TMB p. 17					
				@ 97 = 19/m ²	5225 = 0

Continuation

5. 3667181 = 0

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
			B.F.A.		
(24) R.C.C. 15 grade					
boundary stone.					
vide TNSP. 19					
(i) ordinary R.C. stone.					
2 Nos. @ 2107 = 2107/c —					4216 = v
(ii) 200 mm stone.					
3 Nos. @ 573 = 80/c —					1721 = v
(25) R.C.C. 15 grade					
boundary pillar.					
32 Nos. vide TNSP. 19					
@ 473 = 42/c —					15149 = v
(26) Providing of fixing					
Traffic sign.					
vide TNSP. 19					
(i) 600 mm equilateral Δ					
4 Nos. @ 3719 = 83/c —					14879 = v
(ii) 800 x 600 mm rectangular.					
2 Nos. @ 6964 = 74/c —					13929 = v
(iii) 600 x 450 mm rectangular.					
2 Nos. @ 4861 = 51/c —					9723 = v
(iv) 900 mm side octagon					
2 Nos. @ 8887 = 62/c —					17775 = v
(v) 600 mm circular.					
2 Nos. @ 4991 = 75/c —					9984 = v
(27) Road marking paint lot					
applied (B.T. Syfau)					
80.00 m ² vide TNSP. 19					
@ 735 = 44/m ² —					58835 = v

Continuation

{ 38/3392 = v

