

NW- Marar ghat Nalka talapussy path to
Marar ghat Khas (Haradiga)

Schedule XLV Form No. 134.
Under-NYM GSY - SC

Contractor - Rasendra Singh.

DIVISION

R.W.D. HATUA

SUB-DIVISION

Measurement Book

M.B-No-398

Isl on A/C bill

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Marwar Ghat Nawaka					
Take PMSY path To Marwar Ghat					
Khas (Horoliya).					
Under - PMSY					
Agency -					
Agreement No -					
Date of Commencement -	4-10-2020				
Date of Completion -	3-10-2021				

Record entry.

1/ Construction of reference

Working Bench mark = 220

do do all Comp.

1.030 K.M.

2/ Construction of reference

pillar / Burjess = 4120

do do all Comp

1.030 K.M.

3/ Clearing and grubbing

road land.

do do all Comp.

$$220 \times 120 \times 30 \text{ m} \times 1.50 \text{ m} = 90.0 \text{ m}^2$$

$$220 \times 120 \times 30 \text{ m} \times 1.50 \text{ m} = 90.0 \text{ m}^2$$

Continuation

180.00 m²

15
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F. Rs	838964=
14 Excavation for road way.					
do do do all Comp.					
Qty. side T.M.D. per cm (6)					
101.09 m ³ @ Rs. 74.16/m ³ - Rs.					7497=
15 Construction of granular -					
Sub-base.					
do do do all Comp.					
Qty. side T.M.D. per cm (8)					
453.99 m ³ @ Rs. 34.39-59/m ³ Rs.					1561539=
16 providing laying spreading					
16 and Compacting Stone.					
do do do all Comp.					
Qty. side T.M.D. per cm (9)					
241.08 m ³ @ Rs. 4262.75/m ³ Rs.					1240801=
				Rs	3648801=
Add GST 12%.				Rs	437856=
Add C.R.S. 1%.				Rs	36488=
				Rs	4123145=
Less as per agreement					
2.00 % below				Rs	82463=
				Rs	4040682=
<i>[Signature]</i> 11/11/2020 <i>[Signature]</i> 5-11-2020 <i>[Signature]</i> 11/11/2020					

Continuation