

Const of Road

Messy Sc

REO Road Syrka Hathburi Road Bhuban.
Schedule XLV-Form No.-134
to 19 to Mahadist to 19 SheklPura.

Executive Engineer

DIVISION

RWD Works Division

Darbhanga-1

01557-1

SUB-DIVISION

Md. Nasim Ahamed.

MEASUREMENT BOOK

3402/18-19

1st on A/c Bill

1

Name of Work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement -

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of Road					
from REO Road Surha Hathauri					
road Bhuban talu to Mahadali					
taluk shekipura Manohar Majhi					
Ghat					
Name of Agency - Mohammad Asim					
Ahmad, Vill + PO - Chandanpatti Panch					
Agreement No - 57 SBD/218-19 (Muz)					
Agreement Value - 35,39999 = 00					
Rate - 10 % below from 20.9					
Date of start - 18-12-2018					

On 9A - 35/
2nd 3 ~~1st~~ 501

20

Sch. XLV Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Construction of road					
Rco road Sukha Mahawal road					
Khuban tola to Mahadold tola Shampur					
Machha Machi ka khua.					
Agency: Mohammad Nasim Ahmad					
Agreement no- 57 SRD / 2018-2019 NMB					
Agreement value: 35,33,998 = rs					
Rate: 10.00% below from B.O.B					
Date of start: 18.12.2018					
Date of completion: 17.09.2019					
Actual date of completion: 11.09.2019					

Record Measurement Hal - Nil

ABSTRACT OF COST

(1) PM & Fixing Bench mark pillar		
vide TMB Page no- 14		
Qty - 1.0 Nos		
@ 4317.48 / each		Rs- 4317.48
(2) PM of reference pillar		
vide TMB Page no- 14		
Qty - 3.0 Nos		
@ 1990.05 / each		Rs- 5970.15
		Rs- 10287.63

Continuation
C.O

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
D.F. —————					Rs- 30287=0
(3/3) clearing & grubbing c/b					
road down d - —					
vide TMD page no-14					
Qty- 0.187 Hectare					
@ 50107.49 / Hectare					Rs- 9370=0
(4/4) Excavation for road in soil					
vide TMD page no-15					
Qty- 31.13 m ³					
@ 72.61 / Cum					Rs- 2260=0
(5/5) construction of embankment					
level upto 1000 M - —					
vide TMD page -15					
Qty- 375.14 m ³					
@ 146.99 / Cum					Rs- 55142=0
(6/6) Construction of embankment					
level upto 100 M - —					
Qty- 875.33				vide TMD page-15	
@ 129.26 / Cum					Rs- 113145=0
(7/7) construction of subgrade					
& carbon shoulder - —					
vide TMD page no-15					
Qty- 373.97 m ³					
@ 148.61 / Cum					Rs- 55576=0
(8/8) P.V. work in I					
Qty- 132.353				vide TMD page-15	
@ 2981.51 / Cum					Rs- 394612=0
					Rs- 640392=0

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
R.F. —————				PA	640393 ⁰⁰
(19) P.V. work boundary — 3					
vide TMD page no-15					
Qty - 51.35 Cum					
@ 3042.82 / Cum				PS	187053 ⁰⁰
(19) P.V. and applying prime coat					
vide TMD page no-15					
Qty - 684.63 Sqm					
@ 47.66 / Sqm				PS	32629 ⁰⁰
"11" P.V. & applying tack coat					
vide TMD page no-16					
Qty - 684.63 Sqm					

@ 16.06 / Sqm				PS	10995 ⁰⁰
(12) P.V. mix Seal surface 20 mm					
thickness — — —					
Qty - 684.63 m ²					
vide TMD Page no-16					
@ 210.35 / Sqm				PS	144012 ⁰⁰
(13) P.V. PCC (M30)					
vide TMD page no-16					
Qty - 205.02 Cum					
@ 7825.44 / Cum				PS	1604372 ⁰⁰
(14) P.V. RCC KM Stone M15 grade					
vide TMD page - 16					
Qty - 2.0 nos					
@ 2631.41 / each				PS	5263 ⁰⁰
				PS	262472 ⁰⁰

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
8.F					Rs-2624721.00
15/15 P.V. Acc. M.F. 250 M Stone					
Vide TMD Page No-16					
Qty- 3.0 Nos					
@ 6751.45 / each					Rs- 2026.00
16/16 P.V. 8 frame M.M. 48Y sign					
board					
Vide TMD Page No-16					
@ Qty- 3.0 Nos					
@ 9930.35 / each					Rs- 29491.00
17/17 P.V. 3 frame Traffic					
sign 600 mm x 450 mm					

Vide TMD Page - 17					
@ Qty- 6.0 Nos					
@ 1738.40 / each					Rs- 10430.40
18/18 P.V. 8 frame Traffic sign					
600 mm side circle -					
Qty- 4.0 Nos					Vide TMD
					Page No-17
@ 1802.30 / each					Rs- 7209.20
19/19 P.V. 8 frame Traffic					
sign 600 mm x 450 mm					
board					
Vide TMD Page No- 17					
Qty- 4.0 Nos					
@ 1795.76					Rs- 7183.04
					Rs- 2691060.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B.F.					2681061
					Rs- 2681061 =
(27/20) P/V boundary pillars					
vide TMB Page - 17					
Qty - 6.0 nos					
@ 554.28 / each					Rs- 3326 =
(27/21) P/V road markings on					
DT portion - - -					
vide TMB page no - 7					
Qty - 36.50 Sqm					
@ 867.16 / Sqm					Rs- 31651 =
(27/22) P/V road markings on					
CC pavement - - -					
vide TMB page no - 17					

Qty - 67.00 Sqm					
@ 942.77 / Sqm					Rs- 63165 =
					Rs- 2779203 =
Less 30.00% below Ann D.O. No. 109					Rs- 277920 =
					Rs- 2501283 =
Less previous payment (-)					Rs- 13,18,670 =
vide TMB page no - 19					
Payable Amount					Rs- 11,82,613 =

CPD Singh
06/02/2020
A.E.

06/02/2020
JE

Earthwork 1623.97 x 44 = 71455

C. Sand 92.28 x 100 = 9228

C. Sand 373.71 x 200 = 74742

C. Sand 31.76 x 100 = 3176

S. Sand 12.32 x 100 = 1232

Total 1,61,064 =

Admittedly 3 deduction (-) 1,19,175 =

Continuation 4,19,293 =

Sch. XLV-Form No. 134

Ref. No 20200317/113032 dt. 19.3.2020