

2nd of Dec 2011

11

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road :- Paddy Road to Rahonalganj Tola.					
Agreement No :- 1988D/2020-21.					
Agency :- Divakar Kumar.					
Village :- Masuraha, Manika					
Dist :- Madhepura.					
Date of entry :-					
Date of work :- 06/05/2020.					
Date of completion :- 05/05/2021.					
<u>Revised Measurement</u>					
1. Item clearing and grubbing Road land as per 100m ² spec.					
2x3x30x3.50 =					630.00 m ²
2x10x3.50 =					70.00 m ²
					700.00 m ²
					= 0.070 hect
2. Item Excavation for roadways in soil/Box cutting narrow mean lift 1.5m and lead up to 50m as per spec.					
Continuation					

Continuation

Abstract of Cost

15

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) Providing & fixing benchmark R.F. Pillar					
Qty vide TMBP-8					
3 No @ Rs 411.39/each Rs =					12334-w
16 No @ Rs 1901.96/each Rs =					19020-w
(2) Clearing and grubbing Road land.					
Qty vide TMBP-8 & 11					
Item No - ② - 1.68 ha					
Item No - ① 0.07 ha					
= 1.75 ha					
@ Rs 49496.70/ha =					86619-w
(3) Excavation for Roadway Box cutting					
Qty vide TMBP-8 & 11					
Item No - ③ 170.215 m ³					
Item No - ② 58.730 m ³					
= 228.945 m ³					
@ Rs 74.10/m ³ - Rs =					16965-w
(4) Cost of embankment with approval deposited soil.					
Qty vide TMBP-8 & 12					
Item - ④ - 102.13 m ³					
Item - ③ - 35.24 m ³					
= 137.37 m ³					
@ Rs 26.06/m ³ Rs =					3580-w
					GA = 138518-w

Continuation

DTA 2386607-40

Continuation