

चेक से भु	रु० (.....)	ता०	4 अ	कारी या	6 और	में शामिल	की दी
				ने स्थिति	त करें		त करें

उपस्था कन्सुलमान जग सिन

UNBAR

Schedule XLV-Form No. 134

जोता दोलापूर जोग 3 वीस 619 अर्थ पर Rec. युमिआ

Executive Engineer. R.W.D. **DIVISION**

Tekari

Assistant Engineer. R.W.D. **SUB-DIVISION**

Tekari

MEASUREMENT BOOK

809

ABSTRACT OF COST

Sch. XLV-Form No: 134

10

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Date of Entry: - 11.11.20					
(1/4) E/w excavation in Foundation trenches for const ⁿ of pile					
Work --- as per sph					
Qty wide P-4 item ① = 2106.12 m ³					
@ Rs 88=00/m ³ ————— Rs 185339=00					
(2/2) Boxed cast in situ M-35					
grade mix in RCC pile work					
--- ele all complete jobs					
Qty wide P-4 item ② = 126.00 m					
2 Qty wide P-7 item ③ = 126.00 m					
Qty wide P-8 item ④ = 126.00 m					
/					
2 Qty wide P-9 item ⑤ = 126.00 m					
504.00 m					
@ Rs 15428=00/m ————— Rs 7775712=00					
(3/3) P/v steel lines 8 mm thick					
as per sph & dir ⁿ of E/R					
Qty wide P-4 item ③ = 4.884 MT					
Qty wide P-7 item ② = 4.884 MT					
Qty wide P-8 item ⑤ = 4.884 MT					
Qty wide P-8 item ⑥ = 4.883 MT					
19.535 MT					
@ Rs 74527=00/MT ————— Rs 1455885=00					
/					
Rs 9416936=00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B.F.					Rs 9416936=w
(4/9) S/F/F & placing H.Y.S.D					
bars in pile work etc					
all complete as per design					
drawing & dir ⁿ of Pile					
Qty. wide P-4 idm (4) = 14					250 MT
Qty. wide P-6 idm (1) = 14					250 MT
Qty. wide P-7 idm (4) = 14					250 MT
Qty. wide P-8 idm (7) = 14					250 MT
					57.00 MT
CP 63888=00/mt					
					Rs 3641616=w

Less 10.00% Below As per					
agreement					Rs 1305856=w
					Rs 1,17,52,696=w
Less Previous Bill Payment					
wide TMB P-5					Rs 30,63,294=w
Payable Amount					Rs 86,89,402=w
Handwritten signature					Handwritten signature
11/11/20					12/11/20
JE, Tekani					AF

Continuation