

Schedule XLV Form No.-134
BIHAR P.W.D.

226/19-20

पञ्चकाली नदी
पश्चिम

Ajay Kumar Dubey

अज्ञात

DIVISION

अज्ञात

SUB-DIVISION

M. General.

MEASUREMENT BOOK

अज्ञात नदी पश्चिम

III Bid on A/c Bill
(Construction Work, Fernal Bill)

Name of Work :- Chamar Tola to
Barthaggi Tola. (L = 1.040 km)

Head :- MMSY (Gen 1)

Agency :- A Jag Kumar Dubey

Agg. No :- 06 SBD/2018-2019

Date of start :- 1/7/019

Date of completion :- 30/6/20

Estimated cost :- Rs. 740,4694=00

below @ 0.06%

Entry Date :-

Continuation

Theron A/C Bill
(Construction work Fernald Bill)

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

ABSTRACT OF COST

($\frac{12}{2}$) Construction of Reference

Pellet etc. do - do - all - job

Rt's vide TMB P-10

1.04 km @ R. 11065296/m R. 11509.00

($\frac{13}{3}$) Construction of bench mark / pile

etc. do - do - all - job

Rt's vide TMB P-10

1.04 km @ R. 10258267/m R. 10669.00

($\frac{2}{4}$) Clearing, grubbing and

land etc. do - do - all - job

Rt's vide TMB P-10

0.31 Hect @ R. 49909213/Hect R. 15441.00

($\frac{3}{5}$) Construction of embankment

with land 100m etc. do - do - job

Rt's vide TMB P-10.19

415.80 m³ @ R. 187297/m³ R. 78137.00

($\frac{4}{6}$) Construction of Subgrade

1.5 m on shoulder etc

do - do - all - job

Rt's vide TMB P-19

678.29 m³ @ R. 198282/m³ R. 1328906.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5/2) Concrete for random masonry with lead 100 mm etc Qty vide TMO P-19 997.20 m ³ @ R ₁ 143=08/m ³ R ₂ 143051=0					
(6/3) P/V E/s in box cutting in road/marg etc & side etc Qty vide TMO P-11 94.50 m ³ @ R ₂ 82=01/m ³ R ₂ 7750=00					
(7/9) Laying brick on edge scaling in floor etc do do do do do do Qty vide TMO P-12, 15 (24000 + 500) m ² 24500 m ² 24500 m ² @ R ₂ 499=47/m ² R ₂ 122370=00					
(8/10) Construction of granular bed base with well graded material etc do do do do Qty vide TMO P-07 339.14 m ³ Limit for 339.09 m ³ 339.09 m ³ @ R ₂ 3647=20/m ³ R ₂ 1236729=00					
(9/11) P/V 2 layering 86 rebar W.B.M or 111 stone metal concrete data etc do do do do Qty vide TMO P-11 & 14 (289.687 + 5.562) m ³					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
895.25 m ³ @ R ₄ 522 = 49/m ³ R ₄ 1335250 = 00					
(10/12) P/V 2 layering Rainwater coat with bitumen emulsion R ₅ ch					
do - do all complete job					
Qty wide TMBP - 14					
2084.10 m ² Limit for 2082.13 m ²					
2083.13 m ² @ R ₅ 52 = 31/m ² R ₅ 108968 = 00					
(11/13) P/V 2 layering Jap. Coat					
do do do all job					
Qty wide TMBP - 15					
2093.13 m ² @ R ₁₈ 95/m ² R ₁₈ 39475 = 00					
(12/14) Mix seal surfacing by mechanical do do - do job					
Qty wide TMBP - 15					
2084.10 m ² Limit 2083.13 m ²					
2093.13 m ² @ R ₂₅ 99 = 24/m ² R ₂₅ 541280 = 00					
(13/15) Construction of unrain faced cement concrete pav					
ment M ₂₀ ext do do - do job					
Qty wide TMBP - 11					
296.84 m ³ @ R ₇ 962 = 12/m ³ R ₇ 2763624 = 00					
Continuation					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(14) 18 P/W S/F/F ordering Km Post etc etc - all job Qty vide TMB P-15 02 Nos @ R 2762=7/No R 5525=00					
(15) 19 P/W S/F/F 200m stone Post etc etc - all job Qty vide TMB P-15 04 Nos @ R 7332=9/No R 2936=00					
(16) 20 S/F/F boundary Poles etc etc etc all complete job 12 Nos @ R 567=27/No R 6807=00					
(17) 21 Painting two coats on Surface etc etc - all job Qty vide TMB P-16 290.14 m ² @ R 108=78/m ² R 31622=50					
(18) 22 Painting on concrete surface etc etc - all complete job Qty vide TMB P-16 92.07 m ² @ R 107=06/m ² R 10100=00					
(19) 23 Road marking with hot applied thermoplastic paint etc etc - all complete job					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty wide TMB P-16 208.0 M ² @ R. 85/- = 17680/-					R. 177174=00
(20/25) S/F/F MMSYS sign board etc etc etc all complete job					
Qty wide TMB P-16 02 Nos @ R. 11571/- = 05/- No					R. 23142=00
(21/26) S/F/F information sign board etc etc etc all complete job					
Qty wide TMB P-16 02 Nos @ R. 11571/- = 05/- No					R. 23142=00
(22/28) S/F/F warning sign board triangle sign etc etc etc all complete job					
Qty wide TMB P-17 10 Nos @ R. 40328/- = 80/- No					R. 40328=00
(23/29) S/F/F 600mm circular sign etc etc etc all complete job					
Qty wide TMB P-16 06 Nos @ R. 5410/- = 54/- No					R. 54105=00
(24/30) S/F/F 600mm x 450mm rectangular sign etc etc etc all complete job					
Qty wide TMB P-17					

Continuation

[illegible]