

# 3rd and final Bill

22

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: - Construction of road from Ramkishampur PEO Sadak to Bishampur PEO Path					
Name of Agency: - M2. Mustafa.					
Agreement No: - 04/SRD/2019-20.					
Date of work start - 21-09-2019					
Date of completion - 20/9-2020					
as per agreement.					

## Earthwork in Embankment

SL. No.	CHAIN DATE	FILL AREA M <sup>2</sup>	MEAN AREA M <sup>2</sup>	D. IN CM	Volume	Remarks
1.	0.00	1.26	-	-	-	BT Start.
2.	50.00	2.60	1.93	50	96.50	"
3.	86.00	1.54	2.07	36	74.52	"
4.	100.00	2.40	1.97	14	27.58	New P.C.C. Start.
5.	150	2.64	2.52	50	126.00	
6.	200	4.10	3.37	50	168.50	
7.	250	5.26	4.68	50	234.00	Total Vol. In Right of Way
8.	300	5.66	5.46	50	273.00	m <sup>3</sup>
9.	350	5.60	5.63	50	281.50	⊗
10.	400	3.42	4.51	50	225.50	
11.	450	3.54	3.48	50	174.00	
12.	486	2.68	3.11	36	111.96	P.C.C. END
13.	600	3.00	-	-	-	from L-486 to 600 old P.C.C. by Mukliya.
14.	650	3.20	3.10	50	155.00	BT.

Continuation



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
②④ Providing & laying R.C.C. NP-3 Pipe—do all. complete job— Ref qty. TMB.P-18					
22.50 m <sup>2</sup> @ Rs 40.54 = 912.26 = 00					912.26 = 00
②⑤ Painting on parapet wall. do. all. complete Ref qty. TMB.P-31					
61.92 m <sup>2</sup> @ Rs 108 = 6748 = 00					6748 = 00
②⑥ R.C.C. reinforced cement concrete pipe duct 300 mm dia—do. all. complete Ref qty TMB.P-18 = 5 mtr & " " " P-32 = 3.00 mtr					
				Total L = 8.00 mtr	
				@ Rs 886 = 24/mtr	Rs 27090 = 00
				Total Rs =	82,86,874 = 00
					8,30,660 = 00
				Less @ 10% Below Rs (-)	8,28,687 = 00
					Rs 74,58,187
					74,75,938 = 00
				Less previous Bill. (-)	38,91,103 = 00
				Net Rs =	35,67,094 = 00
					35,84,835 = 00
<i>Sanjay</i> 02/09/2020 JE				<i>SRM</i> 24/09/2020 AE	
<i>alt</i> <i>12/11/20</i>					



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Material Statement

- ① E/W = 1914 m<sup>3</sup>.
- ② Cement :- 1805 Bags.
- ③ Stone chips - 348 m<sup>3</sup>
- ④ coarse sand - ~~250 m<sup>3</sup>~~ 114 m<sup>3</sup>
- ⑤ Bitumin - 13.72 MT  
(S-80) 8.70
- ⑥ SS-1 = 3.90 MT
- ⑦ RS-1 = 1.25 MT

Sanjay  
10/09/2020

JE

33d on A/C Bill

Total value of work done 7475938

less previous (P-91) - 3891103  
3584835

Limit as per allotment - 1021243  
Memo of Payment

5% SD		51062		
3% PSD		30637		
1% ST		10212		
1% CST		10212		
1% SCST		10212		
1% labcess		10212		
Royalty	1	23912		
SR		28154		
By cheque.	7	46630		
Total.		1021243		

274613

Passed for Rs- 1021243 (Rupees ten lacs twenty one thousand two hundred forty three) only

13/11/20  
Executive Engineer  
W. D. Works Division  
Muzaffarpur  
13.11.2020

case of work the accounts of which are kept  
paid without detailed measurement  
date in column 3 may become Nil