

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Construction of Road from Hussmazaghur to HLR Road under MGSX(SC)					
length —				0.980 km	
Agency —				Rajiv Kumar Singh	
				Ghoshdas, Rajauli, Karkhali	
Agreement No: —				SBD/2020-21	
Agreement Value: —					
				Const. Cost — 1163.30315 l.	
				Maint Cost — 119.28316 l.	
				Total — 1282.58631 l.	
Date of Start: —				15/09/2020	
Date of Completion: —				14/09/2021	
Actual date of completion: —				work on progress	
1. Clearing & grubbing					
Road land (by manual means) —					
direction of E/B.					
	2x32	30	3.5		6720.0M
	2x1	20	3.5		140.0M
					6860.0M
				2.1	0.686M

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
1. Boarding & fixing of wooden benchmark					
Benchmark Pillas					
1.0 Nos qty V.T.M.B. P-2					
@ Rs 3890.30 per No					Rs 3890.0
Reference Pillas					
3.0 Nos qty V.T.M.B. P-3					
@ Rs 1787.81 per No					Rs 5363.0
2. Clearing & grubbing Road land					
0.685 Hect. qty V.T.M.B. P-1					
@ Rs 52970.33 per Hect					Rs 36338.0
3. Excavation for roadway in soil					
93.90 m ³ qty V.T.M.B. P-3					
@ Rs 75.57 per m ³					Rs 7096.0
4. Construction of embankment with					
56.34 m ³ qty V.T.M.B. P-3					
@ Rs 26.78 per m ³					Rs 1509.0
5. Construction of embankment with approved					
1502.0 m ³ qty V.T.M.B. P-2					
@ Rs 190.57 per m ³					Rs 215252.0
6. Construction of embankment					
					Rs 269448.0

